

LCC Expansion & Renovation
COR Log

CONTRACTS BP-1, 2, 3	\$ 29,615,322	
APPROVED CHANGES TO DATE:	\$ 297,974	1.01%
REVISED CURRENT CONTRACT VALUE:	\$ 29,913,296	
CURRENT PENDING CHANGES:	\$ 28,298	1.10%
PROJ. CONTRACT VALUE WITH APPROX./PENDING CHANGES:	\$ 29,941,594	
REMAINING PROJ. CONTINGENCY W/ ACCEPTED AND PENDING CO's	\$ 879,637	
CONTINGENCY AS A % OF TOTAL PROJECT VALUE	2.11%	

COR #	REFERENCE DOCUMENT	DESCRIPTION	STATUS	RESP. PARTY	EST. VALUE	PENDING REVIEW	APPROVED COST	DATE SUBMITTED	DATE OF APPROVAL	Notes
					VALUE					
	CCD / RFI	TOTALS			\$326,271.55	\$28,297.61	\$297,973.94			
1	BP-2 PR 01	Decreased elevator speed; Added roof drain connections; Relocated masonry walls & removed column wrap; Revised steel framing layout	FE		-\$52,292.72		-\$52,292.72	01/28/20	02/03/20	
2	Field Condition	Over excavation for column footings	FE		\$22,554.00		\$22,554.00	01/28/20	02/03/20	
3	BP-2 PR 02	Revised footings, foundations, columns, & egress lighting	FE		\$7,230.74		\$7,230.74	01/28/20	02/03/20	
4	Contractor Credit	Tax Deduction	FE		-\$130,893.00		-\$130,893.00	01/28/20	02/03/20	
5	VE Item	Stained in lieu of integrally colored ballroom CIP columns	FE		\$0.00		\$0.00	02/03/20	02/17/20	
6	Contractor Credit	DFH bond deduct	FE		-\$600.00		-\$600.00	02/04/20	02/17/20	
7	Field Condition	Duct bank excavation/shoring	FE		\$88,500.00		\$88,500.00	02/05/20	02/10/20	
8	BP-1 PR 01	Moved face of concrete infill 4"	FE		-\$110.00		-\$110.00	02/11/20	02/17/20	
9	BP-2 PR 03	Added trash enclosure foundation, slab, and CMU wall; Added beam sizes/reactions	FE		\$21,394.75		\$21,394.75	02/12/20	03/02/20	
10	BP-2 PR 05	Install electrical data logger	FE		\$1,270.00		\$1,270.00	02/11/20	02/17/20	
11	BP-2 PR 07	Added below grade grounding system	FE		\$20,610.00		\$20,610.00	02/11/20	03/02/20	
12	BP-2 PR 04	Added demo of existing window; Revised masonry wall types; Revised foundation wall; Revised joist layouts/loading/bearing condition and changed ganged joists to w-beams	FE		-\$48,964.96		-\$48,964.96	02/12/20	02/17/20	
13	BP-1 Owner Request	Added telescopic seating section break; Added cable notches in front steps; Deleted front rails	FE		\$1,364.00		\$1,364.00	02/17/20	03/02/20	
14	BP-2 PR 06	Modified steel elevations/connections/dimensions; Revised reveal at top of CIP columns	FE		\$0.00		\$0.00	02/19/20	03/02/20	
15	BP-1 PR 02	Added power for telescopic seating	FE		\$18,237.20		\$18,237.20	03/30/20	03/30/20	
16	Submittal Change	Added cladding at exterior of escalator	FE		\$35,882.63		\$35,882.63	03/30/20	03/30/20	
17	Submittal Change	Enlarged freight elevator opening	FE		\$4,677.89		\$4,677.89	03/30/20	03/30/20	
18	Field Condition	Over excavation for column footings	FE		\$34,681.00		\$34,681.00	03/30/20	03/30/20	
19	BP-2 PR 08	Structural updates	FE		\$44,734.41		\$44,734.41	03/30/20	03/30/20	
20	Contractor Credit	Aluminum door hardware credit	FE		-\$6,261.00		-\$6,261.00	03/30/20	03/30/20	
21	LAX Request	Added fiber conduit for park cameras	FE		\$3,350.82		\$3,350.82	04/20/20	05/04/20	
22	Field Condition	North Hall footing soil corrections	FE		\$641.50		\$641.50	04/20/20	05/04/20	
23	Field Condition	Moved North Hall temp road from Fowler to Strupp contract	FE		\$0.00		\$0.00	04/21/20	05/04/20	
24	Alternates	BP-3.1 Alternates 1 & 2	FE		\$107,809.00		\$107,809.00	04/22/20	05/04/20	
25	BP-2 PR 09	Revised North Hall column layout; Added CMU pilaster; Added concrete wall waterproofing; Revised steel framing	FE		-\$8,975.95		-\$8,975.95	04/23/20	05/04/20	
26	Contractor Credit	Crediting CRM's remaining plumbing and HVAC demo allowances	FE		-\$2,285.40		-\$2,285.40	04/23/20	05/04/20	
27	PR 10	Revised structural steel, edge of deck, Elevator 2 CMU shaft, & plumbing keynotes	FE		\$63,955.75		\$63,955.75	04/27/20	05/04/20	
28	PR 11	Revised foundation plan, steel beam sizes, & grand stair stringer; Added soffit, folding partition, & Won Door details	FE		\$44,470.94		\$44,470.94	04/28/20	06/01/20	
29	Contractor Credit	Wieser temp. retaining wall shoring; Crediting remaining winter and unforeseen condition allowances	FE		-\$64,030.49		-\$64,030.49	04/28/20	05/04/20	
30	Field Condition	Additional Room A171 demo for new electrical install	FE		\$7,921.98		\$7,921.98	04/28/20	05/04/20	
31	RFI 89	Plumbing changes/clarifications	FE		\$553.91		\$553.91	05/29/20	06/22/20	
33	Field Condition	North Hall over excavation	FE		\$10,249.00		\$10,249.00	05/15/20	06/01/20	
34	Field Condition	Removed waterproofing at concrete escalator pit	FE		-\$5,814.00		-\$5,814.00	05/20/20	06/01/20	
35	Partial PR 12	Added elevator access control and wall protection pads; Revised North Hall/skywalk connection; Added concessions back countertops; Added North Hall trench drain; Added new coiling doors in concessions	FE		\$36,758.07		\$36,758.07	05/27/20	06/01/20	
36	Field Condition	Delete seats at columns	FE		-\$2,019.13		-\$2,019.13	06/04/20	06/22/20	
37	Partial PR 12	Added elevator access control and wall protection pads; Revised North Hall/skywalk connection; Added concessions back countertops; Added North Hall trench drain; Added new coiling doors in concessions	PE	LAX	\$28,297.61	\$28,297.61		06/10/20		
38	Owner Request	Add radiant tube heater at Truck 3	KA							
39	Field Condition	Over excavation for entrance hall	FE		\$383.00		\$383.00	06/11/20	06/22/20	
40	Added Scope	Added fireproofing and special inspection scope.	FE		\$42,990.00		\$42,990.00	06/11/20	06/22/20	Budgeted Item