

BOARD OF PUBLIC WORKS - MONTHLY ESTIMATE

Contractor

Steiger Construction, Inc.

2812 S 28th Street, La Crosse, WI 54601

Pettibone Parking Lot Reconstruction

January-21

20-025

PRKS-20-13

Line	Item
------	------

AMENDED FINAL

#3 January

20-0293

\$31,500.00

\$209 042 45

\$236,608.70

Section Title		Line Item	Item Code	Item Description	Unit of Measure	Quantity	Unit Price	Total
Removals & General								
		1	3	Concrete Flatwork (Any Thickness)	SF	98.0	\$1.00	\$98.00
		2	6	Bituminous Sawing (Full Depth)	LF	36.0	\$10.00	\$360.00
		3	7	Bituminous Pavement (Any Thickness)	SY	6370.0	\$1.00	\$6,370.00
	4	1000	Site Preparation	SY	2400.0	\$1.10	\$2,640.00	
Project/Street-Installations								
	5	100	Standard Curb & Gutter (Including 6" Compacted Crushed Rock)	LF	948.0	\$11.50	\$10,902.00	
	6	120	Truncated Dome Warning Fields (2'x4')	EA	2.0	\$480.00	\$960.00	
	7	121	Concrete Flatwork (5")	SF	3611.0	\$9.75	\$35,207.25	
	8	150	3" Bituminous Pavement (furnished & Placed) (Res)	SY	5619.0	\$16.90	\$94,961.10	
	9	152	Base Course (Furnished, Compacted, & Graded) (7")	SY	853.0	\$6.75	\$5,757.75	
	10	170	Erosion Control Installation & Maintenance	LS	100%	\$2,500.00	\$2,500.00	
	11	171	Temporary Traffic Control	LS	100%	\$3,000.00	\$3,000.00	
Streetscape								
	12	1001	Earthwork	LS	100%	\$5,750.00	\$5,750.00	
	13	1002	Finish Grading	SY	2310.0	\$2.25	\$5,197.50	
	14	1003	Seeding	SY	2500.0	\$2.75	\$6,875.00	
	15	1004	Trees, Plants, & Groundcover	LS	100%	\$24,500.00	\$24,500.00	
	16	1005	ADA Signage	EA	4.0	\$100.00	\$400.00	
Street-Traffic								
	17	921	Pavement Markings (L)	LS	100%	\$2,075.60	\$2,075.60	
				Change Order #2	LS	100%	\$10,801.25	\$10,801.25
				Change Order #3	LS	100%	\$10,885.00	\$10,885.00
				Change Order #4	LS	100%	\$5,880.00	\$5,880.00
Page 1 of 2								

BOARD OF PUBLIC WORKS - MONTHLY ESTIMATE

Contractor

Steiger Construction, Inc.

2812 S 28th Street, La Crosse, WI 54601

Contract

Date January-21

EDF # 20-0225

Job Number PRKS-20-13

AMENDED FINAL

Estimate Number #3 January

Resolution Number 20-0293

Contingency Amount	\$31,500.00

Contract Amount	Agency Payments
\$209,042.45	\$61,000.00

Change Order #4

[illegible]

Audited

.....20.....

Total Previous Estimates \$229,240.45

Estimate No. #3 January

COMPTROLLER.....

RESOLUTION

RESOLVED:

That an order be drawn in favor of Steiger Construction, Inc.....
for the sum of

\$5,880.00

the same being payment of the estimate for the Pettibone Parking Lot Reconstruction

Respectfully Submitted,
COUNCIL COMMITTEE