

<b>TO FUNDING SOURCE:</b> City of La Crosse 400 La Crosse Street La Crosse, Wisconsin 54601	<b>PROJECT:</b> 2024 Curb & Gutter with Utilities (South) 54601	<b>APPLICATION NO:</b> 9 <b>INVOICE NO:</b> FINAL <b>PERIOD:</b> 06/27/25 - 08/01/25 <b>PROJECT NO:</b> 24-020 <b>CONTRACT DATE:</b>
<b>FROM CONTRACTOR:</b> Fowler & Hammer, Inc. 313 Monitor Street La Crosse, Wisconsin 54603	<b>VIA ARCHITECT/ENGINEER:</b> Michael Melstrom (City of La Crosse) 400 La Crosse St La Crosse, Wisconsin 54601	
<b>CONTRACT FOR:</b> Res. 24-0382		

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

1.	Original Contract Sum	\$311,453.14
2.	Net change by change orders	\$15,796.40
3.	Contract Sum to date (Line 1 ± 2)	\$327,249.54
4.	Total completed and stored to date (Column G on detail sheet)	\$307,231.96
5.	Retainage:	
	a. 0.00% of completed work	\$0.00
	b. 0.00% of stored material	\$0.00
	Total retainage (Line 5a + 5b or total in column I of detail sheet)	\$0.00
6.	Total earned less retainage (Line 4 less Line 5 Total)	\$307,231.96
7.	Less previous certificates for payment (Line 6 from prior certificate)	\$299,551.14
8.	Current payment due:	\$7,680.82
9.	Balance to finish, including retainage (Line 3 less Line 6)	\$20,017.58

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Funding Source:	\$15,796.40	\$0.00
Total approved this month:	\$0.00	\$0.00
Totals:	\$15,796.40	\$0.00
Net change by change orders:	\$15,796.40	

The undersigned certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work which previous Certificates for payment were issued and payments received from the Funding Source, and that current payments shown herein is now due.

CONTRACTOR: Fowler & Hammer, Inc.

By: \_\_\_\_\_ Date: \_\_\_\_\_

State of: \_\_\_\_\_  
County of: \_\_\_\_\_  
Subscribed and sworn to before  
me this \_\_\_\_\_ day of \_\_\_\_\_  
Notary Public: \_\_\_\_\_  
My commission expires: \_\_\_\_\_

ARCHITECT'S/ENGINEER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on the on-site observations and the data comprising this application, the Architect/Engineer certifies to the Funding Source that to the best of the Architect's/Engineer's knowledge, information and belief that Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$7,680.82

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to confirm the amount certified.)

ARCHITECT/ENGINEER:

By:  \_\_\_\_\_ Date: 7/24/2025

This certificate is not negotiable. The amount certified is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to the rights of the Funding Source or Contractor under this Contract.

A		B	C			D		E		F		G			H	I
ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE			FROM PREVIOUS APPLICATION (D + E)		WORK COMPLETED THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)		TOTAL COMPLETED AND STORED TO DATE (D + E + F)			BALANCE TO FINISH (C - G)	RETAINAGE
			QTY	UNIT PRICE	VALUE	QTY	VALUE	QTY	VALUE	QTY	VALUE	QTY	VALUE	% (G / C)		
1 14TH_ST_S - 14th St S																
1.1 CIP-664 - CIP #664 - Barlow St - 14th St to 13th St																
	1.1.1	GOB - General Obligation Bonds			\$7,638.00		\$7,472.08		\$0.00		\$0.00		\$7,472.08	97.83%	\$165.92	\$0.00
CIP-664 - CIP #664 - Barlow St - 14th St to 13th St Subtotals					\$7,638.00		\$7,472.08		\$0.00		\$0.00		\$7,472.08	97.83%	\$165.92	\$0.00
1.2 CIP-858 - CIP #858 - 14th St S - Barlow St to Weston St																
	1.2.1	STM - Storm Sewer Utility			\$57,660.67		\$56,703.97		\$0.00		\$0.00		\$56,703.97	98.34%	\$956.70	\$0.00
CIP-858 - CIP #858 - 14th St S - Barlow St to Weston St Subtotals					\$57,660.67		\$56,703.97		\$0.00		\$0.00		\$56,703.97	98.34%	\$956.70	\$0.00
1.3 CIP-785 - CIP #785 - 21st Street South - Green Bay St. to Travis St.																
	1.3.1	SAN - Sanitary Sewer Utility			\$72,527.85		\$69,994.34		\$0.00		\$0.00		\$69,994.34	96.51%	\$2,533.51	\$0.00
CIP-785 - CIP #785 - 21st Street South - Green Bay St. to Travis St. Subtotals					\$72,527.85		\$69,994.34		\$0.00		\$0.00		\$69,994.34	96.51%	\$2,533.51	\$0.00
14TH_ST_S - 14th St S Subtotals					\$137,826.52		\$134,170.39		\$0.00		\$0.00		\$134,170.39	97.35%	\$3,656.13	\$0.00
2 21ST_ST - 21st Street																
2.1 CIP-785 - CIP #785 - 21st Street South - Green Bay St. to Travis St.																
	2.1.1	GOB - General Obligation Bonds			\$8,185.44		\$8,234.40		\$0.00		\$0.00		\$8,234.40	100.60%	(\$48.96)	\$0.00
CIP-785 - CIP #785 - 21st Street South - Green Bay St. to Travis St. Subtotals					\$8,185.44		\$8,234.40		\$0.00		\$0.00		\$8,234.40	100.60%	(\$48.96)	\$0.00
2.2 CIP-664 - CIP #664 - Barlow St - 14th St to 13th St																
	2.2.1	GOB - General Obligation Bonds			\$48,823.44		\$49,291.72		\$0.00		\$0.00		\$49,291.72	100.96%	(\$468.28)	\$0.00
CIP-664 - CIP #664 - Barlow St - 14th St to 13th St Subtotals					\$48,823.44		\$49,291.72		\$0.00		\$0.00		\$49,291.72	100.96%	(\$468.28)	\$0.00
2.3 CIP-858 - CIP #858 - 14th St S - Barlow St to Weston St																
	2.3.1	SAN - Sanitary Sewer Utility			\$36,941.44		\$39,092.20		\$0.00		\$0.00		\$39,092.20	105.82%	(\$2,150.76)	\$0.00

A		B	C			D		E		F		G			H	I
ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE			FROM PREVIOUS APPLICATION (D + E)		WORK COMPLETED THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)		TOTAL COMPLETED AND STORED TO DATE (D + E + F)			BALANCE TO FINISH (C - G)	RETAINAGE
			QTY	UNIT PRICE	VALUE	QTY	VALUE	QTY	VALUE	QTY	VALUE	QTY	VALUE	% (G / C)		
		CIP-858 - CIP #858 - 14th St S - Barlow St to Weston St Subtotals			\$36,941.44		\$39,092.20		\$0.00		\$0.00		\$39,092.20	105.82%	(\$2,150.76)	\$0.00
21ST_ST - 21st Street Subtotals					\$93,950.32		\$96,618.32		\$0.00		\$0.00		\$96,618.32	102.84%	(\$2,668.00)	\$0.00
3 BARLOW ST - Barlow Street																
3.1 CIP-664 - CIP #664 - Barlow St - 14th St to 13th St																
		3.1.1 GOB - General Obligation Bonds			\$79,676.30		\$60,646.85		\$0.00		\$0.00		\$60,646.85	76.12%	\$19,029.45	\$0.00
3.1.2 BOR - Borrowed																
		3.1.2.1 Change Orders			\$15,796.40		\$15,796.40		\$0.00		\$0.00		\$15,796.40	100.00%	\$0.00	\$0.00
		BOR - Borrowed Subtotals			\$15,796.40		\$15,796.40		\$0.00		\$0.00		\$15,796.40	100.00%	\$0.00	\$0.00
		CIP-664 - CIP #664 - Barlow St - 14th St to 13th St Subtotals			\$95,472.70		\$76,443.25		\$0.00		\$0.00		\$76,443.25	80.07%	\$19,029.45	\$0.00
BARLOW ST - Barlow Street Subtotals					\$95,472.70		\$76,443.25		\$0.00		\$0.00		\$76,443.25	80.07%	\$19,029.45	\$0.00
Grand Totals					\$327,249.54		\$307,231.96		\$0.00		\$0.00		\$307,231.96	93.88%	\$20,017.58	\$0.00

7/24/2025

Signed by:

*David Tauscher*

B7509F2EE0F24E5...

Auditor

DocuSigned by:

*Chadwick Hawkins*

A93F306A40954A6...

Comptroller