BOARD OF PUBLIC WORKS - MONTHLY ESTIMATE

Contractor

B & B Electric Inc.

1303 Western Avenue, Eau Claire, WI 54703

Contract

La Crosse Fire Station #2 Project.06

Date EDF#

June-24 21-048.06

Job Number

BLDG-21-64.06

Estimate Number

#17 June 22-0009 **Resolution Number**

Contingency Amount Contract Amount

\$15,000.00 \$480,207.00

FINAL

Change Order #10 \$532,033.00

Section Title	Line	Item Code		Unit of	Quantity	Unit Price	Total
	Item		Item Description	Measure			
Electrical							
			Base Bid - All Project Work Designated as Electrical System				
	1	1000	work by the Project Manual	LS	100%	\$480,207.00	\$480,207.00
					1000/	* 4 4 6 6 6 6	# 4 000 00
			Change Order #1	LS	100%	\$4,639.00	\$4,639.00
			Change Order #2	LS	100%	\$20,711.00	\$20,711.00
			Change Order #3	LS	100%	\$948.00	\$948.00
			Change Order #4	LS	100%	-\$263.00	-\$263.00
			Change Order #5	LS	100%	\$3,866.00	\$3,866.00
			Change Order #6	LS	100%	\$6,435.00	\$6,435.00
			Change Order #7	LS	100%	\$429.00	\$429.00
			Change Order #8	LS	100%	\$10,464.00	\$10,464.00
			Change Order #9	LS	100%	\$1,192.00	\$1,192.00
			Change Order #10	LS	100%	\$3,405.00	\$3,405.00
				-			
		1					
Page 1 of 2	-	_					

BOARD OF PUBLIC WORKS - MONTHLY ESTIMATE FINAL B & B Electric Inc. Contractor #17 June 1303 Western Avenue, Eau Claire, WI 54703 **Estimate Number** 22-0009 **Resolution Number** La Crosse Fire Station #2 Project.06 Contract **Contingency Amount** \$15,000.00 Date June-24 **Contract Amount** \$480,207.00 EDF# 21-048.06 \$532,033.00 Change Order #10 Job Number BLDG-21-64.06 Unit of Line | Item Measure **Unit Price** Total Quantity Code **Section Title** Item **Item Description** *Current Payment is all 2024 work \$532,033.00 **Total Completed** \$0.00 Less 0% Retainage \$532,033.00 Amount due on Contract of total amount of work to date: \$515,412.30 **Total Previous Estimates**20...... Estimate No. #17 June \$16,620.70 Audited COMPTROLLER..... RESOLUTION That an order be drawn in favor of B & B Electric Inc..... for the sum of \$16,620.70 RESOLVED: the same being payment of the estimate for the La Crosse Fire Station #2 Project.06 Respectfully Submitted, COUNCIL COMMITTEE