

LCC Expansion & Renovation
COR Log

CONTRACTS BP-1, 2, 3, 4, 5	\$ 31,289,498
APPROVED CHANGES TO DATE:	\$ 1,848,166
REVISED CURRENT CONTRACT VALUE:	\$ 33,137,664

5.91%

CURRENT PENDING CHANGES:	\$ 14,849
PROJ. CONTRACT VALUE WITH APPROX./PENDING CHANGES:	\$ 33,152,513

5.95%

REMAINING PROJ. CONTINGENCY W/ ACCEPTED AND PENDING CO's	\$ 126,879
CONTINGENCY AS A % OF TOTAL PROJECT VALUE	0.30%

EST. VALUE										
COR #	REFERENCE DOCUMENT	DESCRIPTION	STATUS	RESP. PARTY	VALUE	PENDING REVIEW	APPROVED COST	DATE SUBMITTED	DATE OF APPROVAL	Notes
	CCD / RFI	TOTALS			\$1,863,014.57	\$14,848.88	\$1,848,165.69			
1	BP-2 PR 01	Decreased elevator speed; Added roof drain connections; Relocated masonry walls & removed column wrap; Revised steel framing layout	FE		(52,292.72)		(52,292.72)	01/28/20	02/03/20	
2	Field Condition	Over excavation for column footings	FE		22,554.00		22,554.00	01/28/20	02/03/20	
3	BP-2 PR 02	Revised footings, foundations, columns, & egress lighting	FE		7,230.74		7,230.74	01/28/20	02/03/20	
4	Contractor Credit	Mannstedt tax deduct	FE		(130,893.00)		(130,893.00)	01/28/20	02/03/20	
5	VE Item	Stained in lieu of integrally colored ballroom CIP columns	FE		0.00		0.00	02/03/20	02/17/20	
6	Contractor Credit	DFH bond deduct	FE		(600.00)		(600.00)	02/04/20	02/17/20	
7	Field Condition	Duct bank excavation/shoring	FE		88,500.00		88,500.00	02/05/20	02/10/20	
8	BP-1 PR 01	Moved face of concrete infill 4"	FE		(110.00)		(110.00)	02/11/20	02/17/20	
9	BP-2 PR 03	Added trash enclosure foundation, slab, and CMU wall; Added beam sizes/reactions	FE		21,394.75		21,394.75	02/12/20	03/02/20	
10	BP-2 PR 05	Install electrical data logger	FE		1,270.00		1,270.00	02/11/20	02/17/20	
11	BP-2 PR 07	Added below grade grounding system	FE		20,610.00		20,610.00	02/11/20	03/02/20	
12	BP-2 PR 04	Added demo of existing window; Revised masonry wall types; Revised foundation wall; Revised joist layouts/loading/bearing condition and changed ganged joists to w-beams	FE		(48,964.96)		(48,964.96)	02/12/20	02/17/20	
13	Owner Request	Added telescopic seating section break; Added cable notches in front steps; Deleted front rails	FE		1,364.00		1,364.00	02/17/20	03/02/20	
14	BP-2 PR 06	Modified steel elevations/connections/dimensions; Revised reveal at top of CIP columns	FE		0.00		0.00	02/19/20	03/02/20	
15	BP-1 PR 02	Added power for telescopic seating	FE		18,237.20		18,237.20	03/30/20	03/30/20	
16	Submittal Change	Added cladding at exterior of escalator	FE		35,882.63		35,882.63	03/30/20	03/30/20	
17	Submittal Change	Enlarged freight elevator opening	FE		4,677.89		4,677.89	03/30/20	03/30/20	
18	Field Condition	Over excavation for column footings	FE		34,681.00		34,681.00	03/30/20	03/30/20	
19	BP-2 PR 08	Structural updates	FE		44,734.41		44,734.41	03/30/20	03/30/20	
20	Contractor Credit	Aluminum door hardware credit	FE		(6,261.00)		(6,261.00)	03/30/20	03/30/20	
21	LAX Request	Added fiber conduit for park cameras	FE		3,350.82		3,350.82	04/20/20	05/04/20	
22	Field Condition	North Hall footing soil corrections	FE		641.50		641.50	04/20/20	05/04/20	
23	Field Condition	Moved North Hall temp road from Fowler to Strupp contract	FE		0.00		0.00	04/21/20	05/04/20	
24	Alternates	BP-3.1 Alternates 1 & 2	FE		107,809.00		107,809.00	04/22/20	05/04/20	
25	BP-2 PR 09	Revised North Hall column layout; Added CMU pilaster; Added concrete wall waterproofing; Revised steel framing	FE		(8,975.95)		(8,975.95)	04/23/20	05/04/20	
26	Contractor Credit	Credited CRM's remaining plumbing and HVAC demo allowances	FE		(2,285.40)		(2,285.40)	04/23/20	05/04/20	
27	PR 10	Revised structural steel, edge of deck, Elevator 2 CMU shaft, & plumbing keynotes	FE		63,955.75		63,955.75	04/27/20	05/04/20	
28	PR 11	Revised foundation plan, steel beam sizes, & grand stair stringer; Added soffit, folding partition, & Won Door details	FE		44,470.94		44,470.94	04/28/20	06/01/20	
29	Contractor Credit	Wieser temp. retaining wall shoring; Credited remaining winter and unforeseen condition allowances	FE		(64,030.49)		(64,030.49)	04/28/20	05/04/20	
30	Field Condition	Additional Room A171 demo for new electrical install	FE		7,921.98		7,921.98	04/28/20	05/04/20	
31	RFI 89	Plumbing changes/clarifications	FE		553.91		553.91	05/29/20	06/22/20	
32	VOID									
33	Field Condition	North Hall over-excavation	FE		10,249.00		10,249.00	05/15/20	06/01/20	
34	Field Condition	Removed waterproofing at concrete escalator pit	FE		(5,814.00)		(5,814.00)	05/20/20	06/01/20	

35	PR 12	Added elevator access control and wall protection pads; Revised North Hall/skywalk connection; Added concessions back countertops; Added North Hall trench drain; Added new coiling doors in concessions	FE		36,758.07		36,758.07	05/27/20	06/01/20	
36	Field Condition	Delete seats at columns	FE		(2,019.13)		(2,019.13)	06/04/20	06/22/20	
37	PR 12.1	Added elevator access control and wall protection pads; Revised North Hall/skywalk connection; Added concessions back countertops; Added North Hall trench drain; Added new coiling doors in concessions	FE		28,297.61		28,297.61	06/10/20	06/29/20	
38	VOID									
39	Field Condition	Over-excavation for entrance hall	FE		383.00		383.00	06/11/20	06/22/20	
40	Scope Addition	Added fireproofing and special inspection scope	FE		42,990.00		42,990.00	06/11/20	06/22/20	Budgeted Work
41	PR 13	Misc drawing changes	FE		3,033.36		3,033.36	06/26/20	07/13/20	
42	RFI 151	Deleted two freight elevator disconnects and replaced with one per Inspector request	FE		7,362.67		7,362.67	07/01/20	08/27/20	
43	Scope Reduction	Deleted two concession countertops	FE		(6,987.00)		(6,987.00)	07/02/20	07/13/20	
44	Scope Reduction	BP-1 electrical allowance credit	FE		(5,000.00)		(5,000.00)	07/02/20	07/13/20	
45	PR 14	Added 4 concourse restrooms to project scope	FE		92,392.07		92,392.07	07/08/20	07/13/20	Budgeted Work
46	Owner Request	Additional arena railing painting	FE		10,965.00		10,965.00	07/21/20	08/03/20	
47	Field Condition	Framing and drywalling Concession 2 bulkhead/soffit	FE		2,018.00		2,018.00	07/21/20	08/03/20	
48	Owner Request	Drywall skimming after wallpaper removal in locker rooms	FE		2,511.00		2,511.00	07/21/20	08/03/20	
49	Quality Improvement	Switching to silicone sealant	FE		2,956.80		2,956.80	07/21/20	08/17/20	
50	Field Condition	CMU patching in bathrooms due to plumbing changes; Allowance credit	FE		(34,242.93)		(34,242.93)	07/21/20	08/27/20	
51	PR 13.1	Grazzini pricing for additional bathroom tile and aluminum base in Entrance Hall/East Connector	FE		3,058.00		3,058.00	07/21/20	08/27/20	
52	PR 15	Added Concession 9 to scope; Added concession back countertops to scope	FE		51,745.42		51,745.42	07/21/20	08/27/20	
53	PR 16	Changed concession coiling doors to manual; Revised Entrance Hall eyebrow framing; Removed	FE		157.33		157.33	07/21/20	08/03/20	
54	PR 17	Added plumbing vent piping and cleanouts per DSPS comments; Added power circuits to fire	FE		18,626.09		18,626.09	07/21/20	08/17/20	
55	Field Condition	Provided structural fill at Entrance Hall	FE		4,757.00		4,757.00	07/21/20	08/03/20	
56	Field Condition	Lowered concession fire sprinklers to match new ceiling elevation	FE		1,182.00		1,182.00	07/21/20	08/03/20	
57	Owner Request	Drywall skimming after tile removal in showers	FE		2,194.64		2,194.64	07/28/20	08/27/20	
58	RFI 189	Added sound batt insulation in additional Type B and F walls	FE		2,367.00		2,367.00	07/28/20	08/17/20	
59	VOID									
60	Scope Reduction	Credit for not installing BP-2 door frames in CMU	FE		(1,610.00)		(1,610.00)	07/29/20	08/17/20	
61	PR 18	Changed curtain wall headers and Stair FF, CC, GG from CFMF to steel	FE		73,595.90		73,595.90	07/29/20	08/17/20	
62	RFI 165	Added new Concession #3 coiling door	FE		5,442.15		5,442.15	07/29/20	08/27/20	
63	VOID									
64	Scope Reduction	Replaced room A227 FRP finish to paint	FE		(708.00)		(708.00)	08/03/20	08/17/20	
65	Field Condition	Added wall tile at urinals	FE		3,914.00		3,914.00	08/04/20	08/27/20	
66	VOID									
67	RFI 188	Revised CFS trusses for added catwalk below Ballroom floor	FE		10,552.00		10,552.00	08/18/20	09/10/20	
68	Owner Request	Added drop ceiling and vinyl base in room A177	FE		692.00		692.00	09/18/20	09/29/20	
69	PR 19	Added furring walls/finishes around added curtain wall beams; Added unit heater in Truck 3 entrance;	FE		60,568.10		60,568.10	09/23/20	09/29/20	
70	Scope Reduction	Removed metal panel from Ballroom East parapet	FE		(2,148.10)		(2,148.10)	08/25/20	09/10/20	
71	RFI 176	Added trash chute room lighting	FE		2,420.07		2,420.07	08/25/20	09/10/20	
72	Field Condition	Added section ID sign frames to new arena railings	FE		2,378.20		2,378.20	08/28/20	09/10/20	
73	Scope Reduction	Removed room A171 slab pour from Fowler's scope	FE		(1,270.00)		(1,270.00)	08/28/20	09/10/20	
74	Field Condition	Curtain wall joint enlargement	FE		11,145.20		11,145.20	09/22/20	09/29/20	

75	RFI 194	Added additional spray foam insulation in Entrance Hall eyebrow cavity	FE		11,970.00		11,970.00	09/02/20	09/21/20	
76	Contractor Credit	Irwin Seating allowance credit	FE		(10,000.00)		(10,000.00)	09/02/20	09/21/20	
77	Owner Request	Added separate light switches for concession stand soffit lighting	FE		1,680.00		1,680.00	09/08/20	09/21/20	
78	Owner Request	Changed North Hall floor finish to polished concrete	FE		65,274.85		65,274.85	09/15/20	09/21/20	
79	RFI 163	Added power to additional restroom fixtures	FE		12,919.07		12,919.07	09/14/20	09/21/20	
80	Owner Request	Added additional railing section sign frames	FE		3,927.00		3,927.00	09/16/20	09/21/20	
81	PR 15.1	Concession 9 countertop	FE		8,195.00		8,195.00	09/16/20	09/21/20	
82	RFI 257	Added ADA shower grab bars, benches, and door stops	FE		3,101.45		3,101.45	09/18/20	09/29/20	
83	PR 18.1	Ford Metro additional labor for added steel curtain wall header beams	FE		8,825.20		8,825.20	09/22/20	09/29/20	
84	PR 20	Added new arena exhaust fan and other mechanical controls: Added steel column	FE		106,295.81		106,295.81	09/24/20	09/29/20	Budgeted Work
85	Field Condition	Modified location/type of trash chute door	FE		8,482.40		8,482.40	10/01/20	10/12/20	
86	Owner Request	Added eye hooks in North Hall	FE		1,192.52		1,192.52	10/01/20	10/12/20	
87	Owner Request	Added plywood backing for wall art	FE		886.60		886.60	10/01/20	10/12/20	
88	Scope Reduction	Removed acoustical ceiling tiles from North Hall	FE		(16,800.00)		(16,800.00)	10/01/20	10/12/20	
89	Scope Reduction	Removed temporary stairs from Wieser's scope	FE		(2,800.00)		(2,800.00)	10/01/20	10/12/20	
90	Owner Request	Added spray foam insulation on concrete deck below concession cooler	FE		1,597.20		1,597.20	10/01/20	10/12/20	
91	Scope Reduction	Removed Production Office wall from HJ Martin's scope	FE		(1,055.00)		(1,055.00)	10/01/20	10/12/20	
92	Scope Addition	Added plywood to sloped roof	FE		8,241.40		8,241.40	11/03/20	11/10/20	
93	Field Condition	Modified existing roof drains to be above meeting level ceiling	FE		2,293.61		2,293.61	10/06/20	10/22/20	
94	Scope Addition	Replace Arena AV system DSP to accommodate new speakers	FE		6,440.00		6,440.00	10/08/20	10/22/20	
95	VOID									
96	VOID									
97	PR 20.1	Added tube steel curtain wall beams and column reinforcement	FE		23,885.46		23,885.46	10/14/20	11/19/20	
98	Owner Request	Enlarged AV carts to accommodate the larger projectors	FE		445.00		445.00	10/15/20	11/02/20	
99	Scope Addition	Added ADA assistive listening system to Arena sound system	FE		3,200.00		3,200.00	11/17/20	11/30/20	
100	Owner Request	Replace Lobby N100 ceiling	FE		2,208.70		2,208.70	10/20/20	11/09/20	
101	PR 21	Added concession hand sinks	FE		16,767.02		16,767.02	10/21/20	11/10/20	
102	RFI 248	Added additional connection reinforcement for steel sequence 6 & 15	FE		15,027.70		15,027.70	10/27/20	11/30/20	
103	VOID									
104	VOID									
105	VOID									
106	VOID									
107	VOID									
108	PR 22	Added Arena speaker power	FE		82,717.05		82,717.05	11/02/20	11/19/20	
109	Field Condition	Added wire mesh below radiant tubing in slabs on deck	FE		0.00		0.00	11/09/20	11/19/20	
110	Field Condition	Repainted arena stair nosings after chipped by seating crew	FE		(1,950.00)		(1,950.00)	11/09/20	11/19/20	
111	PR 23	Added arena exhaust fan steel; Modified Ballroom curtain wall tube steel headers: Added plumbing for	FE		32,144.50		32,144.50	11/12/20	11/30/20	
112	Field Condition	Changed Sequence 5 structural steel to CFS	FE		53,494.00		53,494.00	11/17/20	11/24/20	
113	Owner Request	Added room signs and updated main entrance sign with new branding	FE		2,257.50		2,257.50	11/18/20	12/08/20	
114	Scope Addition	Changed portion of Entrance Hall wall from wood to drywall with reveals	FE		2,728.00		2,728.00	11/18/20	11/30/20	
115	Field Condition	Added 6" of concrete to elevator pit floor	FE		816.81		816.81	11/23/20	11/30/20	
116	VOID									
117	Scope Addition	Expansion joint assembly changes	FE		3,010.87		3,010.87	11/24/20	12/14/20	
118	Field Condition	Additional precast cutting at skyway opening; Cast electrical into precast panels	FE		5,560.00		5,560.00	11/24/20	12/16/20	
119	Field Condition	Replace drinking fountain damaged by Strupp	FE		0.00		0.00	11/30/20	12/08/20	

120	Field Condition	Additional tile at Concession 9	FE		1,534.00		1,534.00	12/03/20	12/16/20	
121	Contractor Credit	Block Iron allowance credit	FE		(2,500.00)		(2,500.00)	12/08/20	01/12/21	
122	RFI 347	Added fire alarm devices in North Hall to accommodate the operable partition wall location	FE		2,551.98		2,551.98	12/09/20	01/12/21	
123	RFI 351	Added dampers to existing ductwork in North Hall	FE		7,343.00		7,343.00	12/09/20	01/12/21	
124	RFI 255	Added water supply valves to accommodate Owner's maintenance needs	FE		17,480.64		17,480.64	12/10/20	01/12/21	
125	Owner Request	Added infill stud wall at Concession 4	FE		1,435.50		1,435.50	12/10/20	01/12/21	
126	RFI 321	Added L-soffit to enclose beam in North Hall	FE		4,086.50		4,086.50	12/10/20	01/12/21	
127	RFI 357	Omitted Electrical Room N421 ceiling	FE		(1,391.70)		(1,391.70)	12/10/20	01/12/21	
128	VOID									
129	Field Condition	Installed solid ACT grid in lieu of clouds in existing entrance	FE		(2,928.10)		(2,928.10)	12/22/20	01/12/21	
130	Field Condition	Installed North Hall operable partition pocket support steel	FE		10,635.90		10,635.90	12/16/20	01/12/21	
131	Scope Reduction	Removed Concession 3 stainless cabinet from Stafford Smith's scope	FE		(18,935.00)		(18,935.00)	12/17/20	01/12/21	
132	Owner Request	Added dante audio card to the existing mixer	FE		1,400.00		1,400.00	12/22/20	01/12/21	
133	Field Condition	Added existing fireproofing patching in existing entrance	FE		11,030.50		11,030.50	12/22/20	01/12/21	
134	RFI 311	Changed West operable partition upper pocket wall from CFS studs to CMU	FE		4,452.25		4,452.25	12/24/20	01/12/21	
135	Field Condition	Added steel support below box seating due to cracks in existing concrete	FE		1,603.80		1,603.80	12/31/20	01/12/21	
136	Scope Addition	Added railings around Stair CC/GG	FE		5,252.10		5,252.10	01/19/21	02/02/21	
137	PR 24	Changed Sequence 5 structural steel to CFS; Added alcovl system feed tanks; Added wayfinding	FE		72,823.21		72,823.21	12/24/20	01/12/21	Budgeted Work
138	Owner Request	Added rooftop patio shade structure	FE		73,672.00		73,672.00	12/28/20	01/28/21	Budgeted Work
139	Owner Request	Added wireless intercom system in arena	FE		16,665.00		16,665.00	12/28/20	03/02/21	
140	RFI 356	Converted water softener to a duplex system	FE		12,374.67		12,374.67	12/31/20	01/21/21	
141	Owner Request	Changed box office window design	FE		3,778.06		3,778.06	12/31/20	01/12/21	
142	Owner Request	Upgraded existing pneumatic mechanical controls	FE		20,970.00		20,970.00	01/05/21	01/12/21	
143	Field Condition	Omitted South section of operable partition soffit in North Hall	FE		(5,743.10)		(5,743.10)	01/04/21	01/12/21	
144	Field Condition	Added steel stud furring walls/columns in North Corridor A101	FE		9,366.50		9,366.50	01/05/21	01/28/21	
145	Contractor Credit	Allowance credit for commissioning contract	FE		(29,500.00)		(29,500.00)	01/05/21	01/12/21	
146	Field Condition	Repaired stucco and cornice in North Corridor A101	FE		6,361.82		6,361.82	01/07/21	01/28/21	
147	Contractor Credit	Omitted escalator cladding where not exposed	FE		(1,627.95)		(1,627.95)	01/07/21	01/21/21	
148	Owner Request	Added more polished concrete floor and omitted more epoxy floor in North Hall	FE		7,478.68		7,478.68	01/07/21	01/28/21	
149	Owner Request	Added two exterior security cameras below the Ballroom	FE		7,936.91		7,936.91	01/11/21	08/30/21	
150	Owner Request	Replaced existing doors	FE		48,901.60		48,901.60	01/11/21	01/20/21	
151	VOID									
152	Owner Request	Revised Box Office countertop to have two worker stations instead of three	FE		1,721.50		1,721.50	01/18/21	02/02/21	
153	Field Condition	Changed from four to three box seating coiling fire doors	FE		13,622.65		13,622.65	01/18/21	02/16/21	
154	City Request	Increased Hallberg commissioning umbrella insurance limit to meet city requirements	FE		4,000.00		4,000.00	01/26/21	03/02/21	
155	Field Condition	Changed operable partition soffit location in North Hall	FE		12,397.33		12,397.33	01/29/21	03/02/21	
156	Field Condition	Downsized meeting room entrance monitors	FE		(12,830.00)		(12,830.00)	02/02/21	02/16/21	
157	Owner Request	Added wall tile in Entrance Hall	FE		5,261.00		5,261.00	02/02/21	03/02/21	
158	Field Condition	Added Ballroom operable partition steel	FE		11,891.00		11,891.00	02/02/21	02/16/21	
159	Field Condition	Leveled outer existing lobby floor for tile installation	FE		1,463.50		1,463.50	02/03/21	06/02/21	
160	VOID									
161	VOID									
162	Scope Addition	Added walls below escalator	FE		1,332.95		1,332.95	02/03/21	03/02/21	
163	Scope Addition	Added fire extinguishers per inspector	FE		762.94		762.94	02/03/21	02/16/21	

164	Scope Addition	Changed Ballroom Service Hall wall guards	FE		(2,185.85)	(2,185.85)	03/08/21	08/12/21	
165	Owner Request	Omitted walls at Stair EE ships ladder	FE		(2,506.90)	(2,506.90)	02/09/21	03/02/21	
166	Owner Request	Revised East concession stainless cabinets	FE		1,908.50	1,908.50	02/09/21	04/08/21	
167	Owner Request	Added outlet and data in Open Office	FE		1,150.75	1,150.75	02/09/21	03/02/21	
168	Scope Addition	Added parapet rigid insulation to Wieser's scope	FE		10,121.25	10,121.25	02/09/21	03/02/21	
169	Scope Reduction	Omitted section of ballroom floor expansion joint assembly	FE		(2,627.28)	(2,627.28)	02/11/21	03/02/21	
170	Owner Request	Added corner guards on arena and concourse level	FE		4,336.46	4,336.46	02/11/21	03/02/21	
171	PR 25	Added Zielke display case; Added circuits for box seating fire doors	FE		10,391.24	10,391.24	02/15/21	03/10/21	
172	Scope Addition	Added roof blocking to Wieser's scope	FE		4,797.80	4,797.80	02/15/21	03/24/21	
173	Scope Addition	Added spray foam wall insulation at mechanical roof	FE		1,963.50	1,963.50	02/16/21	03/10/21	
174	VOID								
175	Field Condition	Added concrete patching and waterproofing at precast panel/foundation wall joints	FE		2,014.75	2,014.75	02/18/21	03/10/21	
176	Owner Request	Changed from sealed concrete to polished concrete floor in break room	FE		3,528.00	3,528.00	02/19/21	03/02/21	
177	Owner Request	Added door hardware for arena level doors	FE		4,370.29	4,370.29	02/23/21	03/10/21	
178	Owner Request	Added outlets in Concession 8	FE		800.76	800.76	02/23/21	03/10/21	
179	Owner Request	Added window film to Exhibit Hall doors	FE		2,649.79	2,649.79	02/24/21	03/10/21	
180	Owner Request	Replaced outside air dampers for the four existing AHUs	FE		7,954.00	7,954.00	03/08/21	03/24/21	
181	Scope Addition	Added wall covering and chair rail to the rest of meeting rooms	FE		22,235.90	22,235.90	03/09/21	04/26/21	
182	Owner Request	Increased size of office desk tops	FE		2,079.06	2,079.06	03/11/21	04/08/21	
183	Field Condition	Added fireproofing patching where electrician scraped off	FE		0.00	0.00	03/12/21	03/24/21	
184	Owner Request	Changed Office N203 from a storeroom to an entry lockset	FE		365.89	365.89	03/15/21	03/24/21	
185	VOID								
186	Field Condition	Moved mechanical room wall to fit water heaters	FE		1,769.90	1,769.90	03/16/21	04/08/21	
187	Field Condition	Modified curtain wall segment miters to fit ballroom openings	FE		5,352.02	5,352.02	03/18/21	04/20/21	
188	Scope Reduction	Omitted steel columns for fire doors	FE		(5,312.00)	(5,312.00)	03/18/21	04/08/21	
189	Scope Addition	Added operable partition pocket door in Exhibit Hall	FE		2,975.70	2,975.70	03/19/21	04/08/21	
190	Owner Request	Moved existing office desks to office level	FE		770.00	770.00	03/19/21	04/08/21	
191	Owner Request	Added city fiber vault along Second St	FE		2,912.61	2,912.61	03/24/21	03/12/21	
192	Scope Addition	Added phase 2 final cleaning to scope	FE		14,400.00	14,400.00	03/29/21	03/13/21	Budgeted Work
193	Scope Addition	Added power and keyed switches for patio shade structure and lights	FE		1,594.83	1,594.83	03/31/21	04/26/21	
194	PR 26	Added Entrance Hall roof access door; Added exhaust fan and fire dampers to elevator mechanical room	FE		17,753.41	17,753.41	03/31/21	04/26/21	
195	VOID								
196	VOID								
197	Scope Addition	Added Type Q light fixture at Ballroom meeting room entrance	FE		3,802.14	3,802.14	04/07/21	04/26/21	
198	Scope Addition	Added stud cavity infill around Ballroom slab edge	FE		9,081.77	9,081.77	04/08/21	04/26/21	
199	Scope Addition	Added Entrance Hall lighting control touchscreen	FE		8,122.44	8,122.44	04/15/21	04/26/21	
200	Owner Request	Added wall protection to Stair BB walls	FE		8,062.00	8,062.00	04/20/21	05/05/21	
201	Owner Request	Added two cylinders to door N108A	FE		772.30	772.30	04/26/21	05/10/21	
202	PR 29	Replaced 13 arena doors; Added wall/door at freight elevator	FE		31,306.41	31,306.41	04/26/21	05/10/21	
203	Scope Addition	Added concrete slab removal in East concourse	FE		5,038.00	5,038.00	04/26/21	05/19/21	
204	Field Condition	Added spray foam insulation along existing exterior wall	FE		7,093.80	7,093.80	04/30/21	05/19/21	
205	Owner Request	Added narrower conference table	FE		2,975.85	2,975.85	05/04/21	06/02/21	
206	Scope Addition	Added firestopping and trims to Stair DD expansion joints	FE		4,668.40	4,668.40	05/12/21	07/12/21	
207	Field Condition	Lowered fire sprinklers due to conflicts above ceiling	FE		5,753.39	5,753.39	05/13/21	07/12/21	

208	Scope Addition	Added corner guards in meeting rooms	FE		984.12		984.12	05/24/21	06/21/21	
209	PR 27	Added exterior light fixture flashing; Added cabinet and countertop in box office area; Added power receptacle below escalator; Changed AV control locations in meeting rooms	FE		13,370.86		13,370.86	05/26/21	06/21/21	
210	Scope Addition	Added firestopping at the head of wall in Stair EE and Stair DD	FE		8,383.10		8,383.10	05/26/21	06/21/21	
211	Owner Request	Added water and power for coffee maker in concession stand; Added power receptacles at concession stand openings	FE		3,091.52		3,091.52	05/26/21	06/21/21	
212	Field Condition	Modified metal panels for West Ballroom to fit the segmenting of the building	FE		13,448.00		13,448.00	05/26/21	06/14/21	
213	VOID									
214	Field Condition	Eliminated stainless steel finish and reduced size of Concourse coiling concession doors	FE		(6,010.00)		(6,010.00)	05/26/21	06/14/21	
215	Scope Addition	Added lighting dimming capability in North Hall and meeting rooms; Added separate circuits for Ballroom floor boxes; Added cord reel for South Hall booth	FE		35,038.21		35,038.21	05/26/21	06/21/21	
216	Scope Addition	Added access door and access panel in Stair EE	FE		3,737.68		3,737.68	05/27/21	07/12/21	
217	Field Condition	Added additional window testing	FE		0.00		0.00	06/08/21	06/21/21	
218	Scope Addition	Added reception desk logo	FE		1,483.10		1,483.10	06/10/21	08/12/21	
219	Field Condition	Added new metal panels above box seating	FE		7,728.69		7,728.69	06/10/21	06/21/21	
220	Field Condition	Added steel beams, decking, and new roofing above existing office entry	FE		9,480.90		9,480.90	06/10/21	07/12/21	
221	Field Condition	Changed CMU infill to CFS infill in concession stand	FE		(168.70)		(168.70)	06/10/21	06/21/21	
222	Scope Addition	Added CFS walls from existing roof parapet to underside of Ballroom deck and trusses	FE		8,368.80		8,368.80	06/23/21	09/27/21	
223	Owner Request	Changed A244 opening to lock from Concourse side	FE		1,783.97		1,783.97	06/10/21	06/21/21	
224	VOID									
225	Field Condition	Added CMU infill at existing office façade	FE		6,732.28		6,732.28	06/10/21	06/21/21	
226	PR 26.1	Added Entrance Hall roof access door; Added exhaust ductwork through the CMU wall in elevator mechanical room	FE		4,095.98		4,095.98	06/10/21	07/12/21	
227	Scope Addition	Changed WAP locations due to site survey	FE		6,343.19		6,343.19	06/10/21	06/21/21	
228	Field Condition	Lowered Ballroom operable partition soffit	FE		9,091.50		9,091.50	06/14/21	09/27/21	
229	Owner Request	Added power to East Concourse concession doors	FE		9,526.19		9,526.19	06/15/21	08/12/21	
230	Scope Reduction	Credited portion of ISG's survey contract amount	FE		(12,000.00)		(12,000.00)	06/17/21	07/12/21	
231		Added fee for construction use of freight elevator	FE		15,606.00		15,606.00	10/12/21	11/01/21	
232	Contractor Credit	Credited for using aluminum feeders in lieu of copper	FE		(12,750.00)		(12,750.00)	06/23/21	07/12/21	
233	Scope Addition	Added plywood catwalk below Ballroom floor; Added additional plywood on Ballroom benches	FE		15,666.88		15,666.88	06/23/21	07/12/21	
234	Field Condition	Added rebar doweling new concrete slab into existing slab	FE		970.20		970.20	06/23/21	09/27/21	
235	Field Condition	Added additional floor leveling required at the existing East Connector slab to receive tile	FE		4,024.00		4,024.00	10/01/21	11/01/21	
236	Field Condition	Added larger trim for the North Ballroom metal panels	FE		0.00		0.00	06/29/21	08/12/21	
237	Contractor Credit	Used different receptacles in the North Hall floor boxes	FE		(3,600.00)		(3,600.00)	07/14/21	08/12/21	
238	PR 30.1	Added condensate pumps for two existing AHUs	FE		3,307.98		3,307.98	07/14/21	08/12/21	
239	PR 30.2	Added new tile stair nosings to replace the original ones	FE		28,308.00		28,308.00	07/14/21	08/12/21	
240	Scope Addition	Added ductwork/grilles/fire dampers to serve Trash Chute A252 and Hall A244	FE		6,717.00		6,717.00	07/14/21	09/27/21	
241	Scope Reduction	Omitted exterior concrete pavement removal on Northwest side	FE		(1,245.00)		(1,245.00)	07/14/21	08/12/21	

242	Scope Reduction	Omitted metal panel above Truck Access A150 entrance	FE		(1,400.00)		(1,400.00)	07/14/21	08/12/21	
243	Scope Addition	Added carpet stair nosings in Stair CC/GG and edge trim on the meeting level	FE		1,469.52		1,469.52	07/14/21	08/09/21	
244	Scope Reduction	Omitted sloped roof paint	FE		(2,230.00)		(2,230.00)	07/14/21	08/12/21	
245	Owner Request	Added pot feeders/filters to the hot and cold water glycol systems; Changed hot water glycol from propylene to ethylene	FE		0.00		0.00	07/20/21	08/12/21	
246	Field Condition	Added larger trim for the South Ballroom metal panels	FE		0.00		0.00	07/20/21	08/12/21	
247	Scope Addition	Added door pull and cylinder to door N103; Added access panel in ceiling of Corridor N216	FE		682.69		682.69	07/22/21	08/30/21	
248	Scope Addition	Added trims at exposed edges of wall covering WC-2	FE		1,885.65		1,885.65	07/22/21	08/30/21	
249	Field Condition	Added moisture mitigation for the Ballroom and East Connector epoxy floor areas	FE		16,763.67		16,763.67	07/26/21	08/09/21	
250	Scope Addition	Repainted seven concourse doors	FE		0.00		0.00	07/28/21	08/30/21	
251	Scope Addition	Added a fire extinguisher in Ballroom per inspector	FE		333.76		333.76	08/30/21	09/27/21	
252	Scope Addition	Additional painting	FE		6,525.00		6,525.00	08/17/21	10/28/21	
253	Scope Addition	Added door pull to door A153D	FE		351.78		351.78	08/17/21	09/27/21	
254		Modified CMU trash chute enclosure to make chute work with compactor	FE		6,582.00		6,582.00	08/26/21	09/20/21	
255	Scope Reduction	Omitted wall covering in Ballroom	FE		(2,237.00)		(2,237.00)	08/26/21	09/27/21	
256	Scope Gap	Added topsoil to landscaping area along East Connector	FE		4,860.00		4,860.00	10/15/21	11/04/21	
257	Field Condition	Added additional window testing	FE		0.00		0.00	08/30/21	09/20/21	
258	Scope Addition	Added solid surface window sills in Ballroom	FE		11,885.50		11,885.50	09/02/21	09/20/21	
259	Scope Addition	Added final cleaning to areas not in original scope	FE		16,931.25		16,931.25	10/21/21	11/04/21	
260		Changed Ballroom projector lifts to static pole mounts	FE		(1,910.00)		(1,910.00)	09/21/21	10/28/21	
261	Owner Request	Changed meeting room display mounts to a shallower fixed mount	PE	LAX	925.00	925.00				send PE to city
262		Credited remaining contractor allowances	FE		(89,267.44)		(89,267.44)	09/21/21	11/01/21	
263	Owner Request	Added anti-graffiti sealer to Ballroom concrete columns and omitted stain	FE		(218.00)		(218.00)	09/27/21	10/28/21	
264	Owner Request	Added patio lighting control	FE		680.00		680.00	10/01/21	10/28/21	
265	Field Condition	Replaced damaged expansion joint cover	FE		0.00		0.00	10/01/21	10/28/21	
266	Scope Addition	Added hand sink faucets per DHS	FE		1,370.15		1,370.15	10/12/21	10/28/21	
267	Field Condition	Added brake metal soffit in ceiling for ice maker in concession stand	FE		878.80		878.80	10/12/21	10/28/21	
268	BP-2 PR 09.1	Revised North Hall column layout; Added concrete wall waterproofing	FE		14,994.40		14,994.40	10/12/21	11/01/21	
269	Scope Reduction	Omitted Pearl Street walkway light poles	FE		(2,570.95)		(2,570.95)	10/13/21	11/01/21	
270	Owner Request	Added wall protection to Service Hall radius wall	FE		1,850.70		1,850.70	10/21/21	11/04/21	
271	PR 31	Removed rock mulch/plants on South side of Ballroom and added concrete	FE		(4,471.00)		(4,471.00)	10/26/21	11/15/21	
272	Field Condition	Added epoxy to three alcoves on the East Concourse	FE		3,595.00		3,595.00	10/28/21	11/04/21	
273	Owner Request	Added metal panel over the existing leaking metal panel above the Entrance Hall	FE		38,325.00		38,325.00	10/28/21	11/04/21	
274	Owner Request	Added rock mulch on West side	PE	LAX	3,864.00	3,864.00		11/01/21		send PE to city
275	Field Condition	Added straw mat and silt fence on incomplete Pearl Street walkway	PE	LAX	4,715.00	4,715.00		11/01/21		send PE to city
276	Owner Request	Added corner guards in the box seating area	PE	LAX	1,493.75	1,493.75		11/01/21		send PE to city
277	Scope Reduction	Eliminated sealant at Ballroom soffit	FE		(701.00)		(701.00)	11/02/21	11/15/21	
278	Scope Addition	Added data cabling for Ballroom projectors		ISG	3,329.44	3,329.44		11/02/21		sent to ISG
279	Field Condition	Removed and replaced Front St. curb/gutter	PE	LAX	0.00	0.00		11/02/21		send PE to city
280	Field Condition	Repulled electrical for concession rooftop units; Pulled wires for concession 3 phase loadcenter	PE	LAX	1,214.95	1,214.95		11/03/21		send PE to city
281	Scope Addition	Added temp. fencing at Pearl St. walkway until May	PE	LAX	2,800.60	2,800.60		11/03/21		send PE to city
282	Scope Addition	Added destratification fan at trash chute enclosure	PE	LAX	2,568.99	2,568.99		11/04/21		send PE to city
283	Scope Addition	Added transfer grille in Mothers Room	PE	LAX	800.00	800.00		11/12/21		send PE to city
284	Owner Request	Added wall tile in Outer Lobby	PE	LAX	4,730.00	4,730.00		11/12/21		send PE to city
285	Owner Request	Added wall protection at stairs in skywalk lobby	PE	LAX	848.72	848.72		11/12/21		send PE to city
286	Scope Reduction	Omitted portion of temp. road		ISG	(10,287.75)	(10,287.75)		11/16/21		ISG to approve
287	Scope Reduction	Omitted four floor sinks in the Ballroom kitchen	PE	LAX	(2,079.23)	(2,079.23)		11/24/21		send PE to city

288		Adjusted contract to correct amount	PE	LAX	(74.59)	(74.59)		11/29/21		send PE to city
-----	--	-------------------------------------	----	-----	---------	---------	--	----------	--	-----------------