

DITCH CHECKS SPACED SUCH THAT TOP OF DITCH CHECK IS AT SAME ELEVATION, OR HIGHER THAN, BOTTOM OF NEXT CHECK UPSTREAM

CONSTRUCT FENCE TURN AROUND PER WDNR MANUAL TITLED AMPHIBIAN AND REPTILE EXCLUSION PROTOCOLS FIGURE 2: OVERHEAD VIEW OF FENCE TURN-AROUND REVISED FEB 23, 2015

CONSTRUCTION ENTRANCE

TRACKING PAD 50' X 16'

PROPOSED BUILDING


LOT 3

SILT FENCE ALONG PROPERTY LINE

LEGEND	
	SILT FENCE (WISDOT 8E9)
	SEED, MULCH, FERTILIZE (WISDNR 1058, 1059)
	DITCH CHECK (WISDOT 8E8)
	FLOW ARROW
	CONSTRUCTION ENTRANCE (WISDOT 8E14)

EROSION CONTROL & GRADING NOTES

1. EROSION CONTROL SHALL MEET CITY OF LA CROSSE STANDARDS.
2. THIS EROSION CONTROL PLAN HAS BEEN PREPARED AS A GUIDE. ADDITIONAL EROSION CONTROL MEASURES MAY BE REQUIRED. CONTRACTOR SHALL MAINTAIN, MODIFY, AND IMPLEMENT AN ALTERNATE EROSION CONTROL PLAN BASED ON THEIR MEANS & METHODS.
3. DOWN-SLOPE SEDIMENT CONTROLS SHALL BE INSTALLED PRIOR TO ANY LAND DISTURBANCE OR GRADING, AND SHALL REMAIN AND BE MAINTAINED TO ENSURE PROPER FUNCTION UNTIL SLOPED AREAS ARE STABILIZED AND SITE IS 100% VEGETATED.
4. CONTRACTOR SHALL ADJUST THE APPROPRIATE STRUCTURAL AND NON-STRUCTURAL BMP'S BASED ON CONSTRUCTION PROGRESS. CONTRACTOR SHALL PROVIDE APPROPRIATE PLANNING AND MEASURES TO PREVENT POLLUTION FROM CONSTRUCTION SITE OPERATIONS INCLUDING BUT NOT LIMITED TO MATERIALS, STAGING, WASTE, WASHOUT AREAS, EQUIPMENT FUELING AND MAINTENANCE, AND SPILL PREVENTION AND CONTROL.
5. A COPY OF THIS EROSION CONTROL PLAN SHALL BE KEPT ON-SITE DURING ALL LAND DISTURBING CONSTRUCTION ACTIVITIES.
6. STOCKPILES SHALL BE STABILIZED WITH COVER CONTROL AND PERIMETER PROTECTION WITHIN 7 DAYS.
7. ALL EXPOSED SOILS SHALL BE STABILIZED WITHIN 7 DAYS OF GRADING COMPLETION.
8. ADJACENT STREETS AND ROADWAYS SHALL BE SWEEPED TO KEEP THEM FREE OF SEDIMENT. ANY SEDIMENT DEPOSITED ON PUBLIC STREETS, ORIGINATING FROM THE PROJECT SITE, SHALL BE REMOVED IMMEDIATELY.
9. TEMPORARY COVER ON DISTURBED AREAS SHALL INCLUDE SEED MIX COVER CROP AND MID-TERM STABILIZATION (SEED FROM WSDOT STANDARD SPECIFICATIONS. ALL SLOPES >20% OR >5% SHALL INCLUDE DISK ANCHORED MULCH).
10. PIPE OUTLETS MUST INCLUDE ENERGY DISSIPATION DEVICES WITHIN 24 HOURS OF BEING PUT INTO SERVICE.
11. THE NORMAL WETTED PERIMETER OF ANY TEMPORARY OR PERMANENT DRAINAGE DITCH OR SWALE THAT DRAINS WATER FROM ANY PORTION OF THE CONSTRUCTION SITE, OR DIVERTS WATER AROUND THE SITE, MUST BE STABILIZED WITHIN 200 LINEAR FEET FROM THE PROPERTY EDGE, OR FROM THE POINT OF DISCHARGE INTO ANY SURFACE WATER WITHIN 24 HOURS AFTER CONNECTING TO A SURFACE WATER.
12. UNLESS INDICATED OTHERWISE, ALL DISTURBED AREAS WHICH ARE NOT FINISHED WITH ASPHALT, CONCRETE, BIOFILTER PLANTING, OR OTHER PLANTS AS INDICATED ON THE LANDSCAPE PLAN SHALL BE FINISHED WITH LAWN TURF. PERMANENT LAWN COVER SHALL INCLUDE MINIMUM 4" TOPSOIL, SEED MIX AND MULCH SHALL BE PER WSDOT STANDARD SPECIFICATIONS.
13. SLOPES STEEPER THAN 3:1 SHALL BE SEEDED AND PROTECTED WITH EROSION CONTROL BLANKETS. BLANKETS SHALL MEET WISCONSIN PALS LIST.
14. ALL PROPOSED SURFACE ELEVATIONS SHOWN ARE TO FINISHED GRADE UNLESS NOTED OTHERWISE. PROPOSED ELEVATIONS ARE PROVIDED TO PROMOTE POSITIVE DRAINAGE TOWARD INLETS AND BIOFILTERS. CONTRACTOR SHALL MAINTAIN POSITIVE DRAINAGE TOWARD INLETS.
15. IF EROSION MATTING WILL BE USED FOR THIS PROJECT, USE THE FOLLOWING MATTING (OR SOMETHING SIMILAR): AMERICAN EXCELSIOR "FIBRENET" OR "NETFREE" PRODUCTS; EAST COAST EROSION BIODEGRADABLE JUTE PRODUCTS; EROSION TECH BIODEGRADABLE JUTE PRODUCTS; EROSIONCONTROLBLANKET.COM BIODEGRADABLE LENO WEAVE PRODUCTS; NORTH AMERICAN GREEN S75BN, S150BN, SC150BN OR C125BN; OR WESTERN EXCELSIOR "ALL NATURAL" PRODUCTS.



**MAKEPEACE
ENGINEERING**

816 2ND AV S
SUITE 800
ONALASKA, WI 54650
608.797.1025

JOHN MAZZOLA-LOT3
WATERVIEW SUBDIVISION
LA CROSSE, WI

11/16/2018

EROSION PLAN

DATE	REVISION	DESCR.	C103