

Estimated Vietnam Memorial Project Timeline 2020 to 2021

Time line order	time 2020 to 2021
Ground Breaking Ceremony	November 2020
Order the Wall from La Crosse Memorial Wall comes from India	November or December 2020 It takes 5 to 6 months to US before engraving
Escavating ground 2021	Estimated April -May depending the weather 2021 Level ground and pack
Electrician to lay wiring for path lights and flag lights	2 weeks after escavating work depending on weather. Estimated 1st week of June 2021
Cement contractor back to complete cement work	Last part of June 2021
La Crosse Memorial to set and install wall	Jul-21
Estimated time for dedication August or September 2021	

