

18-1708

START END NECESSARY WORK ITEMS

1/7/2019 1/8/2019 DELIVER PUMPS TO SITE AND DRY-FIT IN PUMPHOUSE
 1/9/2019 1/10/2019 PREP TO INSTALL CONNECTING PIPE BETWEEN PUMPHOUSE AND WETWELL;
 INCLUDES ANY NECESSARY EXCAVATION AND FROST REMOVAL
 1/14/2019 1/18/2019 INSTALL CONNECTING PIPES BETWEEN PUMPHOUSE AND WETWELL;
 INCLUDES FIELD-FITTING AND WELDING STAINLESS STEEL PIPING
 1/21/2019 1/24/2019 REMOVE SHORING AND SHIELDING, BACKFILL STRUCTURES
 1/28/2019 1/31/2019 INSTALL 16" FRP (16", FORCEMAIN) WHILE COMPLETING BACKFILL OPERATIONS

SCHEDULE A - INTERMEDIATE ROAD CLOSURE
 2/4/2019 2/7/2019 REMOVE FROST FROM ROADWAY, BEGIN ROUGH GRADING STREET
 2/11/2019 2/14/2019 POUR CONCRETE PAVEMENT, CURE TIME
 2/18/2019 2/21/2019 POUR CONCRETE PAVEMENT, CURE TIME
 2/25/2019 2/28/2019 POUR CONCRETE PAVEMENT, CURE TIME
 3/4/2019 3/7/2019 **OPEN ROADWAY TO TRAFFIC**
 3/11/2019 3/17/2019
 3/18/2019 3/21/2019
 3/25/2019 3/28/2019
 4/1/2019 4/5/2019
 4/8/2019 4/12/2019
 4/15/2019 4/19/2019

CLOSE STREET, BEGIN WORK FOR 2019 SEASON, BEGIN WORK ITEMS AT ***

OPEN STREET TO TRAFFIC - 8/9/19
 COMPLETION - 8/23/19
 TOTAL DAYS CLOSED (SCHEDULE A) - 142

OR **SCHEDULE B - CONTINUOUS ROAD CLOSURE**

INSTALL TEMP HEATERS IN PUMPHOUSE, HEAT CONCRETE WALLS
 ***PAINT INTERIOR WALLS OF PUMPHOUSE
 INSTALL PUMPS, BEGIN INTERIOR PIPING OF PUMPHOUSE
 INTERIOR PIPING OF PUMPHOUSE
 EXTERIOR SITE ITEMS (STOOPS, BOLLARDS, ETC.)
 BEGIN INSTALLING PIPE AWAY FROM PUMPHOUSE (200')
 FINISH INSTALLING PIPE FROM PUMPHOUSE, INSTALL GAS SERVICE???
 INSTALL PIPE TO MH S-3, STRUCTURE S-3
 INSTALL OVERFLOW PIPE TO CITY MH
 REPLACE HYDRANT AND LEAD

OPEN STREET TO TRAFFIC - 6/26/19
 COMPLETION - 7/12/19
 TOTAL DAYS CLOSED (SCHEDULE B) - 142

1/7/2019