

**Exhibit E**  
**Construction Schedule**  
**Wood Street Extension**

<b>Task</b>	<b>Duration</b>
1. Erosion Control and Traffic Control	2 Days
2. Removals	3 Days
3. Sanitary Sewer Construction	8 Days
4. Watermain Construction	7 Days
5. Storm Sewer	5 Days
6. Grading & Base Aggregate	5 Days
7. Retaining Wall Construction	10 Days
8. Curb & Gutter	3 Days
9. Concrete Paving	10 Days
10. Asphalt Patching (St. Andrews)	2 Days
11. Sidewalk Paving	5 Days
12. Lighting Install	5 Days
13. Topsoiling & Seeding	3 Days

Total expected duration. 14 weeks.