

EXHIBIT G

Estimated Project Timeline

La Crosse, WI – BNSF Second Main Track Installation

- Utilities
 - November 7, 2014 – City approves BNSF utility relocation plans
 - November 10, to November 14, 2014 – BNSF Contractor confirms utility material procurement
 - November 18, to March 23, 2014 – BNSF Contractor relocates City utilities
- Golf Course
 - November 14 to December 19, 2014 – City relocates golf course tee boxes
 - December 22 to December 30, 2014 – City consolidates of golf course crossings to one crossing
 - December 22, 2014 to February 6, 2015 – BNSF Contractor constructs golf course underpass bridge beneath second main track while also working on grade for second main track in other project areas
 - February 6 to April 25, 2015 – BNSF Contractor constructs grade for second main track through golf course area while also working on grade for second main track in other project areas
 - April 25 to June 15, 2015 – BNSF Contractor finishes grade for second main track in other project areas
 - September 3 to November 25, 2015 – BNSF constructs track and signal
 - September 3 to October 1, 2015 – BNSF Contractor constructs golf course underpass bridge beneath existing main track
 - October 1 to October 30, 2015 – City completes golf cart path beneath underpass and removes remaining golf course crossing
- Public Grade Crossings
 - November 18, 2014 to May 19, 2015 – BNSF and BNSF Contractor construct second main track and crossing profile adjustments at Farnam, Cass, and Main Streets
 - May 22, 2015 to June 20, 2015 – City constructs additional improvements for quiet zones and sidewalks