


ID	Task Name	Task Mode	Duration	Start	Finish	Predecessors
1	River Bend Rd (Copeland Ave to Steamboat Ct)	Task	35 days	Wed 3/27/24	Tue 5/14/24	
2	Concrete Sidewalk Prep (River Bend Road)	Task	3 days	Wed 3/27/24	Fri 3/29/24	13
3	Concrete Sidewalk (River Bend Rd)	Task	6 days	Mon 4/1/24	Mon 4/8/24	2
4	Concrete Paver Prep (River Bend Rd)	Task	3 days	Mon 4/8/24	Wed 4/10/24	35S+5 days
5	Concrete Pavers (River Bend Rd)	Task	10 days	Thu 4/11/24	Wed 4/24/24	
6	Gading / Base Agg (Milwaukee St Intersection)	Task	1 day	Wed 4/10/24	Wed 4/10/24	2422
7	Concrete Paving (Milwaukee St Intersection)	Task	4 days	Thu 4/11/24	Tue 4/16/24	65S+1 day
8	Gading / Base Agg (Steamboat Ct Intersection)	Task	1 day	Thu 5/2/24	Thu 5/2/24	26FS+3 days
9	Concrete Paving (Steamboat Ct Intersection)	Task	4 days	Fri 5/3/24	Wed 5/8/24	8
10	Gading / Base Agg (River Point Ct Intersection)	Task	1 day	Wed 5/8/24	Wed 5/8/24	9FS-1 day
11	Concrete Paving (River Point Ct Intersection)	Task	4 days	Thu 5/9/24	Tue 5/14/24	10
12	River Bend Rd (Steamboat Ct to Causeway Blvd)	Task	44 days	Mon 3/25/24	Thu 5/23/24	
13	Gading / Base Agg (River Bend Rd)	Task	2 days	Mon 3/25/24	Tue 3/26/24	145S
14	Concrete Curb & Gutter (River Bend Rd)	Task	5 days	Mon 3/25/24	Fri 3/29/24	
15	Concrete Sidewalk Prep (River Bend Road)	Task	5 days	Thu 4/11/24	Wed 4/17/24	
16	Concrete Sidewalk (River Bend Rd)	Task	10 days	Mon 4/15/24	Fri 4/26/24	155S+2 days
17	Concrete Paver Prep (River Bend Rd)	Task	5 days	Wed 4/24/24	Tue 4/30/24	165S+7 days
18	Concrete Pavers (River Bend Rd)	Task	20 days	Fri 4/26/24	Thu 5/23/24	175S+2 days
19	Concrete Paving Prep (River Bend Rd) - Right	Task	2 days	Mon 4/1/24	Tue 4/2/24	14
20	Concrete Paving (River Bend Rd) - Right	Task	3 days	Tue 4/2/24	Thu 4/4/24	195S+1 day
21	Concrete Paving Prep (River Bend Rd) - Left	Task	2 days	Wed 4/3/24	Thu 4/4/24	19
22	Concrete Paving (River Bend Rd) - Left	Task	3 days	Fri 4/5/24	Tue 4/9/24	21
23	Gading / Base Agg (Eagle Rest Rd Intersection)	Task	1 day	Tue 4/16/24	Tue 4/16/24	7FS-1 day
24	Concrete Paving (Eagle Rest Rd Intersection)	Task	4 days	Wed 4/17/24	Mon 4/22/24	235S+1 day
25	Gading / Base Agg (Marsh Ln Intersection)	Task	1 day	Mon 4/22/24	Mon 4/22/24	2424FS-1 day
26	Concrete Paving (Marsh Ln Intersection)	Task	4 days	Tue 4/23/24	Fri 4/26/24	25
27	Topsoil	Task	11 days	Mon 4/29/24	Mon 5/13/24	16
28	Restoration	Task	5 days	Tue 5/14/24	Wed 5/22/24	27
29	Signage	Task	2 days	Tue 5/14/24	Wed 5/15/24	27
30	Pavement Making	Task	3 days	Mon 5/20/24	Wed 5/22/24	11FS+3 days
31	Project Cleaning	Task	2 days	Thu 5/23/24	Fri 5/24/24	30



Project: La Crosse River Point Ph  
Date: Fri 12/15/23

Task: River Bend Rd (Copeland Ave to Steamboat Ct)

Summary: Summary, Project Summary, Inactive Task

Task: Task, Split, Milestone

Duration-only: Manual Summary Rollup, Manual Summary

Start-only: Start-only, Finish-only, External Tasks

External Milestone: External Milestone, Deadline, Progress

Manual Progress: Manual Progress