LCC Expansion & Renovation COR Log

CONTRACTS BP-1 & 2 \$

10,940,109 (113,306) **10,826,803** APPROVED CHANGES TO DATE: \$
REVISED CURRENT CONTRACT VALUE: \$

CURRENT PENDING CHANGES: \$ 43,369 -0.64%

PROJ. CONTRACT VALUE WITH APPROX./PENDING CHANGES: \$	10,870,172

					EST. VALUE					
	REFERENCE			RESP.		PENDING	APPROVED	DATE	DATE OF	
COR #	DOCUMENT	DESCRIPTION	STATUS	PARTY	VALUE	REVIEW	COST	SUBMITTED	APPROVAL	Notes
	CCD / RFI	TOTALS			-\$69,937.19	\$43,368.75	-\$113,305.94			
1	BP-2 PR01	Decreased elevator speed; Added roof drain connections; Relocated masonry walls & removed column wrap; Revised steel framing layout	FE		-\$52,292.72		-\$52,292.72	01/28/20	02/03/20	
2	Field Condition	Over excavation for column footings	FE		\$22,554.00		\$22,554.00	01/28/20	02/03/20	
3	BP-2 PR02	Revised footings, foundations, columns, & egress lighting	FE		\$7,230.74		\$7,230.74	01/28/20	02/03/20	
4	Contractor Credit	Tax Deduction	FE		-\$130,893.00		-\$130,893.00	01/28/20	02/03/20	
5	VE Item	Stained in lieu of integrally colored ballroom CIP columns	FE		\$0.00		\$0.00	02/03/20	02/17/20	
6	Contractor Credit	DFH bond deduct	FE		-\$600.00		-\$600.00	02/04/20	02/17/20	
7		Duct bank excavation/shoring	FE		\$88,500.00		\$88,500.00	02/05/20	02/10/20	
8	BP-1 PR01	Moved face of concrete infill 4"	FE		-\$110.00		-\$110.00	02/11/20	02/17/20	
9	BP-2 PR03	Added trash enclosure foundation, slab, and CMU wall; Added beam sizes/reactions	PE	LAX	\$21,394.75	\$21,394.75		02/12/20		
10	BP-2 PR05	Install electrical data logger	FE		\$1,270.00		\$1,270.00	02/11/20	02/17/20	
11	BP-2 PR07	Added below grade grounding system	PE	LAX	\$20,610.00	\$20,610.00		02/11/20		
12	BP-2 PR04	Added demo of existing window; Revised masonry wall types; Revised foundation wall; Revised joist layouts/loading/bearing condition and changed ganged joists to w-beams	FE		-\$48,964.96		-\$48,964.96	02/12/20	02/17/20	
13	BP-1 Owner Request	Added telescopic seating section break; Added cable notches in front steps; Deleted front rails	PE	LAX	\$1,364.00	\$1,364.00		02/17/20		
14	BP-2 PR06	Modified steel elevations/connections/dimensions; Revised reveal at top of CIP columns	PE	LAX	\$0.00	\$0.00		02/19/20		
L										