# La Crosse Center Expansion & Renovation

Monthly Summary: December 2020 La Crosse, Wisconsin











KRAUS-ANDERSON® Construction Company



January 5, 2021

As we conclude the month of December and start working into January, this report details some of the major site activities completed through this month. There is also a brief list showing the activities we will have upcoming in the month of January. Attached is the overall project schedule, a graph representing the average number of onsite workers per month, and some pictures of work completed in December.

**COVID-19 UPDATE:** Kraus-Anderson has implemented specific jobsite protocol to minimize the job site impact of COVID-19. All onsite personnel are required to complete a daily screening questionnaire to ensure potentially infected people are not allowed onsite. Should a questionnaire indicate a potentially infected individual, a response plan is put in place; before the individual is allowed to return to the jobsite, a return-to-work form must be accepted by the superintendent. Some of Kraus-Anderson's best management practices that have been adopted onsite include limiting job trailer access solely to the two Kraus-Anderson superintendents, holding virtual meetings, wearing masks 100% of the time, maintaining at least six feet between each other when possible, installing hand sanitizer stations throughout the site, and disinfecting portable restrooms, door handles, and other high-touch surfaces multiple times a day. Attached are the aforementioned documents put forth by Kraus-Anderson and made available to all onsite personnel.

Work completed in December and in progress:

- Installed Ballroom exterior walls
- Installed passenger and freight elevators
- Painted Entrance Hall walls and ceiling
- Installed Entrance Hall suspended ceilings
- Installed Entrance Hall casework and countertops
- Installed meeting level drywall
- Installed arena speakers
- Installing Ballroom roof
- Installing Entrance Hall metal wall panel
- Installing Entrance Hall escalators
- Installing Entrance Hall floor tile
- Installing Entrance Hall doors
- Painting North Hall walls and ceiling
- Installing North Hall suspended ceilings
- Installing North Hall accordion fire doors
- Installing office level casework and countertops
- Installing office level and meeting level MEPs

Upcoming work in January:

- Install Entrance Hall metal wall panel
- Install Ballroom curtain wall
- Polish North Hall concrete floor
- Install North Hall epoxy floor
- Paint office level and meeting level walls
- Install office level suspended ceilings
- Install office level glass

				LA CI	ROSSE CENTER
				Renovat	ion and Expansion
					12/02/20
	1				
D	Task Name	Duration	Start	Finish	2021 Mar Apr May Jun Jul Aug San Oct Ney Dec Jan Fah Mar Apr May Jun Jul Aug San Oct Ne
1	North Hall Demo	30 days	Mon 3/2/20	Fri 4/10/20	Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Not Not North Hall Demo
24	Substructure	-	Mon 3/23/20		re Substructure
46	Superstructure		Mon 4/20/20	Fri 5/14/21	ucture Superstructure
47	Steel		Mon 4/20/20		Steel
86	Masonry		Mon 4/20/20		asonry Masonry
81	CIP Columns		Mon 5/4/20	Fri 5/8/20	Columns up CIP Columns
83	Precast		Tue 5/26/20	Mon 6/22/20	
112	Slab Rough In's	-	Mon 6/15/20		Slab Rough In's
91			Mon 6/29/20		Expansion Joints Expansion Joints
103	Expansion Joints Slabs	-			Slabs
			Tue 7/7/20	Fri 9/11/20	CFMF/Sheathing
121	CFMF/Sheathing		Tue 7/21/20	Fri 1/8/21	Entrance Hall
122	Entrance Hall		Tue 7/21/20	Thu 9/3/20	Meeting Rooms
123	Meeting Rooms		Mon 8/17/20	Fri 8/21/20	Ballroom High Roof
124	Ballroom High Roof		Mon 10/5/20	Fri 10/30/20	Ballroom North Side
125	Ballroom North Side	-	Mon 10/26/20		Seq 5 CMF
126	Seq 5 CMF	,	Mon 12/7/20	Fri 12/18/20	Ballroom West Side
127	Ballroom West Side			Fri 12/25/20	
128	Ballroom South Side		Mon 12/28/20		Ballroom South Side
96	Fireproofing		Mon 8/24/20		Fireproofing
99	Meeting Rooms	5 days	Mon 8/24/20	Fri 8/28/20	Meeting Rooms
100	Mez Meeting Rooms	3 days	Mon 8/24/20	Wed 8/26/20	Mez Meeting Rooms
98	Entrance Hall	15 days	Mon 8/31/20	Fri 9/18/20	Entrance Hall
97	North Hall	25 days	Mon 9/14/20	Fri 10/16/20	North Hall
102	Ballroom Roof Deck	15 days	Mon 1/25/21	Fri 2/12/21	Ballroom Roof Deck
101	Ballroom Underdeck	30 days	Mon 4/5/21	Fri 5/14/21	Ballroom Underdeck
304	Sitework	85 days	Mon 8/3/20	Fri 11/27/20	Sitework
129	Enclosure	159 days	Tue 8/11/20	Fri 3/19/21	Enclosure
130	Roof Blocking	114 days	Tue 8/11/20	Fri 1/15/21	Roof Blocking
133	Entrance Hall	6 days	Tue 8/11/20	Tue 8/18/20	Entrance Hall
134	Ballroom High Roof			Fri 10/30/20	Ballroom High Roof
131	Meeting Rooms		Mon 10/26/20		Meeting Rooms
132	North Hall		Mon 11/2/20		North Hall
135	Ballroom North Side		Mon 12/7/20	Fri 12/11/20	Ballroom North Side
136	Ballroom West Side		Mon 12/28/20		Ballroom West Side

				LA CI	ROSSE CENTER
				Renovati	ion and Expansion
					12/02/20
)	Task Name	Duration	Start	Finish	2021
		Burution		i illion	Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov D
137	Ballroom South Side	5 days	Mon 1/11/21	Fri 1/15/21	Ballroom South Side
145	Roofing	113 days	Wed 8/19/20	Fri 1/22/21	Roofing Roofing
148	Entrance Hall	7 days	Wed 8/19/20	Thu 8/27/20	Entrance Hall
146	Meeting Rooms	10 days	Mon 11/2/20	Fri 11/13/20	Meeting Rooms
149	Ballroom High Roof	10 days	Mon 11/2/20	Fri 11/13/20	Ballroom High Roof
147	North Hall	10 days	Mon 11/9/20	Fri 11/20/20	North Hall
150	Ballroom North Side	5 days	Mon 12/14/20	Fri 12/18/20	Ballroom North Side
151	Ballroom West Side	10 days	Mon 1/4/21	Fri 1/15/21	Ballroom West Side
152	Ballroom South Side	5 days	Mon 1/18/21	Fri 1/22/21	Ballroom South Side
138	Weather Barrier	105 days	Mon 8/24/20	Fri 1/15/21	Weather Barrier
140	Meeting Rooms	5 days	Mon 8/24/20	Fri 8/28/20	Meeting Rooms
139	Entrance Hall	5 days	ri 9/4/20	Thu 9/10/20	Entrance Hall
141	Ballroom High Roof	10 days	Mon 11/2/20	Fri 11/13/20	💼 B <mark>a</mark> llroom High Roof
142	Ballroom North Side	5 days	Mon 12/7/20	Fri 12/11/20	Ballroom North Side
143	Ballroom West Side	10 days	Mon 12/28/20	Fri 1/8/21	Ballroom West Side
144	Ballroom South	-	Mon 1/11/21	Fri 1/15/21	Ballroom South
169	Set AHU's		Fri 8/28/20	Tue 1/26/21	Set AHU's
170	Entrance Hall		 -ri 8/28/20	Mon 8/31/20	Entrance Hall
171	By Meeting Rooms			Thu 12/24/20	By Meeting Rooms
172	Ballroom		Mon 1/25/21		Ballroom
166	Temp Openings		Fri 9/11/20	Fri 1/15/21	Temp Openings 💭
167	Entrance Hall	-	ri 9/11/20	Thu 9/17/20	Entrance Hall
168	Ballrooms			Fri 1/15/21	Ballrooms
157	CW/Storefront		Mon 9/14/20		CW/Storefront
158	Entrance Hall	-		Fri 9/25/20	Entrance Hall
159	Meeting Rooms			Fri 10/9/20	Meeting Rooms
160	Ballroom		Mon 12/14/20		Ballroom
153	Metal Panel		Mon 12/14/20 Mon 10/19/20		Metal Panel
155	Meeting Rooms		Mon 10/19/20 Mon 10/19/20		Meeting Rooms
155	Entrance Hall		Mon 10/19/20 Mon 11/16/20		Entrance Hall
154			Mon 11/16/20 Mon 1/11/21		Ballroom
	Ballroom	-			Exterior Doors
162	Exterior Doors	-	Mon 12/14/20		North Hall
163	North Hall		Mon 12/14/20		Ballroom
165	Ballroom	5 days	Mon 12/14/20	Fri 12/18/20	<b>D</b> ani UUM

				LA CI	ROSSE CENTER
				Renovat	ion and Expansion
					12/02/20
	1		1		
ID	Task Name	Duration	Start	Finish	2021 Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov D
164	Entrance Hall	5 days	Mon 1/11/21	Fri 1/15/21	Entrance Hall
161	Trash Chute			Fri 1/15/21	Trash Chute
173	Interiors		Mon 8/17/20		Interiors
174	MEP Support (Prior to Fireproof)	115 days	Mon 8/17/20	Fri 1/22/21	Support (Prior to Fireproof)
177	Meeting Rooms	5 days	Mon 8/17/20	Fri 8/21/20	Meeting Rooms
178	Mez Meeting Rooms	3 days	Wed 8/19/20	Fri 8/21/20	Mez Meeting Rooms
176	Entrance Hall		Mon 9/7/20	Fri 9/11/20	Entrance Hall
175	North Hall	5 days	Mon 10/5/20	Fri 10/9/20	North Hall
179	Ballroom	15 days	Mon 1/4/21	Fri 1/22/21	Ballroom
180	Overhead MEP	142 days	Thu 8/27/20	Fri 3/12/21	Overhead MEP
184	Mez Meeting Rooms	5 days	Thu 8/27/20	Wed 9/2/20	Mez Meeting Rooms
183	Meeting Rooms	5 days	Mon 8/31/20	Fri 9/4/20	Meeting Rooms
182	Entrance Hall	15 days	Mon 9/21/20	Fri 10/9/20	Entrance Hall
181	North Hall	15 days	Mon 10/19/20	Fri 11/6/20	North Hall
185	Ballroom	20 days	Mon 2/15/21	Fri 3/12/21	Ballroom
186	Studs	132 days	Thu 9/3/20	Fri 3/5/21	Studs
190	Mez Meeting Rooms	10 days	Thu 9/3/20	Wed 9/16/20	Mez Meeting Rooms
189	Meeting Rooms	10 days	Mon 9/7/20	Fri 9/18/20	Meeting Rooms
188	Entrance Hall	10 days	Mon 10/5/20	Fri 10/16/20	💼 Entran <mark>c</mark> e Hall
187	North Hall	15 days	Mon 10/19/20	Fri 11/6/20	North Hall
191	Ballroom	15 days	Mon 2/15/21	Fri 3/5/21	Ballroom
193	MEP In Wall Rough In	137 days	Thu 9/17/20	Fri 3/26/21	MEP In Wall Rough In 🗸 MEP In Wall Rough In
197	Mez Meeting Rooms	20 days	Thu 9/17/20	Wed 10/14/20	) Mez Meeting Rooms
196	Meeting Rooms	20 days	Mon 9/21/20	Fri 10/16/20	Meeting Rooms
195	Entrance Hall	5 days	Mon 10/19/20	Fri 10/23/20	Entrance Hall
194	North Hall	5 days	Mon 11/9/20	Fri 11/13/20	North Hall
198	Ballroom	15 days	Mon 3/8/21	Fri 3/26/21	Ballroom
294	Elevator/Escalator	50 days	Mon 10/19/20	Fri 12/25/20	Elevator/Escalator
296	Freight Elevator DD	50 days	Mon 10/19/20	Fri 12/25/20	Freight Elevator DD
297	Passenger Elevator CC	30 days	Mon 11/2/20	Fri 12/11/20	Passenger Elevator CC
295	Escalators	20 days	Mon 11/30/20	Fri 12/25/20	Escalators
199	Drywall	130 days	Mon 10/26/20	Fri 4/23/21	Drywall 💭 🔤 Drywall
201	Entrance Hall	15 days	Mon 10/26/20	Fri 11/13/20	Entrance Hall
200	North Hall	15 days	Mon 11/9/20	Fri 11/27/20	i North Hall

					ROSSE CENTER
				Renovati	on and Expansion
					12/02/20
D	Task Name	Duration	Start	Finish	2021
203	Moz Mooting Pooms	10 days	Mon 11/30/20	Eri 12/11/20	Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov I Mez Meeting Rooms
203	Mez Meeting Rooms		Mon 12/14/20		Meeting Rooms
202	Meeting Rooms Ballroom		Mon 3/29/21		Ballroom
289	Ceiling Paint (Dryfall)		Mon 11/16/20		Ceiling Paint (Dryfall)
205	Entrance Hall	-	Mon 11/16/20		Entrance Hall
290	North Hall				North Hall
292		-	Mon 11/30/20		Meeting Rooms (Lobby N401)
292	Meeting Rooms (Lobby N401)	2 days	Mon 12/28/20		Ballroom
293	Ballroom		Mon 3/15/21		Paint Paint
205	Paint		Tue 12/1/20	Fri 5/14/21	Entrance Hall
	Entrance Hall		Tue 12/1/20	Mon 12/7/20	T I
206	North Hall	,	Tue 12/8/20	Mon 12/21/20	Meeting Rooms
208	Meeting Rooms		Wed 12/30/20		Meeting Rooms
209	Mez Meeting Rooms		Wed 12/30/20		Ballroom
210	Ballroom		Mon 4/26/21		_
211	Tile		Tue 12/8/20	Fri 6/4/21	Tile Tite
213	Entrance Hall		Tue 12/8/20	Mon 12/28/20	
212	North Hall			Mon 12/28/20	
214	Meeting Rooms		Wed 1/6/21	Tue 1/19/21	Meeting Rooms
215	Ballroom		Mon 5/17/21	Fri 6/4/21	Ballroom
216	Millwork/Woodwork	-	Tue 12/8/20	Fri 6/4/21	Millwork/Woodwork
218	Entrance Hall		Tue 12/8/20	Mon 12/14/20	
217	North Hall	2 days	Tue 12/22/20	Wed 12/23/20	North Hall
219	Mez Meeting Rooms	2 days	Wed 1/6/21	Thu 1/7/21	Mez Meeting Rooms
220	Meeting Rooms	2 days	Wed 1/6/21	Thu 1/7/21	Meeting Rooms
221	Ballroom	15 days	Mon 5/17/21	Fri 6/4/21	Ballroom
222	Wall Protection	134 days	Tue 12/8/20	Fri 6/11/21	Wall Protection Wall Protection
224	Entrance Hall	5 days	Tue 12/8/20	Mon 12/14/20	Entrance Hall
223	North Hall	10 days	Tue 12/22/20	Mon 1/4/21	North Hall
225	Meeting Rooms	10 days	Wed 1/6/21	Tue 1/19/21	Meeting Rooms
226	Mez Meeting Rooms	5 days	Wed 1/6/21	Tue 1/12/21	Mez Meeting Rooms
227	Ballroom	20 days	Mon 5/17/21	Fri 6/11/21	Ballroom
233	MEP Trims	144 days	Tue 12/8/20	Fri 6/25/21	MEP Trims
235	Entrance Hall	10 days	Tue 12/8/20	Mon 12/21/20	Entrance Hall
234	North Hall	15 davs	Tue 12/22/20	Mon 1/11/21	i North Hall

				LA CF	ROSSE CENTER
				Renovati	ion and Expansion
					12/02/20
ID	Task Name	Duration	Start	Finish	2021 Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec
236	Meeting Rooms	5 days	Wed 1/6/21	Tue 1/12/21	Meeting Rooms
237	Mez Meeting Rooms	5 days	Wed 1/6/21	Tue 1/12/21	Mez Meeting Rooms
238	Ballroom	30 days	Mon 5/17/21	Fri 6/25/21	Ballroom
239	Ceiling Grid	124 days	Tue 12/8/20	Fri 5/28/21	Ceiling Grid
241	Entrance Hall	5 days	Tue 12/8/20	Mon 12/14/20	Entrance Hall
240	North Hall	2 days	Tue 12/22/20	Wed 12/23/20	North Hall
242	Meeting Rooms	5 days	Wed 1/6/21	Tue 1/12/21	Meeting Rooms
243	Mez Meeting Rooms	3 days	Wed 1/6/21	Fri 1/8/21	Mez Meeting Rooms
244	Ballroom	10 days	Mon 5/17/21	Fri 5/28/21	Ballroom
273	Operable Walls/WON Doors	147 days	Thu 12/24/20	Fri 7/16/21	Operable Walls/WON Doors
274	NH WON Doors	5 days	Thu 12/24/20	Wed 12/30/20	NH WON Doors
276	NH Air Wall	10 days	Tue 1/12/21	Mon 1/25/21	💼 NH Air Wall
275	Meeting Room WON Door	2 days	Wed 1/13/21	Thu 1/14/21	Meeting Room WON Door
277	Meeting Room Air Wall	5 days	Wed 1/13/21	Tue 1/19/21	Meeting Room Air Wall
278	MR Coiling Door	2 days	Mon 1/18/21	Tue 1/19/21	MR Coiling Door
279	Ballroom Air Wall	15 days	Mon 6/28/21	Fri 7/16/21	🚃 Ballroom Air Wall
245	Ceiling Tile	144 days	Tue 12/22/20	Fri 7/9/21	Ceiling Ti e
247	Entrance Hall	3 days	Tue 12/22/20	Thu 12/24/20	Entrance Hall
246	North Hall	3 days	Tue 1/12/21	Thu 1/14/21	👔 North Hall
248	Meeting Rooms	3 days	Wed 1/13/21	Fri 1/15/21	Meeting Rooms
249	Mez Meeting Rooms	2 days	Wed 1/13/21	Thu 1/14/21	Mez Meeting Rooms
250	Ballroom	10 days	Mon 6/28/21	Fri 7/9/21	Ballroom
257	Fluid Applied Flooring	143 days	Fri 12/25/20	Tue 7/13/21	Fluid Applied Flooring
258	Entrance Hall	2 days	Fri 12/25/20	Mon 12/28/20	Entrance Hall
259	North Hall	2 days	Fri 1/15/21	Mon 1/18/21	North Hall
260	Meeting Rooms	2 days	Mon 1/18/21		Meeting Rooms
261	Ballroom	2 days	Mon 7/12/21	Tue 7/13/21	Ballroom
262	Carpeting	161 days	Fri 12/25/20	Fri 8/6/21	Carpeting 🗸 Carpeting
263	Entrance Hall Offices	5 days	Fri 12/25/20	Thu 12/31/20	Entrance Hall Offices
265	Mez Meeting Rooms	5 days	Fri 1/15/21	Thu 1/21/21	Mez Meeting Rooms
264	Meeting Rooms		Mon 1/18/21	Fri 2/5/21	Meeting Rooms
266	Ballroom		Mon 7/12/21	Fri 8/6/21	Ballroom
285	Window Shades		Fri 12/25/20	Fri 7/23/21	Window Shades 🖉 Window Shades
286	Entrance Hall		Fri 12/25/20	Tue 12/29/20	Entrance Hall

Task Name				
Task Name				12/02/20
	Duration 9	Start	Finish	2021 Mar Ann Mau lun lul Aug Can Oct Neu Dao lan Eab Mar Ann Mau lun lul Aug Can Oct Neu D
Meeting Rooms	5 days	Mon 1/18/21	Fri 1/22/21	Mar       Apr       May       Jun       Jul       Aug       Sep       Oct       Nov       Dec       Jan       Feb       Mar       Apr       May       Jun       Jul       Aug       Sep       Oct       Nov       Dec         Image: Margin and the set of the set o
Ballroom		Mon 7/12/21		Ballroom
Doors and Hardware		Fri 1/1/21	Thu 8/12/21	Doors and Hardware
Entrance Hall		Fri 1/1/21	Tue 1/5/21	Entrance Hall
North Hall		Tue 1/19/21	Thu 1/21/21	North Hall
Mez Meeting Rooms		Fri 1/22/21	Tue 1/26/21	Mez Meeting Rooms
Meeting Rooms		Mon 2/8/21	Tue 2/9/21	Meeting Rooms
Ballroom		Mon 8/9/21	Thu 8/12/21	Ballroom
Signage	-	Fri 1/1/21	Fri 8/13/21	Signage
Entrance Hall		Fri 1/1/21	Tue 1/5/21	Entrance Hall
North Hall	-	Tue 1/19/21	Thu 1/21/21	North Hall
Mez Meeting Rooms		Fri 1/22/21	Mon 1/25/21	Mez Meeting Rooms
Meeting Rooms		Mon 2/8/21	Tue 2/9/21	Meeting Rooms
Ballroom		Mon 8/9/21	Fri 8/13/21	Ballroom
AV Equipment		Tue 1/19/21	Fri 8/20/21	AV Equipment 🖉 AV Equipment
North Hall	-	Tue 1/19/21	Mon 1/25/21	North Hall
Meeting Room		Fri 1/22/21	Thu 1/28/21	Meeting Room
Mez Meeting Rooms		Mon 2/8/21	Fri 2/12/21	Mez Meeting Rooms
Ballroom		Mon 8/9/21	Fri 8/20/21	Ballroom
Toilet Partitions	-	Wed 1/20/21		Toilet Partitions
Meeting Rooms	-	Wed 1/20/21	Tue 1/26/21	Meeting Rooms
Ballroom		Mon 6/7/21	Fri 6/11/21	Ballroom
Exterior Paint	-	Mon 5/3/21	Fri 5/28/21	Exterior Paint
Kitchen Equipment		Wed 7/14/21		Kitchen Equipment 💭 Kitchen Equipment
Ballroom	-	Wed 7/14/21		Ballroom
Punchlist and Inspections		Wed 1/6/21	Fri 10/15/21	Punchlist and Inspections 🗣 🛶 🖓 Punchlist
Entrance Hall	-	Wed 1/6/21	Mon 2/1/21	Entrance Hall
North Hall		Fri 1/22/21	Fri 1/29/21	North Hall
Occupancy Entrance Hall/North Hall			Mon 2/1/21	♦ 2/1
Ballroom/Meeting Rooms	-			Ballroom,
				• 10/15
East Corridor Remodel				East Corridor Rem
Occupancy Entrar Ballroom/Meeting Occupancy Ballroo	g Rooms om/Meeting Rooms	ace Hall/North Hall 0 days g Rooms 40 days om/Meeting Rooms 0 days	Acce Hall/North Hall0 daysMon 2/1/21g Rooms40 daysMon 8/23/21om/Meeting Rooms0 daysFri 10/15/21	Ince Hall/North Hall         0 days         Mon 2/1/21         Mon 2/1/21           g Rooms         40 days         Mon 8/23/21         Fri 10/15/21           om/Meeting Rooms         0 days         Fri 10/15/21         Fri 10/15/21








































# **COVID-19 SCREENING QUESTIONNAIRE**

### Project / Location Name: \_\_\_\_\_

In response to the Coronavirus (COVID-19) pandemic and State and Federal Government guidelines, KA is taking precautions to lessen the spread of the virus. All individuals who enter a KA office or jobsite must be screened until further notice.

#### Please answer the following screening questions:

 Within the past 14 days have you (a) returned from, or been exposed to anyone who returned from, any Level 2 or Level 3 travel country designated by the Centers for Disease Control ("CDC") (examples include China, Europe, South Korea, Iran, Iceland, Japan, etc.); or (b) utilized domestic air travel and have not received a negative COVID-19 infection test result from an infection test performed more than 5 days after the completion of your domestic air travel?



2. To the best of your knowledge, have you been diagnosed with COVID-19 or have you been exposed\* to someone who has been diagnosed with COVID-19 within the ten (10) days prior to the person's diagnosis (\*you have been "exposed" to someone diagnosed with COVID-19 if (a) you were a member of their household or providing care to them in their household, (b) you were their intimate partner or (c) you had close contact (less than 6 feet) with the infected person for a prolonged period of time (more than 10 minutes))?



3. To the best of your knowledge, have you experienced or been exposed to anyone that is currently experiencing any of the following COVID-19 symptoms: (a) a fever of 100.4°F or higher, (b) a new cough not attributable to another health condition, (c) a new sore throat not attributable to another health condition, (d) new muscle aches not attributable to another health condition or that may have been caused by a specific activity like physical exercise, (e) new loss of taste or smell or (f) new shortness of breath not attributable to another health condition?


YES\_\_\_\_ NO\_\_\_\_

If you answered "Yes" to any of the above questions, access to any offices or jobsites will be denied and the KA COVID-19 Response Plan must be followed. If you are coming to the office or jobsite for a meeting we ask that you make other arrangements to participate remotely.

The information provided on this questionnaire will be treated as confidential by KA. It will only be reviewed by KA personnel as needed to manage site safety protocols and will not be shared with anyone outside of KA without consent.

By signing below, I certify all of the foregoing statements are true and correct, and I agree that if any of the above answers change I will notify the KA supervisor or my KA contact immediately.

First Name:		
Last Name:		
Company Name:		
Signature:		



## COVID-19 RESPONSE TO SICKNESS PLAN:

#### WORKER EXHIBITS COVID-19 SYMPTOMS or "YES" ANSWER ON COVID-19 SCREENING QUESTIONNAIRE

- A. In the event that COVID-19 infects or presumptively infects someone on a KA site, or a worker answers "yes" to one of the questions on the KA COVID-19 Screening Questionnaire, the following actions shall be taken:
  - Notify KA Superintendent.
  - Employer to immediately remove worker and their personal belongings from the jobsite by using industry-standard protocols and CDC guidelines to prevent the spread of COVID-19.
  - Notify employer's office.
  - Instruct worker to seek medical attention and self-quarantine.
  - Notify the following KA personnel with an email including location/worksite, areas on the site where the infected worker was physically present, employer information, dates infected worker was on site over the two (2) work days prior to the earlier of the date the infected worker (i) developed COVID-19 symptoms or (ii) was tested to confirm the infected worker's diagnosis (if any), names (if then known) of other workers who had close contact (less than six feet for prolonged period of more than 10 minutes) with the infected worker, etc.:
    - KA Human Resources:
      - Leslie Greves: <u>leslie.greves@krausanderson.com</u>
      - Back-up if unavailable: Diane Toll: <u>diane.toll@krausanderson.com</u>
    - KA Field Operations:
      - Brian Hook: <a href="mailto:brian.hook@krausanderson.com">brian.hook@krausanderson.com</a>
      - Back-up if unavailable: Rick Lund: <u>rick.lund@krausanderson.com</u>
    - KA Safety Department:
      - Jay VanderLeest: <u>jay.vanderleest@krausanderson.com</u>
      - Back-up if unavailable: Jake Leoni: jake.leoni@krausanderson.com
- **B.** In a case of an employee or trade contractor employee that answers "yes" to the first question on the KA COVID-19 Screening Questionnaire:
  - If the involved travel was to a Level 2 or Level 3 travel country, notify the worker's employer to direct the worker to self-quarantine for 14 days after the last date of



travel exposure. If at the end of the 14-day self-quarantine the worker has not exhibited COVID-19 symptoms for at least 24 hours, they may return to work. (KA COVID-19 Return to Work Form required)

- If the involved travel was <u>domestic</u> air travel, notify the worker's employer to direct the worker to self-quarantine for 10 days after the last date of travel exposure. If at the end of the 10-day self-quarantine the worker has not exhibited COVID-19 symptoms for at least 24 hours, they may return to work. (KA COVID-19 Return to Work Form required)
- If the involved travel was <u>domestic</u> air travel, if during the 10-day self-quarantine the worker medically tests negative for COVID-19 as a result of an infection test performed more than 5 days after the completion of <u>domestic</u> air travel, the worker may return to work so long as at least 7 days have passed since the last date of travel exposure and the worker has not exhibited COVID-19 symptoms for at least 24 hours. (KA COVID-19 Return to Work Form required)
- **C.** In a case of an employee or trade contractor employee that answers "yes" to the second question on the KA COVID-19 Screening Questionnaire or tests positive for COVID-19:
  - Notify the worker's employer to direct the worker to contact their medical provider and self-quarantine for 10 days after being diagnosed with COVID-19 or their last exposure to an individual diagnosed with COVID-19. If (i) the worker's exposure was to an individual diagnosed with COVID-19 that lives in the worker's home or (ii) the worker is working in any occupied multi-tenant or multi-patient residential, healthcare or long term care facility, or any similar facility, the worker must selfquarantine for 14 days after being diagnosed with COVID-19 or their last exposure to an individual diagnosed with COVID-19, without exception. If at the end of the applicable self-quarantine period the worker has not exhibited COVID-19 symptoms for at least 24 hours without the use of fever-reducing or other symptom-altering medicines (e.g., cough suppressants), they may return to work. (KA COVID-19 Return to Work Form required)
  - In the case of an exposed worker who is self-quarantining for 10 days, if during the 10-day self-quarantine the worker medically tests negative for COVID-19 as a result of an infection test performed more than 5 days after their last exposure to the individual diagnosed with COVID-19, the worker may return to work after completing only 7 days of quarantining so long as the worker has not exhibited COVID-19 symptoms for at least 24 hours without the use of fever-reducing or other symptom-altering medicines (e.g., cough suppressants). (KA COVID-19 Return to Work Form required)
  - Follow KA Crisis Communication Plan
  - Call the Department of Health for which state you are in to relay the location and circumstances.
  - Follow any recommendations by the Department of Health.
  - Depending on the type of exposure, the Construction jobsite may be temporarily shut down to allow KA's Safety Department to evaluate the infection exposure and any recommendations from the Department of Health with the KA jobsite team. Once the evaluation is complete, the KA Safety Department will determine the potential need for jobsite isolation or shutdown.

KRAUS-ANDERSON




- Employer of infected worker to follow applicable guidelines from the State Department of Health or other agency with jurisdiction, with assistance from KA if necessary. Do not allow any person in that area until the disinfection has been completed according to CDC guidelines.
- Employer of infected worker to disinfect work area, tools and equipment that have been exposed by the infected worker according to CDC guidelines, with assistance from KA if necessary. In some cases, a third-party company will be hired to clean and disinfect all the areas the infected employee may have used, focusing on frequently touched surfaces.
- With the assistance of the KA Safety Department and the employer of the infected worker who tested positive for COVID-19, the KA jobsite team will determine if other workers were in close contact (less than six feet for prolonged period of more than 10 minutes) with the infected worker within 48 hours prior to the earlier of the date the infected worker (i) developed COVID-19 symptoms or (ii) was tested to confirm the infected worker's diagnosis:
  - If other workers are determined to have been in close contact with the infected worker, remove those workers from the jobsite and notify employers of exposed workers to direct those worker(s) to contact their medical provider and self-quarantine for 10 days after their last exposure to the infected worker. If, however, the exposed worker is working in any occupied multi-tenant or multi-patient residential, healthcare or long term care facility, or any similar facility, the worker must self-quarantine for 14 days without exception. If at the end of the 10-day self-quarantine period those workers have not exhibited COVID-19 symptoms for at least 24 hours, they may return to work. (KA COVID-19 Return to Work Form required)
  - In the case of exposed workers who are self-quarantining for 10 days, if during the 10-day self-quarantine any of those workers medically test negative for COVID-19 as a result of an infection test performed more than 5 days after their last exposure to the infected individual, they may return to work after completing only 7 days of quarantining so long as the worker has not exhibited COVID-19 symptoms for at least 24 hours without the use of fever-reducing or other symptom-altering medicines (e.g., cough suppressants). (KA COVID-19 Return to Work Form required)
- **D.** In a case of an employee or trade contractor employee that answers "yes" to the third question on the KA COVID-19 Screening Questionnaire:
  - Notify the worker's employer that the worker must remain home until the worker (i) medically tests negative for COVID-19 as a result of an infection test performed more than 5 days after their symptom(s) first appeared and (ii) is symptom free for 24 hours without the use of fever-reducing or other symptomaltering medicines (e.g., cough suppressants). (KA COVID-19 Return to Work Form required)
  - The sick worker and any workers that were in close contact with the sick worker shall remain off site until the sick worker receives the results of a COVID-19



infection test performed more than 5 days after the sick worker's symptom(s) first appeared, and as follows:

- <u>Positive Test</u>: If the COVID-19 test is positive, the protocols under Section III.C above apply.
  - Notify the infected worker's employer to direct the worker to contact their medical provider and self-quarantine for 10 days. If at the end of the applicable self-quarantine period the worker has not exhibited COVID-19 symptoms for at least 24 hours without the use of fever-reducing or other symptom-altering medicines (e.g., cough suppressants), they may return to work. (KA COVID-19 Return to Work Form required)
  - Notify the employers of any workers exposed to the infected worker to direct those worker(s) to contact their medical provider and selfquarantine for 10 days after their last exposure to the infected individual. If, however, the exposed worker is working in any occupied multi-tenant or multi-patient residential, healthcare or long term care facility, or any similar facility, the worker must selfquarantine for 14 days without exception. If at the end of the applicable self-quarantine period those workers have not exhibited COVID-19 symptoms for at least 24 hours, they may return to work. (KA COVID-19 Return to Work Form required)
  - In the case of exposed workers who are self-quarantining for 10 days, if during the 10-day self-quarantine any of the exposed workers medically test negative for COVID-19 as a result of an infection test performed more than 5 days after their last exposure to the infected individual, they may return to work after completing only 7 days of quarantining so long as the worker has not exhibited COVID-19 symptoms for at least 24 hours without the use of fever-reducing or other symptom-altering medicines (e.g., cough suppressants). (KA COVID-19 Return to Work Form required)
- <u>Negative Test</u>: If the COVID-19 test is negative, the sick worker and any workers exposed to the sick worker may return to work as long as those workers have not exhibited COVID-19 symptoms for at least 24 hours without the use of fever-reducing or other symptom-altering medicines (e.g., cough suppressants). (KA COVID-19 Return to Work Form required)
- E. In the event of a temporary project suspension in accordance with this Plan, or as directed by the State Department of Health, other authorities having jurisdiction, and/or the owner, follow KA's procedures for a temporary jobsite shutdown and provide the necessary notifications to all stakeholders.
- **F.** Project Team shall coordinate with building owner/facility manager with respect to all COVID-19 safety precautions.
- **G.** Requirements for Returning to Work





- A worker infected with COVID-19 may return to the site provided they can satisfy • all of the CDC recommended guidelines outlined below.
  - Worker is no longer exhibiting COVID-19 virus symptoms AND
    - If under a physician's care, submits a physician signed medical release form and a KA COVID-19 Return to Work form to KA Superintendent **OR**
    - If not under a physicians' care, submits a KA COVID-19 Return to Work form to KA Superintendent.
- COVID-19 Return to Work form is an employee statement attesting to the following CDC guidelines:
  - Employee has no fever (100.4 F or higher) for at least 24 hours without the use of fever reducing medications AND
  - Other symptoms have improved (for example, cough or shortness of breath have improved) AND
  - At least 7 days have passed since symptoms first appeared.
- For non-infected workers excluded from the jobsite, see Section D above for return to work guidelines.



NA	ME:					_		
JOI	EMPLOYEE: YES NO NO TRAD SSITE OR OFFICE LOCATION: PERVISOR:	E CON	TRAC	FOR: Y	ES	NO		
1.	Were you on self-quarantine from a KA jobsite	or offi YES	ce?	or	NO		N/A	
2.	Have you completed your self-quarantine for the individual diagnosed with COVID-19?		10 day		-	st exp		to an
		YES		or	NO		N/A	
3.	Have you been free from any COVID-19 sympto or higher), cough or shortness of breath)?		r at lea			or exa	•	ever (100.4 F
		YES		or	NO		N/A	
4.	Have you received a medically-approved COVII exposure to an individual diagnosed with COVI						days a N/A	•
5.	If you answered "Yes" to question 4, have you exposure to an individual diagnosed with COV		eted 7	days o	f quara	ntinin	g after	your last
		YES		or	NO		N/A	
6.	Did you go to the doctor?	YES		or	NO		N/A	
7.	Were you diagnosed with COVID-19?	YES		or	NO		N/A	
8.	If you answered "Yes" to question 7, have you after you were diagnosed with COVID-19?	compl	eted y	our sel	f-quarai	ntine	for the	full 10 days
		YES		or	NO		N/A	
9.	If you answered "Yes" to questions 7 and 8, ha hours without using fever reducing medication	ve you s?	ı been	fever f	ree (less	s than	100.4	F) for 24
		YES		or	NO		N/A	
10.	If you answered "Yes" to questions 7 and 8, ha	•	Ir othe		-	nptom	•	
	Cough	YES		or	NO	_	N//	4
	Shortness of Breath	YES		or	NO		N//	A
	Other Symptoms	YES		or	NO		N//	A
11.	If you answered "No" to question 7, have you ( performed more than 5 days after your sympto been free from any COVID-19 symptoms for at symptom-altering medications?	ms firs	st appe	ared th	at cam	e bacl	k nega	tive <u>and</u> (b)
	symptom-altering medications?	YES		or	NO		N/A	
12.	If you answered "Yes" to question 6, please att physician stating you are cleared to return to w		medica	al relea	se form	from	your t	reating
Em	ployee signature:	_Date:						
Ret	urn to work accepted:	YES		or	NO			
HR	Representative or Superintendent:				Date:			



NA	NAME:	
	KA EMPLOYEE: YES NO TRADE CONTRACTOR: YES NO	
	SUPERVISOR:	
30		
1.	1. Were you on self-quarantine from a KA jobsite or office related to travel?	
	YES Or NO	N/A
2.	2. If the involved travel was to a Level 2 or Level 3 travel country, have you comple quarantine for the full 14 days after your last date of travel exposure ?	•
	YES or NO 🔂 I	N/A
3.	3. If you answered "Yes" to question 2, have you been free from any COVID-19 syn 24 hours (for example, fever (100.4 F or higher), cough or shortness of breath)?	nptoms for at least
	YES or NO I	N/A
4.	4. If the involved travel was <u>domestic</u> air travel, have you completed your self-quar days after your last date of travel exposure?	antine for the full 10
	YES or NO	N/A
5.	5. If you answered "No" to question 4 and the involved travel was <u>domestic</u> air trav received a medically-approved COVID-19 test performed more than 5 days after to <u>domestic</u> air travel that came back negative?	
	YES or NO	N/A
6.	6. If you answered "Yes" to question 5, have you completed 7 days of quarantining of travel exposure?	gafter your last date
	YES 🔜 or NO 🔄 I	N/A
7.	<ol> <li>If you answered "Yes" to question 6, have you been free from any COVID-19 syn 24 hours (for example, fever (100.4 F or higher), cough or shortness of breath)?</li> </ol>	nptoms for at least
	YES or NO	N/A
Em	Employee signature:Date:	
Re	Return to work accepted: YES or NO	
HR	HR Representative or Superintendent:Date:AAte:AA	