

War Eagle Project expected to start June, 2024

River Point District

Project Management Report-April, 2024

JBG Planning LLC



Contents

Project Management Update-April, 2024

Section 1.

A. Monthly activity summary divided into categories; public infrastructure, investor/developer activity, partnerships activity, financial highlights, design or PDD reviews

Section 2.

- A. Analysis of challenges and opportunities narrative
- B. Future/existing potential funding solutions and strategies
- C. Partnership solutions and strategies
- D. Ongoing investor/developer contacts/communications
- E. Public/media relations and communications updates
- F. Map panel showing investor activity and Architectural Imagery

Section 3.

A. Map Panel showing future infrastructure phasing and project schedules

Section 4.

A. Metrics tracking and project impact per phase/project



Monthly Activity Summary

Public infrastructure Design, Planning:

Right-of-Way and plat update

•Right of way plat complete-May Council Meeting approval

•Replat of Outlot 6 (Addition 1 to River Point District) final draft completed and ready for April Council approval **Construction Highlights**

- MSP project progressing, temporary power installation underway
- Lot 10 Letter of Map Revision for floodplain boundary underway.

Other:

- Fielding numerous resident inquiries-content includes map, illustrations and lease and sales contacts
- RyKey submitting new schedule and possible option.
- War Eagle awaiting CLOMR and stormwater determination by City with plans to close on property and commence construction in late June.
- F Street awaiting city's review of development agreement requested amendments
- Roush plans progressing
- 360 option extension presentation at April RDA meeting
- Merge option expiring
- Rotary Club Presentations planned May 6 and October, Optimist, May 15, Chamber Forum, April 12, complete.
- WXOW interview completed at Chamber Forum
- ULI Panel in Newark CT, March 24-30 Completed-information on housing strategies gathered and potential developer networks
- Phase 3 and 4 Reconstruction meeting completed (see attached notes)

• Communique to developers on issues to be aware of for construction and occupancy including stormwater agreement, water testing, environmental obligations and fire district approvals.

Next General Infrastructure Update Meeting: April 18, 2024



• Phase 3 Bid Awarded to IGE; Construction has commenced with an estimated completion of phase 3 by November, 2024. Concrete Sub likely to be Trierweiler Companies • Causeway Blvd construction coordination for anticipated Spring start when River Point Drive is completed on our around May 19. Construction will take place west to east.

• Joint utility trench is prepared and is being evaluated by utilities for installation. Issue being resolved on variable bottom accommodating stormwater laterals.



April 18, 2024 Phase 3 Reconstruction Meeting Summary

Plat Addition goes to the Council in April for approval

- Transportation Plat for Marsh Ln. is under review (City)
- City legal to work on conveying outlots to the City
- Developer Update o F-Street to start in the Fall of 2024
- War Eagle to start early summer
- Rykey (Lot 9) plans near complete; expect to start construction in fall of 2024 or Spring of 2025
- Marketing of Lots 11 & 12 continues
- Parks update reviewing options for a potential marina
- Phase 2 construction update o Started concrete paving last week
- Tentative completion date of June 1st
- Phase 3 construction update o Joint trench excavation completed, underground work currently, stormwater facilities by July, then all surface work (paving)
- Utilities
- Reviewing possible gas line conflict at Kraft and Copeland, gas in by April 29, plan for electric install in the next two weeks
- Causeway Blvd. o Anticipate June 1st start
- \circ McLuen parcel keep sidewalk at approximately the grade of the terrace.
- Parcels at the end west end of Causeway create a CSM of the "tails" and place them as public right-of-way
 - 4



Monthly Activity Summary

Investor/developer activity Since last RDA Meeting:

- 1. Coordination with RyKey on potential new option
- 2. War Eagle TIF development agreement signed and coordination on closing and construction start in June
- 3. F Street development agreement review underway
- 4. Supplemental term sheet for transfer/title documentation complete
- 5. Developer communique on construction and occupancy requirements
- 6. Coordination with the 360 Team on their plans for option extension-received and presentation pending April RDA meeting.
- 7. Coordination with Roush on plan development and possible new options
- 8. Communications with several new prospective investors

Option Agreement status:

RyKey: April 28-October 28 (6 month) - Extension approved for October 28 to July 28, 2024 (9 months). Executed and new option pending 360: April 27-April 27, 2024 (12 months) Request for 9 month extension F Street, March 23-December, 23 (9 months) (9 month option extension approved to September, 2024) Anticipated fall '24 start. MSP, Closed and Under Construction, occupancy by October 2024 Merge, April 23-April 24-Expiring

Red Earth/War Eagle: March 23-December 23 (9 months option approved to September, 2024), Anticipated late June '24 start. Roush, January to July, 2024, new options pending

Partnership Activity

JBG Planning LLC has met with the following stakeholders:

- Outreach to Lots 11 and 12 prospects
- Fielding inquiries from interested investors and future residents
- Preconstruction meetings with contractors and construction managers
- obligations.
- Coordination with Xcel on joint trench issue and new standards for transformer setbacks (20 feet).



• JBG Planning issued notice to developers on obligations for pressure and flow testing for water systems, stormwater agreements, fire district reviews and environmental





Project Challenges and Opportunities

Analysis of challenges and opportunities narrative Challenges:

- Review with City Engineering/Public Works the implications of infrastructure ownership by the Redevelopment Authority short and long term
- concentration) and organics affecting the costs of footings/piers.
- 4. Anticipate the investment in the relocation and costs of the large electrical distribution line along the Black River frontage.
- 5. TIF application review and needs relative to city policy

Opportunities:

- 7. Costs of parks/recreation improvements should be coordinated with grant application opportunities
- 8. WEDC's idle sites and community reinvestment grants
- 9. Inflation Reduction Act Funding and BIL Programs for Clean Water, Transportation (Trails) and Energy Systems
- 10.La Crosse Community Foundation Social Investment Interests
- 11. Potential for renter equity programs
- 12. Ground lease opportunities for RDA (to be discussed on case by case basis)
- 13. AARP partnerships in housing innovation
- 14. Public Private partnerships for Public Parking and/or programmable interior/exterior community spaces

Future/existing potential funding solutions and strategies. See

Smartsheet Funding Resource. Note: As the project is further evaluated, specific funding sources from this resource will be identified and pursued at the discretion of the RDA. Parks and Recreation improvements are a great candidate for third party funding.

Ongoing investor/developer contacts/communications

Meetings with both currently engaged investors and prospective investors are underway by JBG Planning LLC. Since some of these meetings involved RDA negotiations, communications on these meetings will need to be handled in closed session.

Public/media relations and communications updates

JBG Planning LLC is working with the City's PIO to address media inquiries and update media, which will include an immediate release section in each RDA report.


2. Schedule for Xcel Energy Work and coordinate accessibility of gas and electric with developers-close communications with engineers and developers 3. Unclassified excavation (contaminated soil) is always a potential cost challenge. Soil disposal costs \$75/cy at the La Crosse County Landfill. (Depending on

6. Continue to market the development opportunities-Outlot 1 assembly, parcels 1 and 8, and parcels 11 and 12 of the first addition to River Point District



Investment Phases Map

Anticipated Private Investment Based on Current Option Agreements





RIVER POINT DISTRICT RNMENT LOT 2 LOCATED IN THE NORTHEAST 1/4. NORTHWEST 1/4 SOUTHEAST 1/4 AND SOUTHWEST 1/4 OF THE NORTHEAST 1/4 OF SECTION 31, TOWN 16 NORTH, RANGE 7 WEST IN THE CITY OF LA CROSSE, LA CROSSE COUNTY, WISCONSIN OVERALL DETAIL

> SURVEYOR: KEITH A. KINDRED, PLS S-2082 SEH, INC. 501 MAPLE AVE. DELAFIELD, WI 53018 (414) 949-8919 KKINDRÉD@SEHINC.COM SURVEY FOR: CITY OF LA CROSSE 400 LA CROSSE ST. LA CROSSE, WI 54601-3374


GENERAL NOTES: 1) ALL ROADS WITHIN THE SUBDIVISON ARE DEDICATED TO THE PUBLIC

2) NO POLES, PADS BOXES OR BURIED CABLES ARE TO BE PLACED SUCH 21NO FOLES, FADS BOASE ON BURIED CABLES ARE TO BE PLACED SUCH THAT THE INSTALLATION WOULD DISTURB ANY SURVEY STAKE. THE DISTURBANCE OF A SURVEY STAKE BY ANYONE IS A VIOLATION OF SECTION 236.32 OF WISCONSIN STATUTES

3) THE SITE FALLS WITHIN ZONE AE, PER FLOOD INSURANCE RATE MAP COMMUNITY PANEL NUMBER 55063C0234D AND 55063C0253D, EFFECTIVE DATE JANUARY 6, 2012.

4) ALL STRUCTURES SHALL NOT HAVE A FLOOR ELEVATION BELOW 648.0 5) SITE SUBJECT TO AIRPORT HEIGHT RESTRICTION

6) ANY LAND BELOW THE ORDINARY HIGH WATER MARK (OHWM) OF A LAK OR NAVIGABLE STREAM IS SUBJECT TO THE PUBLIC TRUST IN NAVIGABLE WATERS THAT IS ESTABLISHED UNDER ARTICLE IX, SECTION 1 OF THE STAT




Current Option Agreement Schedules:

Option Agreement status:

RyKey: April 28-October 28 (6 month) - Extension approved for October 28 to July 28, 2024 (9 months). **Executed.** 360: April 27-April 27, 2024 (12 months)-9 Month **Extension Requested** F Street, March 23-December, 23 (9 months) (9 month option extension approved to September, 2024) MSP, Closed and Under Construction Merge, April 23-April 24 (12 months) Expiring **Red Earth/War Eagle: March 23-December 23 (9 months** option approved to September, 2024) Roush: January 18-July 18, 2024 (6 month option)



Investment Character Reference-Current Options



River Point Development LOTS G2&3










Infrastructure Phasing Map



This map depicts the planned infrastructure phasing as of December, 2023, however, these phases are subject to alteration depending on the action of the Redevelopment Authority of the City of La Crosse which may be precipitated by investment activity, funding opportunities or constraints, the contracting and construction climate, environmental variables, partnerships and general economic conditions.

Phase 1 (2023 Construction Season) is expected to require the entire 2023 construction season to complete with finalization by June 1, 2024.





Infrastructure Phasing-2024 Schedule

	Mode						Mar 24, '24 Mar 31, '24 Apr 7, '24 Ap S M T W T F S S M T W T F S S M T W T F S S S M T W T F S S S M T W T F S S S M T W T F S S	MT
0	-	River Bend Rd (Copeland Ave to Steamboat Ct)	35 days	Wed 3/27/2	Tue 5/14/24			VIII
		Concrete Sidewalk Prep (River Bend Road)	3 days	Wed 3/27/24	1Fri 3/29/24	13	Concrete Sidewalk Prep (River Bend	Roa
2	-	Concrete Sidewalk (River Bend Rd)	6 days	Mon 4/1/24	Mon 4/8/24	2	Concrete Sid	ewal
2		Concrete Paver Prep (River Bend Rd)	3 days	Mon 4/8/24	Wed 4/10/24	3SS+5 days	Concrete	Pav
	-	Concrete Pavers (River Bend Rd)	10 days	Thu 4/11/24	Wed 4/24/24	14		
		Gading / Base Agg (Milwaukee St Intersection)	1 day	Wed 4/10/24	Wed 4/10/24	122	Gading	Bas
2		Concrete Paving (Milwaukee St Intersection)	4 days	Thu 4/11/24	Tue 4/16/24	6SS+1 day		_
		Gading / Base Agg (Steamboat Ct Intersection)	1 day	Thu 5/2/24	Thu 5/2/24	26FS+3 days		
	-	Concrete Paving (Steamboat Ct Intersection)	4 days	Fri 5/3/24	Wed 5/8/24	8		
	-	Gading / Base Agg (River Point Ct Intersection)	1 day	Wed 5/8/24	Wed 5/8/24	9FS-1 day		
	-	Concrete Paving (River Point Ct Intersection)	4 days	Thu 5/9/24	Tue 5/14/24	10		
	-	River Bend Rd (Steamboat Ct to Causeway Blvd)	44 days	Mon 3/25/2	Thu 5/23/24			
	-	Grading / Base Agg (River Bend Rd)	2 days	Mon 3/25/24	Tue 3/26/24	14SS	Grading / Base Agg (River Bend Rd)	
		Concrete Curb & Gutter (River Bend Rd)	5 days	Mon 3/25/24	Fri 3/29/24		Concrete Curb & Gutter (River Bend	Rd)
2	-	Concrete Sidewalk Prep (River Bend Road)	5 days	Thu 4/11/24	Wed 4/17/24	14		
2	-	Concrete Sidewalk (River Bend Rd)	10 days	Mon 4/15/24	1Fri 4/26/24	15SS+2 days		
2		Concrete Paver Prep (River Bend Rd)	5 days	Wed 4/24/24	Tue 4/30/24	16SS+7 days		
2		Concrete Pavers (River Bend Rd)	20 days	Fri 4/26/24	Thu 5/23/24	17SS+2 days		
2		Concrete Paving Prep (River Bend Rd) - Right	2 days	Mon 4/1/24	Tue 4/2/24	14	Concrete Paving Prep (Rive	er Be
		Concrete Paving (River Bend Rd) - Right	3 days	Tue 4/2/24	Thu 4/4/24	19SS+1 day	Concrete Paving (Rive	r Bei
2		Concrete Paving Prep (River Bend Rd) - Left	2 days	Wed 4/3/24	Thu 4/4/24	19	Concrete Paving Prep	(Riv
2		Concrete Paving (River Bend Rd) - Left	3 days	Fri 4/5/24	Tue 4/9/24	21	Concrete P	avin
		Gading / Base Agg (Eagle Rest Rd Intersection)	1 day	Tue 4/16/24	Tue 4/16/24	7FS-1 day		-
2	-+	Concrete Paving (Eagle Rest Rd Intersection)	4 days	Wed 4/17/24	Mon 4/22/24	23SS+1 day	-	4
	-+	Gading / Base Agg (Marsh Ln Intersection)	1 day	Mon 4/22/24	1Mon 4/22/24	24FS-1 day		
2	-	Concrete Paving (Marsh Ln Intersection)	4 days	Tue 4/23/24	Fri 4/26/24	25	-	
2		Topsoil	11 days	Mon 4/29/24	1Mon 5/13/24	16	_	
2		Restoration	5 days	Tue 5/14/24	Wed 5/22/24	127	_	
	-	Signage	2 days	Tue 5/14/24	Wed 5/15/24	127	-	
	-	Pavement Making	3 days	3 days Mon 5/20/24 Wed 5/22/24 11FS+3 d		11FS+3 days	_	
· · · · · ·	-,	Project Cleaning	2 days					
		ver Point Ph	-					Start-
Fri 12,	/15/23			I				Finish Exterr
		Milestone 🔶 In	active Task		Manual	Task	Manual Summary	1
			Image: A concrete Sidewalk Prep (River Bend Road) Image: A concrete Sidewalk (River Bend Rd) Image: A concrete Paver Prep (River Bend Rd) Image: A concrete Pavers (River Bend Rd) Image: A concrete Paving (Milwaukee St Intersection) Image: A concrete Paving (Steamboat Ct Intersection) Image: A concrete Paving (River Point Ct Intersection) Image: A concrete Paving (River Point Ct Intersection) Image: A concrete Paving (River Point Ct Intersection) Image: A concrete Paving (River Bend Rd) Image: A concrete Curb & Gutter (River Bend Rd) Image: A concrete Pavers (River Bend Rd) Image: A concrete Paver Prep (River Bend Rd) Image: A concrete Paving (River Bend Rd)	Image: Concrete Sidewalk Prep (River Bend Road) 3 days Image: Concrete Sidewalk (River Bend Rd) 6 days Image: Concrete Paver Prep (River Bend Rd) 10 days Image: Concrete Pavers (River Bend Rd) 10 days Image: Concrete Pavers (River Bend Rd) 10 days Image: Concrete Pavers (River Bend Rd) 1 day Image: Concrete Paving (Milwaukee St Intersection) 4 days Image: Concrete Paving (Steamboat Ct Intersection) 4 days Image: Concrete Paving (Steamboat Ct Intersection) 4 days Image: Concrete Paving (River Point Ct Intersection) 4 days Image: Concrete Paving (River Point Ct Intersection) 4 days Image: Concrete Curb & Gutter (River Bend Rd) 2 days Image: Concrete Sidewalk (River Bend Rd) 5 days Image: Concrete Pavers (River Bend Rd) 5 days Image: Concrete Pavers (River Bend Rd) 2 days Image: Concrete Pavers (River Bend Rd) 2 days Image: Concrete Paving (River Bend Rd) 2 days Image: Concrete Pavers (River Bend Rd) 2 days Image: Concrete Paving Prep (River Bend Rd) 2 days Image: Concrete Paving (River Bend Rd) - Left 3 days Image: Concr	Image: Concrete Sidewalk Prep (River Bend Road) 3 days Wed 3/27/24 Image: Concrete Sidewalk (River Bend Rd) 6 days Mon 4/1/24 Image: Concrete Paver Prep (River Bend Rd) 3 days Mon 4/8/24 Image: Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Image: Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Image: Concrete Paving (Milwaukee St Intersection) 1 day Wed 5/8/24 Image: Concrete Paving (Steamboat Ct Intersection) 1 day Thu 5/2/24 Image: Concrete Paving (River Point Ct Intersection) 1 day Wed 5/8/24 Image: Concrete Paving (River Point Ct Intersection) 1 day Wed 5/8/24 Image: Concrete Paving (River Point Ct Intersection) 1 days Thu 5/9/24 Image: Concrete Paving (River Point Ct Intersection) 4 days Mon 3/25/24 Image: Concrete Curb & Gutter (River Bend Rd) 2 days Mon 3/25/24 Image: Concrete Sidewalk Prep (River Bend Rd) 2 days Mon 4/24/24 Image: Concrete Sidewalk Prep (River Bend Rd) 2 days Mon 4/24/24 Image: Concrete Paving (River Bend Rd) 2 days Mon 4/124 Image: Concrete Paving (River Bend Rd) 2 days Mon	Concrete Sidewalk Prep (River Bend Road) 3 days Wed 3/27/24 Fri 3/29/24 Concrete Sidewalk (River Bend Rd) 6 days Mon 4/1/24 Mon 4/8/24 Concrete Paver Prep (River Bend Rd) 10 days Thu 4/11/24 Wed 4/10/24 Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Wed 4/24/24 Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Tue 4/16/24 Concrete Paving (Milwaukee St Intersection) 1 day Wed 4/10/24 Wed 4/10/24 Concrete Paving (Milwaukee St Intersection) 1 day Thu 5/2/24 Thu 5/2/24 Concrete Paving (Steamboat Ct Intersection) 1 day Thu 5/2/24 Thu 5/2/24 Concrete Paving (Steamboat Ct Intersection) 1 day Wed 5/8/24 Wed 5/8/24 Concrete Paving (Steamboat Ct Intersection) 1 day Wed 5/8/24 Wed 5/8/24 Concrete Paving (River Point Ct Intersection) 1 day Wed 5/8/24 Wed 5/8/24 Concrete Paving (River Point Ct Intersection) 1 day Wed 5/8/24 Wed 5/8/24 Concrete Paving (River Point Ct Intersection) 2 days Mon 3/25/24 Thu 5/2/24 Concrete Paving (River Point Ct Intersection) 2 days Mon 3/25/24 Thu 5/2/24 Concrete Paving (River Bend Rd) 2 days Mon 3/25/24 Tru 5/2/24 Concrete Curb & Gutter (River Bend Rd) 2 days Mon 3/25/24 Tri 3/29/24 Concrete Sidewalk Prep (River Bend Rd) 5 days Mon 3/25/24 Tri 3/29/24 Concrete Paver Prep (River Bend Rd) 5 days Wed 4/24/24 Tue 4/30/24 Concrete Pavers (River Bend Rd) 10 days Mon 4/15/24 Thu 5/23/24 Concrete Pavers (River Bend Rd) 20 days Fri 4/26/24 Thu 5/23/24 Concrete Pavers (River Bend Rd) - Right 3 days Tue 4/2/24 Thu 4/24 Concrete Paving (River Bend Rd) - Left 3 days Fri 4/26/24 Thu 4/24/24 Concrete Paving (River Bend Rd) - Left 3 days Wed 4/34/24 Thu 4/24/24 Concrete Paving (River Bend Rd) - Left 3 days Tue 4/2/24 Thu 4/24/24 Concrete Paving (River Bend Rd) - Left 3 days Tue 4/2/24 Thu 4/24/24 Concrete Paving (River Bend Rd) - Left 3 days Tue 4/2/24 Thu 4/24/24 Concrete Paving (River Bend Rd) - Left 3 days Tue 4/2/24 Thu 4/24/24 Concrete Paving (River Bend Rd) - Left 3 days Tue 4/2/24 Thu 4/24/24 Concrete Paving (River Bend Rd) - Left 3 days Tue 5/34/24 Wed 5/13/24 Concrete Paving (River Bend Rd) -	Concrete Sidewalk Prep (River Bend Road) 3 days Wed 3/27/24 Fri 3/25/24 13 Concrete Sidewalk (River Bend Rd) 6 days Mon 4/1/24 Mon 4/8/24 2 Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Wed 4/10/24 35x+5 days Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Wed 4/10/24 22 Gading / Base Agg (Rilwackee St Intersection) 1 day Wed 4/10/24 Wed 4/10/24 4 Gading / Base Agg (Rilwackee St Intersection) 1 day Thu 5/2/24 Thu 5/2/24 65X+1 day Gading / Base Agg (Steamboat Ct Intersection) 1 day Thu 5/2/24 thu 5/2/24 8 Concrete Paving (Neamboat Ct Intersection) 1 day Wed 5/8/24 Wed 5/8/24 8 Concrete Paving (Neamboat Ct Intersection) 1 day Wed 5/8/24 Wed 5/8/24 8 Concrete Paving (Neamboat Ct Intersection) 1 day Wed 5/8/24 Wed 5/8/24 8 Concrete Paving (Neamboat Ct Intersection) 1 day Wed 5/8/24 Wed 5/8/24 9FS-1 day Concrete Paving (Neamboat Ct Intersection) 1 day Wed 5/8/24 Wed 5/8/24 9FS-1 day Concrete Paving (Nere Point Ct Intersection) 1 day Mon 3/25/24 Thu 5/3/24 10 Concrete Paving (River Point Ct Intersection) 4 days Mon 3/25/24 Thu 5/3/24 10 Concrete Oxing / Base Agg (River Bend Rd) 2 days Mon 3/25/24 Thu 3/25/24 135S Concrete Oxing & Gading / Base Agg (River Bend Rd) 5 days Mon 3/25/24 Thu 3/25/24 135S+2 days Concrete Sidewalk (River Bend Rd) 10 days Mon 4/15/24 Thu 4/12/24 15S5+2 days Concrete Sidewalk (River Bend Rd) 2 days Fri 4/26/24 Thu 4/12/24 15S5+2 days Concrete Paving (River Bend Rd) 2 days Fri 4/26/24 Thu 4/12/24 1355+2 days Concrete Paving River Bend Rd) 2 days Fri 4/26/24 Thu 4/12/24 1355+2 days Concrete Paving River Bend Rd) 2 days Fri 4/26/24 Thu 4/12/24 1355+2 days Concrete Paving River Bend Rd) 2 days Fri 4/26/24 Thu 4/12/24 1355+2 days Concrete Paving River Bend Rd) - Left 3 days Fri 4/26/24 Thu 4/12/24 1355+1 day Concrete Paving River Bend Rd) - Left 3 days Tue 4/2/24 Thu 4/12/24 1355+1 day Concrete Paving (River Bend Rd) - Left 3 days Tue 4/2/24 Thu 4/12/24 22 Samauy Kerter Bend Rd) - Left 3 days Mon 3/25/24 Fri 3/22/24 22 Samauy Kerter Bend Rd) - Left 3 days Mon 3/2	Concrete Sidewalk Prep (River Bend Road) 3 days Mod 4/1/24 Mod 4/8/24 Concrete Sidewalk (River Bend Rd) 6 days Mon 4/8/24 Wed 4/10/243555 days Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Wed 4/10/242244 Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Wed 4/10/242244 Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Wed 4/10/242244 Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Wed 4/10/242244 Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Wed 4/10/242244 Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Wed 4/10/2422 Concrete Pavers (River Bend Rd) 10 days Thu 4/11/24 Wed 5/8/24 Stormers Pavers (River Bend Rd) 10 days Thu 5/8/14 Tue 5/8/24 Stormers Pavers (River Bend Rd) 20 days Mon 3/25/21 Tue 5/8/24 Stormers Pavers (River Bend Rd) 20 days Mon 3/25/21 Tue 5/8/24 Stormers Eakers (River Bend Rd) 20 days Mon 3/25/21 Tue 5/8/24 Stormers Eakers (River Bend Rd) 20 days Mon 3/25/21 Tue 5/8/24 10 days Mon 3/25/21 Tue 5/8/24 11 days Concrete Pavers (River Bend Rd) 20 days Mon 4/124 Wed 4/17/244 10 days Mon 3/25/21 Tue 3/8/24 10 days Mon 3/25/21 Tue 3/8/24 10 days Mon 3/25/21 Tue 3/8/24 10 days Concrete Pavers (River Bend Rd) 20 days Mon 3/25/21 Tue 3/8/24 10 days Mon 4/124 Wed 4/17/244 10 days Mon 4/22/24 Mon 4/122 11 days 10 days Mon 4/22/24 Mon 4/122 11 days 11 days 11 days 12 days 12 days 12 days 12 days 12 days

W T F S S M T W ad) alk (River Bend Rd) aver Prep (River Bend Rd) Concrete Pavers (River Bend Rd) ase Agg (Milwaukee St Intersection) Concrete Paving (Milwaukee St Intersection) Gading / Base Agg (Steamboat Ct Intersection) Concrete Paving (Steamboat Ct Intersection) Gading / Base Agg (River Point Ct Intersection) Concrete Paving (River Point Ct Intersection) d) Concrete Sidewalk Prep (River Bend Road) Concrete Sidewalk (River Bend Rd) Concrete Paver Prep (River Bend Rd) **Concrete Pavers (River Bend Rd)** Bend Rd) - Right Bend Rd) - Right iver Bend Rd) - Left ring (River Bend Rd) - Left Gading / Base Agg (Eagle Rest Rd Intersection) **Concrete Paving (Eagle Rest Rd Intersection)** Gading / Base Agg (Marsh Ln Intersection) Concrete Paving (Marsh Ln Intersection) Topsoil Restoration Signage Pavement Making Project Cleaning E External Milestone Manual Progress art-only 1 ish-only Deadline ernal Tasks Progress

Apr 21, '24 Apr 28, '24 May 5, '24 May 12, '24 May 19, '24 May 26, '24 Jun 2, '24

Jun 9, '24





Project Metrics

Social, Environmental, Economic and Cultural Outcomes by Project

JBG Planning LLC has developed a tool to assist the RDA in it's decision making process for both public and private investment within the development. This tool provides guidance on quantifying project impacts using social, environmental, economic and cultural metrics. See the Smartsheet tool.

Here are some examples of Metrics outlined by various developers proposing investment in River Point District:

1. How does the project relate to social investment in the City

The Merge River Point District development project meets several social sustainable performance indicators. The project will be a short walking distance of public parks, multiple greenspace areas, opportunities for water recreation, and will provide easy accessibility to the public recreation trail system. Throughout the River Point District bike lanes are included on the master plan which will serve as additional pathways to the above listed destinations. A designated tenant fitness area within the project which is currently a planned amenity. Lastly, the main level commercial space will allow for a multiple to socially beneficial businesses a place to operate.

2. How does the project achieve economic investment in the City

The Merge River Point District development project will increase the number of rentable units available to new and current residents of La Crosse. The project would have a direct positive effect on the jobs to housing ratio. Additionally, the ground floor commercial spaces will add locations for new or relocating businesses. The adding of jobs and housing will only benefit the future economic growth of La Crosse. Lastly, All Merge projects strive to provide high speed internet access to all tenants by partnering with local ISP providers.

3. How the project achieve environmental metrics in the City

All planned construction will meet and exceed minimum energy efficiency standards. Merge partners with 3rd pattern consultants to use Focus On Energy initiatives to ensure the highest level of building efficiencies. These upgrades in building insulation modeling, appliances, and mechanical systems all work cohesively to lower energy consumption and lower tenant utility costs. The development will incorporate mindful planning for stormwater runoff. Additional onsite detention and green spaces help alleviate the burden of added non-permeable surfaces. Adding new housing opportunities closer to residents' employment will allow for a reduction in greenhouse emissions.

4. Are there cultural offerings or metrics associated with the project?

The commercial space would be available to any and all potential businesses. These could include cultural focused companies that could provide additional services to the area.



For Immediate Release

- 1.
- 2. (November, 2024)
- 3. Several new option agreements pending on parcels 8, 11 and 12 and an extension on Parcel 13 by 360 Real Estate.




MSP's anticipated occupancy this fall will be celebrated by a ribbon cutting tentatively scheduled for May 7, 10:30AM IGE's constriction of phase 3 has started and is anticipated to be complete by the end of the 2024 construction season



Appendix

PDD General Land Use Map-Newly Revised







Appendix

PDD General Land Use Map-Newly Revised **2.0 SPECIFIC DEVELOPMENT PLAN RIVER POINT DISTRICT**


2.3 Development Summary

The development summary below outlines the approximate lot sizes, possible parking estimates, and potential building uses based on the conceptual masterplan illustrated in this PDD document. The below table in no way limits the use or size of individual buildings within the masterplan.

TABLE 2.3.1: Development Summary

Lot or Outlot	Approximate Square Footage	Approximate Acreage	Description	
ZONE A1 - Peri	meter Commercia	I & Mixed-Us	e Zone	
OUTLOT 1	39,081	0.90	Zone A1 allows for commercial/retail opportunities. Mixed use buildings with ground floor commercial/retail activation with residential floors above is favorable. Building height in Zone A1 shall be a minimum of 2 stories.	
ZONE A2 - Peri	meter Commercia	l & Mixed-Us	e Zone	
LOT 9	76654	1.76	Zone A2 allows for commercial/retail opportunities. Mixed use building: with ground floor commercial/retail activation with residential floors above is favorable. Building height in Zone A2 shall be a minimum of 2 stories.	
ZONE B1 - Resi	dential & Mixed U	lse Zone		
LOT 1	51,698	1.19		
ZONE B2 - Resi	dential & Mixed U	lse Zone		
LOT 8	51,714	1.19		
ZONE C - Resid	ential & Mixed Us	e Zone		
LOT 2	82405	1.89		
ZONE D - Resid	ential & Mixed Us	e Zone		
LOT 7	82414	1.89		
ZONE E - Resid	ential & Mixed Us	e Zone		
OUTLOT 2	28486	0.65		
LOT 3	27035	0.62]	
LOT 4	26220	0.60]	
ZONE F - Resid	ential & Mixed Us	e Zone		
LOT 6	106376	2.44		
OUTLOT 4	8465	0.19	1	
ZONE G - Resid	ential & Mixed Us	se Zone		
LOT 5	105133	2.41		
OUTLOT 3	8465	0.19]	
ZONE H - Enter	tainment, Public	Amenity, & C	ivic Zone	
OUTLOT 6	1714343	39.36	Entertainment, Public Amenity, & Civic. Mixed Use opportunities. Multi	
OUTLOT 7	14110	0.32	family residential above retail.	
ZONE J - Perim	eter Commercial	& Mixed-Use	Zone	
OUTLOT 5	75430	1.73	Zone J allows for commercial/retail opportunities. Mixed use buildings with ground floor commercial/retail activation with residential floors above is favorable. Building height in Zone J shall be a minimum of 2 stories.	
			•	
TOTAL		57.35		

FIGURE 2.3.2: Site plan with labeled zones corresponding to the development summary.



*Acreages shown do not include public roadways or public green spaces.


Ge 2.0 33






Appendix PDD Master Plan-Reference Parcel Map

FIGURE 2.3.1: Site plan with labeled zones corresponding to the development summary.





Appendix-Plat Lot Size Map







Appendix-Outlot 6 RePlat Lot Size Map

