

ProjectYear	ItemNumber	Category	SubCategory	SubSubCategory	ProjectDescription	Remarks	Total2016	Total2017	Total2018	Total2019	Status	%Complete	Year Complete	Comments
2016	86	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER - MILWAUKEE ST FROM ISLAND S TO ST ANDREW ST	Enhance sewer system service in this area. Companion to water main project. Dept rank-Hi	\$ 52,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2017	
2016	88	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	LINER IN 24" DIAMETER SANITARY SEWER - STATE STREET TO LA CROSSE RIVER		\$ 140,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2017	
2016	89	Utilities	Sanitary Sewer/Wastewater	Lift Stations	REPLACE CONTROLS AT CAUSEWAY SANITARY LIFTSTATION	Replace/upgrade controls. Dept Rank-High-BI	\$ 30,000.00	\$ -	\$ -	\$ -	CANCELLED	N/A	N/A	THIS WAS DONE OUT OF OPERATING - FOUND LESS EXPENSIVE W.
2016	91	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	LINER IN 24" DIAMETER SANITARY SEWER - KING STREET FROM 2ND ST TO FRONT ST	Follow-up to repair of failed pipe section. Dept rank-High-BI	\$ 63,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2017	
2016	92	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER REPAIR AND REHAB PROJECTS		\$ 350,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2017	BUDGET \$350000 EVERY OTHER YEAR
2016	93	Utilities	Sanitary Sewer/Wastewater	Wastewater Treatment Plant	DIGESTER 3 REHAB	New roof, repairs to structure. Dept rank-High-BI	\$ 385,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2017	
2016	94	Utilities	Sanitary Sewer/Wastewater	Wastewater Treatment Plant	COLD STORAGE LIGHTING	Replace electric service, switches, one new strip of lights in center of building. Dept rank-Hi	\$ 12,000.00	\$ -	\$ -	\$ -	CANCELLED	N/A	N/A	THIS WAS DONE OUT OF OPERATING - FOUND LESS EXPENSIVE W.
2016	95	Utilities	Sanitary Sewer/Wastewater	Wastewater Treatment Plant	COLD STORAGE OVERHEAD DOOR REPLACEMENT	Raise header to fit new vac truck. Dept rank-High-BI	\$ 24,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2017	
2017	96	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SOUTH ANNEX TRUNK SANITARY SEWER REPAIR	Exposure of sewer main due to erosion. Replace culvert, fill and cover pipe, and armor the	\$ -	\$ 21,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	97	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER STRUCTURES ON GEORGE STREET	Replace 6 manhole structures as part of George St (Exit 3) re-construction. Dept rank-High	\$ -	\$ 140,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON DOT INVOICING
2017	98	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER ON 6TH STREET FROM CASS TO DIVISION ST	Companion storm sewer and street replacement projects. Dept rank-High-DII	\$ -	\$ 66,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	99	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER ON 6TH STREET FROM DIVISION ST TO FERRY ST	Companion storm sewer and street replacement projects. Dept rank-High-DII	\$ -	\$ 46,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	100	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER ON FERRY ST FROM 6TH ST TO 5TH AVE	Companion storm sewer and street replacement projects. Dept rank-High-DII	\$ -	\$ 41,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	101	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER ON FERRY STREET FROM 4TH ST TO 3RD ST	Companion storm sewer and street replacement projects. Dept rank-High-DII	\$ -	\$ 35,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	102	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER STRUCTURES ON CASS STREET	Replace 5 manhole structures as part of Cass St re-construction. Dept rank-High-BI	\$ -	\$ 130,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	104	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	REPLACE SANITARY SEWER - CAMP ST BETWEEN HAMILTON ST & HARVEY ST	Current structures have sunk. Dept rank-High-BI	\$ -	\$ 43,000.00	\$ -	\$ -	COMPLETE	100%	2018	WATR-17-33
2017	109	Utilities	Sanitary Sewer/Wastewater	Lift Stations	BLUFF SLOUGH LIFT STATION REHAB	Rehab structure, replace controls and pumps.	\$ -	\$ 60,000.00	\$ -	\$ -	NOT STARTED	0%	-	WAITING ON ELECTRICAL DESIGNER - HOPE TO DO IN 2019
2017	110	Utilities	Sanitary Sewer/Wastewater	Wastewater Treatment Plant	AERATION SYSTEM TANKS - HAND RAILING REPLACEMENT	Replace steel railing w/aluminum. Dept rank-Med-BII	\$ -	\$ 200,000.00	\$ -	\$ -	CANCELLED	N/A	N/A	WILL BE MADE PART OF FACILITY PLAN IMPLEMENTATION
2017	111	Utilities	Sanitary Sewer/Wastewater	Wastewater Treatment Plant	DIGESTER BUILDING ROOF REPLACEMENT	Dept rank-High-BI	\$ -	\$ 70,000.00	\$ -	\$ -	COMPLETE	100%	2018	
2017	112	Utilities	Sanitary Sewer/Wastewater	Wastewater Treatment Plant	DIGESTER 2 REHAB	Dept rank-High-BI	\$ -	\$ 700,000.00	\$ -	\$ -	COMPLETE	100%	2017	
2017	114	Utilities	Sanitary Sewer/Wastewater	Lift Stations	SANITARY SEWER LIFT STATIONS DOOR REPLACEMENTS	Shelby, Pammel Creek, Cliffview, George, and Causeway doors. Dept rank-High-BI	\$ -	\$ 28,000.00	\$ -	\$ -	COMPLETE	100%	2018	
2017	272	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	LINER IN 12" DIAMETER SANITARY SEWER IN EASEMENT - SOUTH SIDE OF ST CLOUD ST TO GEORGE ST LIFT	Preventative mtce. following placement of addtl fill over existing pipe (Trane 6 developme	\$ -	\$ 130,000.00	\$ -	\$ -				JARED AND STEVE ASP LOOKING INTO IT
2018	79	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER ON 20TH STREET - MARKET TO MADISON ST	Companion Street project. Extend to north of Madison Street.	\$ -	\$ -	\$ 225,500.00	\$ -	IN PROGRESS	99%	-	WAITING ON ENGINEERING
2018	80	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER ON KING ST - 13TH ST TO WEST AVE		\$ -	\$ -	\$ 31,050.00	\$ -	IN PROGRESS	99%	-	WAITING ON ENGINEERING
2018	81	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	LINER IN 24" DIAMETER SANITARY INTERCEPTOR - STATE STREET TO CASS STREET	To finish rehab of major sanitary interceptor. Dept rank-High-BI	\$ 140,000.00	\$ -	\$ 1,100,165.00	\$ -	IN PROGRESS	0%	-	JUST STARTED IN 2019
2018	82	Utilities	Sanitary Sewer/Wastewater	Wastewater Treatment Plant	DEWATERING BUILDING WINDOW REPLACEMENT	Replace original windows (1952) to help conserve energy costs. Dept rank-High-BI	\$ -	\$ -	\$ 26,000.00	\$ -	COMPLETE	100%	2018	
2018	83	Utilities	Sanitary Sewer/Wastewater	Wastewater Treatment Plant	GRAVITY BELT THICKENER GARAGE DOOR REPLACEMENT	Replace with stainless steel to prevent rust buildup. Dept rank-High-BI	\$ -	\$ -	\$ 25,000.00	\$ -	COMPLETE	100%	2018	
2018	84	Utilities	Sanitary Sewer/Wastewater	Lift Stations	SCHUH LIFT STATION ROOF REPLACEMENT	Add new truss system to support steel roof. Dept rank-High-BI	\$ -	\$ -	\$ 35,000.00	\$ -	COMPLETE	100%	2018	
2018	85	Utilities	Sanitary Sewer/Wastewater	Wastewater Treatment Plant	DIGESTER 1 COVER REPLACEMENT	Add additional storage for methane gas. Dept rank-High-BI	\$ -	\$ -	\$ 1,000,000.00	\$ -	IN PROGRESS	5%	-	DESIGN IS COMPLETE - BIDS RECEIVED - CONSTRUCTION NOT STA
2018	86	Utilities	Sanitary Sewer/Wastewater	Wastewater Treatment Plant	INSULATE PIPING AT WWTP	To replace insulation that was removed in 2014 during asbestos abatement. Dept rank-Hig	\$ -	\$ -	\$ 23,000.00	\$ -	COMPLETE	100%	2018	
2018	87	Utilities	Sanitary Sewer/Wastewater	Wastewater Treatment Plant	CONSULTING SERVICES TO EVALUATE BIOSOLIDS STORAGE	Dept rank-High-BI	\$ -	\$ -	\$ 100,000.00	\$ -	IN PROGRESS	85%	-	THIS IS FACILITIES PLAN
2018	89	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	REPLACE EXISTING SANITARY SEWER MANHOLES - 4 LOCATIONS	Complete replacement ahead of street projects. Dept rank-High-BI	\$ -	\$ -	\$ 135,000.00	\$ -	COMPLETE	100%	2018	
2018	90	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER ON N SALEM ROAD - ONALASKA AVE TO LOOMIS ST	Companion Street Replacement project. Med-BI	\$ -	\$ -	\$ 26,000.00	\$ -	COMPLETE	100%	2018	
2018	91	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER ON GROVE ST - 10TH ST TO 11TH ST	Companion Street Replacement project. Med-BI	\$ -	\$ -	\$ 31,000.00	\$ -	IN PROGRESS	99%	-	WAITING ON ENGINEERING
2018	92	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER ON AVON ST - MONITOR TO GOULD ST	Replace failing system of twin pipes with one new Main and adjust laterals. Companion Str	\$ -	\$ -	\$ 132,000.00	\$ -	IN PROGRESS	99%	-	WAITING ON ENGINEERING
2018	93	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER ON ZEISLER ST - 9TH ST TO 10TH ST	Companion Street Replacement and storm sewer repair projects. Dept rank-Med-BI	\$ -	\$ -	\$ 48,000.00	\$ -	IN PROGRESS	99%	-	WAITING ON ENGINEERING
2018	94	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER ON LOSEY BLVD - FERRY ST TO JOHNSON ST	Companion project-Losey Blvd Mill and Overlay. To eliminate long & shared laterals. High-	\$ -	\$ -	\$ 84,000.00	\$ -	CANCELLED	N/A	N/A	CANCELLED BECAUSE LOSEY BLVD WAS OVERLAPPED AND NOT REF
2018	96	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER EXTENSION	For residential lots near Red Cloud Park.	\$ -	\$ -	\$ 200,000.00	\$ -	NOT STARTED	0%	-	FOR RED CLOUD PARK - WAITING FOR DEVELOPMENT TO OCCUR
2018	97	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	SANITARY SEWER REPAIR AND REHAB PROJECTS	Budget every 2 years. Dept Rank-High-BI Preventative maintenance done w/street projects	\$ 350,000.00	\$ -	\$ 350,000.00	\$ -	IN PROGRESS	0%	-	JUST STARTED IN 2019
2018	98	Utilities	Sanitary Sewer/Wastewater	Sanitary Sewers	REPLACE SECTION OF SANITARY SEWER - AVON ST	Failing S5 on Avon Street, just south of railroad tracks at Hagar St. Dept rank-High-AI	\$ -	\$ -	\$ 55,000.00	\$ -	COMPLETE	100%	2018	
2016	107	Utilities	Storm Sewer/Stormwater	Other	CONTRACTED MAINTENANCE OF EXISTING BMPS	Required, scheduled mtce of sediment ponds and similar BMPS.	\$ 200,000.00	\$ -	\$ -	\$ -	CANCELLED	N/A	N/A	BUDGETED IN OPERATING BUDGET NOW
2016	110	Utilities	Storm Sewer/Stormwater	Storm Sewers	STORM SEWER FROM PALACE TO ROSE ST STORM LIFT STATION	Use 2007-A C.P. \$36,471.81, 2009-A P.N. \$62,528.19. To eliminate Palace St Lift Station. Pi	\$ 198,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2017	
2016	111	Utilities	Storm Sewer/Stormwater	Storm Sewers	STORM SEWER FROM LIVINGSTON ST TO ROSE ST STORM LIFT STATION	Use 2009-A P.N. \$37,471.81, 2011-A C.P. \$6,582.00. 2012-A C.P. \$13,446.19. Provide addt'	\$ 115,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2017	
2016	113	Utilities	Storm Sewer/Stormwater	Storm Sewers	IN-SITU REPAIRS TO STORM SEWER INTERCEPTOR - EAST SIDE OF VALLEY VIEW MALL	2008 System has failed, project will evaluate where to install pipe lining/coating. Dept rank	\$ 60,000.00	\$ -	\$ -	\$ -	NOT STARTED	0%	-	PROJECT IS LARGER THAN ANTICIPATED. WAITING ON ENGINEERII
2017	126	Utilities	Storm Sewer/Stormwater	Storm Sewers	CAMP STREET BETWEEN HAMILTON & HARVEY STS	Replace & upsiz existing storm sewer. Companion projects - San Sewer and Street replace	\$ -	\$ 83,000.00	\$ -	\$ -	COMPLETE	100%	2018	
2017	135	Utilities	Storm Sewer/Stormwater	Storm Sewers	FERRY STREET OUTFALL FROM 6TH ST TO THE RIVER	Increase storm sewer capacity and relieve street flooding. Companion to 6th St Storm Sew	\$ -	\$ 1,700,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	136	Utilities	Storm Sewer/Stormwater	Storm Sewers	6TH STREET STORM SEWER FROM FERRY ST TO CASS ST	Increase storm sewer capacity and relieve street flooding. Companion to Ferry St Storm Se	\$ -	\$ 300,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	273	Utilities	Storm Sewer/Stormwater	Storm Sewers	LINER IN 18" DIAMETER STORM SEWER IN EASEMENT ALONG SOUTH SIDE OF ST CLOUD STREET	Preventative mtce. following placement of addtl fill over existing pipe (Trane 6 developme	\$ -	\$ 55,000.00	\$ -	\$ -	CANCELLED	N/A	N/A	NOT NEEDED DUE TO RETAINING WALL BEING MOVED
2018	120	Utilities	Storm Sewer/Stormwater	Storm Sewers	STORM SEWER IN ALLEY BTWN HARVEY & HAMILTON STS FROM CAMP ST TO TAYLOR ST	Companion Alley project.	\$ -	\$ -	\$ 21,000.00	\$ -	IN PROGRESS	97%	-	WAITING ON FINAL ASSESSMENTS TO BE COMPLETED
2018	121	Utilities	Storm Sewer/Stormwater	Storm Sewers	STORM SEWER IN ALLEY BTWN CALEDONIA AND AVON STS FROM NORTH ST TO LIVINGSTON ST	Companion Alley project. SOF 10=Item #118 2018 CIP	\$ -	\$ -	\$ 20,000.00	\$ -	IN PROGRESS	97%	-	WAITING ON FINAL ASSESSMENTS TO BE COMPLETED
2018	121.1	Utilities	Storm Sewer/Stormwater	Storm Sewers	STORM SEWER IN ALLEY BTWN MAIN & KING FROM 26TH TO 27TH	See Alley project #21.1	\$ -	\$ -	\$ 30,000.00	\$ -	IN PROGRESS	97%	-	WAITING ON FINAL ASSESSMENTS TO BE COMPLETED
2018	122	Utilities	Storm Sewer/Stormwater	Storm Sewers	CASS STREET STORM SEWER IMPROVEMENTS - 8TH TO 10TH STREET	Connect 10th St storm sewer drainage into Ferry St outfall to reduce flooding. Companio	\$ -	\$ -	\$ 210,000.00	\$ -	IN PROGRESS	97%	-	ENGINEERING HAVING TROUBLE WITH MCHUGH
2018	123	Utilities	Storm Sewer/Stormwater	Storm Sewers	STORM SEWER ZEISLER ST FROM 9TH ST TO 10TH ST	Companion Street Replacement & Sanitary Sewer repair projects. Dept rank-Med-BI	\$ -	\$ -	\$ 10,000.00	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2018	124	Utilities	Storm Sewer/Stormwater	Other	SUNSET LANE STORMWATER POND	To treat run-off and address WDNR Ms4 permit requirements. Companion to Sunset Lane	\$ -	\$ -	\$ 62,000.00	\$ -	CANCELLED	N/A	N/A	BUILT, BUT FUNDS NOT USED BY ENGINEERING
2018	125	Utilities	Storm Sewer/Stormwater	Other	STORM SEWER OUTFALL REPAIRS	3 Location: Jackson St, East Ave, and St James St, Thompson St outfall. Dept Rank-High-BI	\$ -	\$ -	\$ 60,000.00	\$ -	IN PROGRESS	25%	-	ENGINEERING HAVING PROBLEMS WITH CONTRACTOR
2018	126	Utilities	Storm Sewer/Stormwater	Storm Sewers	STORM SEWER GEORGE ST BTWN W GEORGE AND STODDARD ST	Replace existing 12" and extend new 30" storm sewer Companion to DOT Exit 3 project.	\$ -	\$ -	\$ 385,000.00	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2018	128	Utilities	Storm Sewer/Stormwater	Storm Sewers	STREET BEST MANAGEMENT PRACTICE (BMP)	Storm Water Companion Prjcts. Continuing prgm.	\$ 50,000.00	\$ 50,000.00	\$ 50,000.00	\$ -	CANCELLED	N/A	N/A	AN ANNUAL ALLOCATION TO IMPLEMENT GREEN COMPLETE STRI
2016	272	Utilities	Water	Watermains	INSTALL WATER/SEWER TID 16	To reimburse Sanitary Sewer Utility - See Resolution 14-0543. Dept rank-High-AI	\$ 80,000.00	\$ -	\$ -	\$ -	UNKNOWN			BUDGETED UNDER TID 16 FUNDS - NEED TO CONFIRM UTILITIES F
2016	280	Utilities	Water	Wells, Pumphouses & Reservoir	UPGRADE WELL 22 - ADD ON-SITE STANDBY GENERATOR	Replace right-angle drive w/on-site standby generator. Increase emergency water supply. I	\$ 200,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2018	
2016	281	Utilities	Water	Wells, Pumphouses & Reservoir	UPGRADE MUNICIPAL WELL 26	Upgrade controls w/install of variable frequency drive. Dept rank-High-BI	\$ 300,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2018	
2016	283	Utilities	Water	Watermains	NEW WATERMAIN - MILWAUKEE ST & ST ANDREW ST	Install new watermain to enhance water system service and fire protection in this area. De	\$ 159,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2017	
2016	286	Utilities	Water	Other	CATHODIC PROTECTION SYSTEM - CTH B (PHASE 2)	Install system to control corrosion/pipe deterioration. Dept rank-Med-BII	\$ 150,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2017	
2016	287	Utilities	Water	Watermains	WATERMAIN ON 14TH ST FROM WINNEBAGO TO MARKET ST	To replace long water services during street replacement project. Use 2003-A P.N. \$14,05'	\$ 80,000.00	\$ -	\$ -	\$ -	COMPLETE	100%	2016	
2017	281	Utilities	Water	Watermains	WATERMAIN ON 22ND ST FROM JACKSON TO JOHNSON ST	Companion Street project. Dept rank High-AI	\$ -	\$ 65,000.00	\$ -	\$ -	COMPLETE	100%	2018	
2017	282	Utilities	Water	Watermains	LIVE VALVE INSTALLATIONS - 3 LOCATIONS	3 locations in the Lang Drive/George Street area.	\$ -	\$ 100,000.00	\$ -	\$ -	NOT STARTED	N/A	N/A	HOPING TO DO IN 2019 -
2017	283	Utilities	Water	Other	CONSULTING SERVICES TO RE-CALIBRATE	To assure accuracy of the water system model (1999). For re-evaluation of potential currer	\$ -	\$ 60,000.00	\$ -	\$ -	CANCELLED	N/A	N/A	NOW BUDGETED UNDER OPERATING
2017	284	Utilities	Water	Watermains	REPLACE WATERMAIN - LOSEY CT FROM HACKBERRY LN TO NORTH CUL DE SAC	Existing watermain is undersized per DNR code requirement. Companion street project.	\$ -	\$ 76,000.00	\$ -	\$ -	COMPLETE	100%	2018	
2017	285	Utilities	Water	Watermains	REPLACE WATERMAIN - 6TH STREET FROM CASS ST TO DIVISION ST	Companion Storm Sewer & street replacement.	\$ -	\$ 75,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	286	Utilities	Water	Watermains	REPLACE WATERMAIN - 6TH STREET FROM DIVISION ST TO FERRY ST	Companion Storm Sewer & street replacement.	\$ -	\$ 55,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	287	Utilities	Water	Watermains	REPLACE WATERMAIN - FERRY STREET FROM 6TH ST TO 5TH AVE	Companion Storm Sewer & street replacement.	\$ -	\$ 62,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	288	Utilities	Water	Watermains	REPLACE WATERMAIN - FERRY STREET FROM 5TH AVE TO 4TH ST	Companion Storm Sewer & street replacement.	\$ -	\$ 50,000.00	\$ -	\$ -	IN PROGRESS	97%	-	ENGINEERING WAITING ON RESTORATION
2017	289													

2017

18 Utilities

Storm Sew Storm Sew ALLEY BETWEEN KANE AND GEOR #####

\$	-	\$	-	CANCELLED	N/A	N/A	BUILT, BUT STORM FUNDS NOT US
----	---	----	---	-----------	-----	-----	-------------------------------

