Talking Points on Sanitary Sewer Upgrade 10.08.2020

- Facility Plan Approval Complete
 - o City Council Res 20-0509 on 5-14-20
 - o WDNR on 09-29-2020
 - o Includes expanded capacity predictions for region
- At the end of Final Design stage
 - Major equipment bids are back and being incorporated into design
 - On-site phosphorus filter test went well
 - Had a 2-day (all day) design review workshop Sept 22nd and 23rd
- Project is on time and in budget
 - \$65 Million is the "not expected to exceed" number (Res 20-0509 on 05-19-2020)
 - Current estimate just under \$65 Million (includes contingency)
 - Basis of Final Rate Study
 - Schedule attached
 - Dates to highlight
 - Technical Workshop Oct 21st
 - Rate public Hearing at F&P Nov 5th
 - Council Approval Nov 12th
 - Award of Bid March 11th
 - Approval of Loan financing April 8th
- Clean Water Loan Application submitted on 09-30-2020
 - Asking for more than then the \$65 Million in loan application- just in case
 - March 11th you will asked to approve the bid amount
 - April 8th you will be asked to approve the financing
- Rate Study Report
 - Final numbers from latest estimate and loan being added
 - Consultant has until October 8th for final report on schedule
 - Includes "Rate of Return"
 - We expect to still be one of the lowest rates in the State after the project
 - Proposing new rate increases on Jan 1, 2022 and Jan 1, 2023
 - Delayed the Jan 1 2021 planned increase due to COVID
 - Continuing our efforts for full transparency
 - Invited Partner Communities to Oct 21st Technical Workshop #3
 - Invites sent October 2nd
 - They will have the new rate study on Oct 9th
 - Donohue and Trilogy to present, answer questions, and address concerns.
 - Notified Rates will be in the November council cycle
 - Donohue and Trilogy to present at Public Hear at J&A on November 5th
 - I will send community partners the Rate Resolution and F&P public hearing announcements when released by Clerks office