



KRAUS-ANDERSON®
Construction Company

Change Order Request

Project: 1923025-02
La Crosse Center Expansion & Renovation
400 La Crosse Street
La Crosse, WI 54601

COR # 2.00

Date: 1/27/2020

To: Owner City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

From: Kraus-Anderson Construction Company
151 East Wilson Street, Suite 100
Madison, WI 53703

PCO # 15 - Over Excavation

Item #	Description	Vendor	Amount
1	Over excavation and supply/install of good fill at 6 columns	Strupp Trucking, Inc.	\$22,554.00
Total For Change Order			\$22,554.00

Approved By: City of La Crosse

Signed: _____

Date: _____

Submitted By: Kraus-Anderson Construction Company

Signed: *Peter Linsmeier*
6867371012384A6...

Date: 1/28/2020 | 11:12 AM

Accepted By: I & S Group, Inc.

Signed: *Patrick Vos*
CE66D9E39AF4441...

Date: 1/30/2020 | 9:33 AM



KRAUS-ANDERSON®
Construction Company

151 East Wilson Street, Suite 100
 Madison WI 53703

Contract Change Order

Project: 1923025-02 La Crosse Center Expansion & Renovation
 400 La Crosse Street
 La Crosse, WI 54601

Contract #: 1923025-31-A
Contract Change Order #: 2
Change Order Date: 1/30/20

To Contractor : Strupp Trucking, Inc.
 N6200 County Road XX
 Onalaska, WI 54650

THE CONTRACT IS CHANGED AS FOLLOWS:

PCO	Item	Description	Amount
15	1	Over excavation and supply/install of good fill at 6 columns	\$22,554.00

Total **\$22,554.00**

The original Contract Sum was	\$438,000.00
The net change by previously authorized Change Orders was	\$2,875.00
The Contract Sum prior to this Change Order was	\$440,875.00
The Contract Sum will be increased by this Change Order	\$22,554.00
The new Contract Sum will be	\$463,429.00

NOT VALID UNTIL SIGNED BY THE OWNER, CONSTRUCTION MANAGER, ARCHITECT AND CONTRACTOR

Kraus-Anderson Construction Company

CONSTRUCTION MANAGER *(Firm name)*
 151 East Wilson Street, Suite 100
 Madison WI 53703

ADDRESS

BY *(Signature)*

Peter Linsmeier

(Typed name)

DATE:

Strupp Trucking, Inc.

CONTRACTOR *(Firm name)*
 N6200 County Road XX
 Onalaska, WI 54650

ADDRESS

BY *(Signature)*

(Typed name)

DATE:

I & S Group, Inc.

ARCHITECT *(Firm name)*
 115 E Hickory St Ste 300
 Mankato. MN 56001

ADDRESS

BY *(Signature)*

Patrick Vos

(Typed name)

DATE:

City of La Crosse


OWNER *(Firm name)*
 400 La Crosse Street
 La Crosse, WI 54601

ADDRESS

BY *(Signature)*

(Typed name)

DATE:



CHANGE PROPOSAL

From: **JR STRUPP**
STRUPP TRUCKING, INC. &
STRUPP EXCAVATING, INC.
N6200 County Rd XX
Onalaska, WI 54650
Phone: 608-781-9828 Fax: 608-781-1789
CELL: 608-769-9940
jrstrupp@yahoo.com

Date: 1/20/20

**To: Kraus-Anderson
151 E. Wilson St
Madison, WI**

Project Name: La Crosse Center Expansion and Renovation

Work to be included:

Over-excavation and supply/install of good fill material at (6) column locations.
Added Cost:\$22,554.00

Authorized Signature: JR Strupp 1/24/20
William D. Strupp (JR)
President

In order to provide quality service, price quote cannot be guaranteed beyond 10 days without written extension. All excavation +/- .10 foot. Handling and disposal of hazardous materials not included unless specifically stated. As per Wisconsin State law you are required to recycle to the maximum extent possible. No sawcutting, dewatering, shoring, testing, seed/sod, rock excavation, layout, grade establishment, hand excavation, excavation for thickened slabs, bollards, turned down curbs etc., frost protection or ripping. All backfilling and shaping to be completed prior to electrical, plumbing, mechanical etc. or General Contractor to provide laborers. General Contractor to provide and repair access for site.

All material is guaranteed to be as specified. All work to be completed in a workmanlike manner according to standard practices. Any alteration or deviation from above specifications involving extra costs will be executed only upon written orders and will become an extra charge over and beyond the estimate. All agreements contingent upon strikes, accidents or delays beyond our control. Owner to carry fire, tornado and other necessary insurance. Our workers are fully covered by workmen's compensation insurance. **This proposal to be included in any contract resulting for above bid.**

Acceptance of Proposal:

SIGNATURE: _____

DATE OF ACCEPTANCE: _____

The above prices, specifications and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified.

Please complete the following information:

Company Name: _____

Contact Person: _____

Billing Address: _____

Phone: _____ Fax: _____ Cell: _____

Job Name: _____ JobNumbers: _____

Please check how you would like to receive your invoice: Fax Invoice _____ Mail Invoice _____

LA CROSSE CENTER - Over Excavation Change Request

1/24/20

Strupp Trucking, Inc.

Item	Column	Location	Footing Type	Size	BOF	Over-Excav Depth	Delta Over-Excav QTY (CY)	Braun Intertec Test Report	Date of Report	Page #	Activity Dates	Trucks to Remove Unsuit
1	E12	West - along building	F11	12' x 10' x 2'	84' - 0"	3'	60	Transmittal #4	1/9/20	7, 12	12/30/19	4.5
2	B.8/18	West side of Front St #1 from South	F11	12' x 10' x 2'	83' - 6"	6'	171	Transmittal #5	1/14/20	3, 5, 9	1/6/20, 1/7/20, 1/8/20	12.5
3	B.6/15	West side of Front St #2 from South	F12	15' x 10' x 2'	83' - 6"	6'	189	Transmittal #5	1/14/20	12, 14	1/7/20, 1/8/20	13.5
4	B.3/13	West side of Front St #3 from South	F12	15' x 10' x 2'	83' - 0"	9.45'	368	Transmittal #5	1/14/20	6, 16	1/9/20, 1/10/20	26.5
5	B.2/12	West side of Front St #4 from South	F12	15' x 10' x 2'	83' - 0"	10'	403	Transmittal #5	1/14/20	6, 18	1/10/20	29
6	CG.6/EX-A	New Front (NE) Entrance	Cont	Misc	Misc	2'	12	Transmittal #2	12/17/19	3	12/12/19	1

1203

87

	Qty	\$/TN	TN/Truck	Total Tons	Total Amount
Trucks to Remove Unsuitables	87	\$7.25	21	1827	\$13,245.75
Trucks to Supply Good Fill*	45	\$9.85	21	945	\$9,308.25

Total for Change Order Amount:

\$22,554

*(As of 1/21/20, columns 1-4 along west edge of Front St. were not completely back-filled yet.

P. 1 OF 3



KEYNOTE LEGEND

100 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

101 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

102 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

103 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

104 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

105 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

106 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

107 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

108 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

109 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

110 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

111 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

112 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

113 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

114 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

115 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.


116 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

117 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

118 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

119 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.

120 INDICATE THE LOCATION OF THE KEYNOTE IN THE PLAN VIEW. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE. THE KEYNOTE IS A CIRCULAR MARK WITH A NUMBER INSIDE.



KEYPLAN


THIS DOCUMENT IS THE PROPERTY OF ISG. IT IS TO BE USED ONLY FOR THE PROJECT AND NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, WITHOUT PRIOR WRITTEN CONSENT.

LA CROSSE CENTER EXPANSION & RENOVATION

PROJECT NO.	16-10003
DATE	10/01/2016
DESIGNED BY	RAM
DRAWN BY	RAM
CHECKED BY	RAM
APPROVED BY	RAM
CLIENT PROJECT NO.	
TITLE	

FOOTING AND FOUNDATION PLAN - AREA 'A'

2S1-21A



E12

B-2/12

B-3/13

1 FOOTING AND FOUNDATION PLAN - AREA 'A'

1/8" = 1'-0"

P. 2 OF 3



KEYNOTE LEGEND

100 FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

101 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

102 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

103 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

104 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

105 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

106 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

107 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

108 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

109 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

110 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

111 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

112 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

113 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

114 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

115 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)


116 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

117 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

118 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

119 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)

120 EXISTING FLOOR FINISH (PER ARCHITECTURAL CONTRACT, E.T. CONTRACT DOCUMENTS, SECTION 05100-00-00, FINISHES, TYPICAL, 1.00, WORK IN PLACE)



KEYPLAN

THIS DOCUMENT IS THE PROPERTY OF ISG GROUP. IT IS TO BE USED ONLY FOR THE PROJECT AND SITE SPECIFICALLY IDENTIFIED HEREIN. IT IS NOT TO BE REPRODUCED, COPIED, OR DISTRIBUTED WITHOUT THE WRITTEN CONSENT OF ISG GROUP.


LA CROSSE CENTER EXPANSION & RENOVATION

LA CROSSE CENTER
 REVISIONS
 DATE: 10/15/2019
 DESCRIPTION: EX-3
 BY: [Redacted]

PROJECT NO. 18-119010
 CLIENT PROJECT NO. 18-119010
 SHEET NO. 2S1-21B
 DESIGNED BY: [Redacted]
 CHECKED BY: [Redacted]
 CONSTRUCTION DATE: 10/2019
 CLIENT PROJECT NO. 18-119010

FOOTING AND FOUNDATION PLAN - AREA 'B'

2S1-21B



1 FOOTING AND FOUNDATION PLAN - AREA 'B'
 1/8" = 1'-0"

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

If you have any questions, please contact Ben Sullivan.

Table of Contents

Title	Description
Field Compaction Report	2019-12-12 - Test-0001-0002
Daily Field Notes	2019-12-12 - Report Number 2
Special Inspection Daily Report	Report Number 1 - 2019-12-12
Special Inspection Daily Report	Report Number 2 - 2019-12-16
Standard Proctor M-D Relationship	2019-12-13 - 286816
Sieve Analysis Of Aggregate	286816

Distribution List

Name	Company
Mosher, Rhonda	

Field Compaction Report

Report Date: 12/14/2019
Test Method: ASTM D6938

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Test Results

Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
1		12/12/19	P-01	A	SP	12.0	110.0	4.6	114.1	12	104	100	A
2		12/12/19	P-01	A	SP	12.0	110.0	6.3	110.4	12	100	100	A

Test Information

Test #	Test Location	Elevation	Reference	Gauge Make / Model / SN / Calibrated	Field Technician
1	Structural Fill : Footing Backfill: Gridline 11/EX-A	95.0	FFE = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
2	Structural Fill : Footing Backfill: Gridline 5.5/GG.6	95.0	FFE = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick

Remarks	Comments
A: Test results comply with specifications	Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.



Benjamin Sullivan
12/14/2019

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 12/12/2019
Temperature: 33

PM: Benjamin Sullivan
Technician: Wolfe, Patrick

Report Number: 2
Weather: Cloudy

Services Performed: DCP Testing / Other / Soil Density Testing / Proctor Pickup
Describe Other: Soil hand auger testing

Density Testing

Method: Nuclear - ASTM D6938

Areas Tested: Wall Backfill

Number of tests performed: 2

Number of tests that did not meet density requirements: 0

Fill source: On-Site

Contractor notified of test results: Yes

Number of tests that met density requirements: 0

Number of tests with results pending: 2

Type and source of imported fill:

Name of person notified: Brian from Strupp

Remarks / Comments

Were all scheduled activities completed: Yes

Were there any delays affecting our activities: No

Report emailed to client or contractor: No

General Comments:

Performed DCP testing of existing soils under proposed footing locations at Gridlines GG.6/8, GG.6/6.2, GG.9/7. After using larger compaction equipment, the bearing soils appeared to meet the minimum bearing pressure of 6,000 psf.

At Gridline GG.6/8, Two hand Auger probes were extended to a depth of approximately 5' below the bottom of the footing elevation. The soils encountered consisted of alluvial sands with no groundwater observed.

Performed 2 Nuclear density tests in soil corrected gridlines 6-EX-4/GG.6-EX-A where 2' of structural engineered soil was placed that met the minimum 100% compaction spec.

Picked up a proctor of native materials.

Hours on Site

Time Arrived: 11:00

Time Departed: 17:00

Total Hours: 7.00

Prep & Drive Time: 1.00

Time On Site Comments:



Patrick Wolfe

Special Inspection Daily Report

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 12/12/2019
Technician: Wolfe, Patrick

City of: La Crosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 1
Weather: Cloudy 33

Coverage	Frequency	Notes
Soils	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Performed soil observations and soil testing in Gridlines 6-EX-4/GG.6-EX-A

Tests Performed:

DCP testing
Hand Auger probes
Nuclear density/moisture testing

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



Special Inspection Daily Report

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 12/16/2019
Technician: Wolfe, Patrick

City of: La Crosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 2
Weather: Cloudy 30

Coverage	Frequency	Notes
Concrete Construction	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Observed horizontal steel reinforcement for the footers within Gridlines 6-EX-4/GG.6-EX-A.
Steel reinforcements appear to be in general accordance with project specifications.
Vertical steel reinforcements continuing into foundation walls to be tied in tomorrow before concrete placement.

Tests Performed:

Steel Concrete Reinforcement observation

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



Standard Proctor M-D Relationship

ASTM D698

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277


Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Sample Information

Sample Number:	286816	Source:	Native
Sampling Method:	Grab Bag	Sampled By:	Wolfe, Patrick
Location:	Structural Fill :		
Location Details:	Excavation in Northeast corner, Area B, grid lines 1.9-7/EE-HH.		
Sample Date:	12/12/2019	Material:	Sand
Received Date:	12/12/2019	Lab:	2309 Palace Street, La Crosse, WI
Tested Date:	12/13/2019	Tested By:	Miller, Mark

Laboratory Data



Proctor ID:	P-02	
Maximum Dry Density (pcf):	104.1	
Optimum Moisture (%):	14.6	
Method:	Method A	
Preparation Method:	Moist	
Rammer Type:	Mechanical Round	
Specific Gravity:	2.65	
Specific Gravity Source:	Assumed	
Passes #200 (%):	1.3	Retained #200 (%): 98.7
Retained On 3/4 (%):	0	Retained On 3/8 (%): 0
Retained On #4 (%):	0	Passing #4 (%): 100

Classification: SP Poorly graded sand, fine to medium grained, brown

General

Remarks: The % passing the #200 is for informational purposes only.

Ben Sullivan

Benjamin Sullivan

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601


Sample Information

Sample Number: 286816 **Source:** Native
Sampling Method: Grab Bag **Sampled By:** Wolfe, Patrick
Sample From: In Place
Location: Structural Fill :
Location Details: Excavation in Northeast corner, Area B, grid lines 1.9-7/EE-HH.
Specification: For Informational Purposes Only
Sample Date: 12/12/2019 **Material:** Sand
Received Date: 12/12/2019 **Lab:** 2309 Palace Street, La Crosse, WI
Tested Date: 12/16/2019 **Tested By:** Miller, Mark

Laboratory Data

Sieve Size	Passing (%)	Specification
9.5 mm (3/8 inch)	100	
4.75 mm (No. 4)	100	
2 mm (No. 10)	100	
850 µm (No. 20)	100	
425 µm (No. 40)	95	
250 µm (No. 60)	26	
150 µm (No. 100)	6	
75 µm (No. 200)	1.3	

#200 Wash Loss 1.1
ASTM C117 (%)



Gravel (%): 0.1 **Sand (%):** 98.6 **Silt & Clay (%):** 1.3
D₆₀ (mm): 0.3362 **D₃₀ (mm):** 0.2601 **D₁₀ (mm):** 0.1560 **C_u:** 2.16 **C_c:** 1.29

General

Results: The test is for informational purposes.

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:

City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:

B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Ben Sullivan

Benjamin Sullivan

2309 Palace Street
 La Crosse, WI 54603
 Phone: 608-781-7277

Client:
 City of La Crosse
 400 La Crosse Street
 La Crosse, WI 54601

Project:
 B1913016
 La Crosse Center Expansion & Renovations
 300 Harborview Plaza
 La Crosse, WI 54601

If you have any questions, please contact Ben Sullivan.

Table of Contents

Title	Description
Adhesive Anchors Inspection	
Special Inspection Daily Report	Report Number 5 - 2019-12-30
Special Inspection Daily Report	Report Number 6 - 2019-12-30
Special Inspection Daily Report	Report Number 7 - 2019-12-31
Special Inspection Daily Report	Report Number 8 - 2020-01-02
Daily Field Notes	2019-12-30 - Report Number 11
Daily Field Notes	2019-12-31 - Report Number 12
Daily Field Notes	2020-01-02 - Report Number 13
Daily Field Notes	2020-01-03 - Report Number 14
Field Compaction Report	2019-12-30 - Test-0028-0034
Field Compaction Report	2020-01-02 - Test-0035-0040
Compressive Strength of Concrete	2019-12-30 - Set-00003 Sample-288545

Distribution List

Name	Company
Mosher, Rhonda	

Adhesive Anchors Inspection

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Weather: cloudy

Air Temperature (deg F): 33

Location: Column footings at Gridlines 15/E & 14/E

Elements being joined:
New Column footings to existing structure footings

Adhesive

Product Name / Manufacturer: Hilti HY 200-A

Lot No.: 132613L2

ICC-ES Report No.: 3187/3963

Adhesive Expiration Date: 03/31/2020 Specified Dispenser Specified Mixer

Adhesive Temperature (deg F): 33

Gel Time: 25

Cure Time: 120

Adhesive Element

Type: All-Thread Internally Threaded Torque-Controlled Rebar Other

Material: Standard Stainless Steel High Strength Epoxy Coated

Steel Grade / Coating: 60

Length (in): 12

Diam: 3/8" 1/2" 5/8" 3/4" 7/8" 1" 1 1/4"

Rebar: #3 #4 #5 #6 #7 #8 #9 #10 #11 Other

Base Material

Base Material Type: NW Concrete LW Concrete Brick CMU Other

Base Material Strength: 2000psi 3000ps 4000psi Unknown Other

Base Material Thickness (in): 12

Base Material Temperature (deg F): 33

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Drilling & Hole Cleaning

Drill Bit Diameter (in): 3/4

Hole Depth (in): 6

Drill Bit Type: Carbide-Tip Drill Bit Diamond Core Bit Hilti Vacuum drill system Other

Hole Conditions: Dry Water Saturated Water Filled Under Water

Hole Cleaning: Compressed Air Hand Pump Hilti Vacuum drill system Nylon Brush
 Wire Brush Other

Hole cleaning in accordance with manufacturers' printed installation instructions: Yes No

Application

Anchor Application: Tension Shear Overhead Other

Anchor Insertion: Twisting motion Annular gap filled with adhesive Air-void free injection

Minimum Anchor Spacing observed: 12"

Minimum Embedment observed: 6"

Adhesive Anchors Inspection

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601



2309 Palace Street
 La Crosse, WI 54603
 Phone: 608-781-7277

Client:
 City of La Crosse
 400 La Crosse Street
 La Crosse, WI 54601

Project:
 B1913016
 La Crosse Center Expansion & Renovations
 300 Harborview Plaza
 La Crosse, WI 54601

Activity Date: 12/30/2019
Technician: Wolfe, Patrick

City of: La Crosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 5
Weather: Snow 34

Coverage	Frequency	Notes
Concrete Construction	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Observed steel reinforcement for Exterior column footings in Area C, Gridline 15/E & 14/E.
 Steel reinforcements appear to be in general accordance with project specifications and steel shop drawings.

Tests Performed:

Steel Concrete Reinforcement observation

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

Attachments



Footings steel reinforcement at gridline 15/E

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601



Footing steel reinforcement at gridline 14/E

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.

Special Inspection Daily Report

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 12/30/2019
Technician: Wolfe, Patrick

City of: La Crosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 6
Weather: Snow 33

Coverage	Frequency	Notes
Soils	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Performed soil and excavation observations for column footer in Area A, Gridline E/12

Tests Performed:

Excavation Observation revealed that approximately 3' of fill had to be removed to get to the depth of the native alluvial sand soils.

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



Special Inspection Daily Report

2309 Palace Street
 La Crosse, WI 54603
 Phone: 608-781-7277

Client:
 City of La Crosse
 400 La Crosse Street
 La Crosse, WI 54601

Project:
 B1913016
 La Crosse Center Expansion & Renovations
 300 Harborview Plaza
 La Crosse, WI 54601

Activity Date: 12/31/2019
Technician: Wolfe, Patrick

City of: La Crosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 7
Weather: Partly Clear 32

Coverage	Frequency	Notes
Concrete Construction	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Observed steel reinforcement for partial Exterior columns in Area C, Gridline 15/E & 14/E.
 Steel reinforcements appear to be in general accordance with project specifications and steel shop drawings.

Tests Performed:

Steel Concrete Reinforcement observation

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

Attachments



First 2' pour of column at 15/E

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601



First 2' pour of column at 14/E

Special Inspection Daily Report

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



Special Inspection Daily Report

2309 Palace Street
 La Crosse, WI 54603
 Phone: 608-781-7277

Client:
 City of La Crosse
 400 La Crosse Street
 La Crosse, WI 54601

Project:
 B1913016
 La Crosse Center Expansion & Renovations
 300 Harborview Plaza
 La Crosse, WI 54601

Activity Date: 01/02/2020
Technician: Miller, Mark

City of: LaCrosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 8
Weather: Mostly Cloudy 37

Coverage	Frequency	Notes
Concrete Construction	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Observed the fibers in place of the wire mesh and the concrete placement in the Area B Int SOG between grids 7 to EX-4b / EX-A to GG.8

Tests Performed:

Visual Observations

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: No

Attachments



To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.

Mark R Miller

Daily Field Notes

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 12/30/2019
Temperature: 34

PM: Benjamin Sullivan
Technician: Wolfe, Patrick

Report Number: 11
Weather: Snow

Services Performed: Concrete Testing / Other / Soil Density Testing
Describe Other: Steel reinforcement observation

Density Testing

Method: Nuclear - ASTM D6938

Areas Tested: Utilities / Building Pad

Number of tests performed: 7

Number of tests that met density requirements: 7

Number of tests that did not meet density requirements: 0

Number of tests with results pending: 0

Fill source: On-Site

Type and source of imported fill:

Contractor notified of test results: Yes

Name of person notified: Pete from Strupp

Concrete Testing

Proposed total yardage: 19

Areas Tested: Footing/Column pad

Placement location: Exterior column footing in Area C, Gridline 15/E & 14/E

Fresh concrete tests performed: Temperature / Slump / Air Content / Cast Cylinders

Contractor notified of test results: Yes

Name of person notified: Nate from Wieser

Test Data

Set #	Samp #	Sample Size	Air %	Slump / Spread	Temp (F)	Unit Wt (lbs)	Spec Stren	Mix	Supplier
3	288545	4 x 8"	1.4	3.75	65		3000	LH 3000 1S	River City RM

Remarks / Comments

Were all scheduled activities completed: Yes

Were there any delays affecting our activities: No

Report emailed to client or contractor: No

General Comments: Observed steel reinforcements and tested concrete for Exterior column footings in Area C, Gridline 15/E.

Reinforcements and concrete appear as per plans and specs.

Cast 5-4x8 cylinders to test for compressive strength.

Performed nuclear density testing of 3' over dig/ backfill at gridline 12/E under proposed footing location. Compacted soil correction appeared to meet the minimum 100% compaction.

Hours on Site

Time Arrived: 11:00

Time Departed: 15:45

Total Hours: 5.50

Prep & Drive Time: 0.75

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:

City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:

B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Time On Site Comments:



Patrick Wolfe

Daily Field Notes

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 12/31/2019
Temperature: 33

PM: Benjamin Sullivan
Technician: Wolfe, Patrick

Report Number: 12
Weather: Cloudy

Services Performed: Concrete Testing / Cylinder Pickup / Other
Describe Other: Steel reinforcement observation

Concrete Testing

Proposed total yardage: 2

Areas Tested: Columns

Placement location: Exterior column (partial) in Area C, Gridline 15/E & 14/E

Fresh concrete tests performed: Temperature / Slump / Air Content / Cast Cylinders

Contractor notified of test results: Yes

Name of person notified: Nate from Wieser

Test Data

Set #	Samp #	Sample Size	Air %	Slump / Spread	Temp (F)	Unit Wt (lbs)	Spec Stren	Mix	Supplier
4	288635	4 x 8"	4.0	4.00	56		4500	GR AFA 25	River City RM

Remarks / Comments

Were all scheduled activities completed: Yes

Were there any delays affecting our activities: No

Report emailed to client or contractor: No

General Comments: Observed steel reinforcements and tested concrete for Exterior columns (partial) in Area C, Gridline 15/E & 14/E.

Nate from Wieser and Jon from KA were notified of the low air at 4%, specs range (4.5-7.5).
Otherwise Reinforcements and concrete appear as per plans and specs.

Cast 5-4x8 cylinders to test for compressive strength.

Picked up cylinders from previous casting.

Hours on Site

Time Arrived: 12:00

Time Departed: 14:15

Total Hours: 3.00

Prep & Drive Time: 0.75

Time On Site Comments:



Patrick Wolfe

Daily Field Notes

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/02/2020
Temperature: 37

PM: Benjamin Sullivan
Technician: Miller, Mark

Report Number: 13
Weather: Mostly Cloudy

Services Performed: Concrete Testing / Soil Density Testing / Cylinder Pickup

Density Testing

Method: Nuclear - ASTM D6938

Areas Tested: Building Pad / Other

Number of tests performed: 6

Number of tests that met density requirements: 6

Number of tests that did not meet density requirements: 0

Number of tests with results pending: 0

Fill source: On-Site

Type and source of imported fill:

Contractor notified of test results: Yes

Name of person notified: Jon Bush w/K/A

Concrete Testing

Proposed total yardage: 4

Areas Tested: Slab on Grade

Placement location: Area B Int SOG between grids 7 to EX-4b / EX-A to GG.8

Fresh concrete tests performed: Temperature / Slump / Air Content / Cast Cylinders

Contractor notified of test results: Yes

Name of person notified: Jon Bush w/K/A

Test Data

Set #	Samp #	Sample Size	Air %	Slump / Spread	Temp (F)	Unit Wt (lbs)	Spec Stren	Mix	Supplier
5	288700	4 x 8"	1.4	3.50	62		3500	CI3500Int	River City

Remarks / Comments

Were all scheduled activities completed: Yes

Were there any delays affecting our activities: No

Report emailed to client or contractor: No

General Comments:

Picked up concrete cyl set #4.

Observed the placement of the concrete in the Area B Int SOG between grids 7 to EX-4b / EX-A to GG.8. Concrete tested appears to be acceptable as per the job plans and specs.

Performed 6 compaction tests on the footing and column backfill. Tests taken met the required percent compaction depending on the location of the tests.

Hours on Site

Time Arrived:

Time Departed:

Total Hours: 3.50

Prep & Drive Time:

Time On Site Comments:

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:

City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:

B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Mark R Miller

Mark Miller

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/03/2020
Temperature: 39

PM: Benjamin Sullivan
Technician: Miller, Mark

Report Number: 14
Weather: Cloudy

Services Performed: Cylinder Pickup / Other
Describe Other: Vibration Monitor Troubleshooting

Remarks / Comments

Were all scheduled activities completed: Yes
Were there any delays affecting our activities: No
Report emailed to client or contractor: No
General Comments: Picked up concrete cyl set #5.
Troubleshooting on the Vibration Monitor.

Hours on Site

Time Arrived:
Total Hours: 1.00
Time On Site Comments:

Time Departed:
Prep & Drive Time:



Mark Miller

Field Compaction Report

Report Date: 1/4/2020
Test Method: ASTM D6938

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Test Results

Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
28		12/30/19	P-03	A	SP	9.2	114.8	6.6	115.1	12	100	100	A
29		12/30/19	P-03	A	SP	9.2	114.8	6.5	115.1	12	100	100	A
30		12/30/19	P-03	A	SP	9.2	114.8	6.4	114.8	12	100	100	A
31		12/30/19	P-03	A	SP	9.2	114.8	7.6	116.0	12	101	100	A
32		12/30/19	P-03	A	SP	9.2	114.8	5.2	120.6	12	105	100	A
33		12/30/19	P-03	A	SP	9.2	114.8	7.7	115.1	12	100	100	A
34		12/30/19	P-03	A	SP	9.2	114.8	7.9	114.8	12	100	100	A

Test Information

Test #	Test Location	Elevation	Reference	Gauge Make / Model / SN / Calibrated	Field Technician
28	Structural Fill : Footing Backfill: Exterior column footings in Area A, Gridline 12/E.	82.0	Top of Footing = 85'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
29	Structural Fill : Footing Backfill: Exterior column footings in Area A, Gridline 12/E.	83.0	Top of Footing = 85'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
30	Structural Fill : Footing Backfill: Exterior column footings in Area A, Gridline 12/E.	83.5	Top of Footing = 85'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
31	Structural Fill : Footing Backfill: Exterior column footings in Area A, Gridline 12/E.	81.0	Top of Footing = 85'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
32	Structural Fill : Footing Backfill: Exterior column footings in Area A, Gridline 12/E.	83.5	Top of Footing = 85'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
33	Structural Fill : Footing Backfill: Exterior column footings in Area A, Gridline 12/E.	84.0	Top of Footing = 85'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
34	Structural Fill : Footing Backfill: Exterior column footings in Area A, Gridline 12/E.	84.0	Top of Footing = 85'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick

Remarks	Comments
A: Test results comply with specifications	Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.

Ben Sullivan

Benjamin Sullivan
01/04/2020

Field Compaction Report

Report Date: 1/4/2020
Test Method: ASTM D6938

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Test Results													
Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
35		1/2/20	P-02	A	SP	14.6	104.1	4.1	104.3	12	100	100	A
36		1/2/20	P-03	A	SP	9.2	114.8	4.9	114.6	12	100	100	A
37		1/2/20	P-03	A	SP	9.2	114.8	6.2	112.0	12	98	98	A
38		1/2/20	P-03	A	SP	9.2	114.8	6.4	112.1	12	98	98	A
39		1/2/20	P-03	A	SP	9.2	114.8	7.1	112.2	12	98	98	A
40		1/2/20	P-03	A	SP	9.2	114.8	6.3	112.4	12	98	98	A
Test Information													
Test #	Test Location						Elevation	Reference	Gauge Make / Model / SN / Calibrated			Field Technician	
35	Structural Fill : Footing Backfill: Area A Footing Pad at grids EX-3 / EX-S.						82.0	Arena Floor = 89'	Troxler / 3430 / 23601 /			Miller, Mark	
36	Structural Fill : Footing Backfill: Area A Footing Pad at grids D.2-10.						82.0	Arena Floor = 89'	Troxler / 3430 / 23601 /			Miller, Mark	
37	Structural Fill :: Exterior Column / Wall backfill at grids E-14.5.						88.0	Arena Floor = 89'	Troxler / 3430 / 23601 /			Miller, Mark	
38	Structural Fill :: Exterior Column / Wall backfill at grids D-14.4.						89.0	Arena Floor = 89'	Troxler / 3430 / 23601 /			Miller, Mark	
39	Structural Fill :: Exterior Column / Wall backfill at grids D.5-15.						87.0	Arena Floor = 89'	Troxler / 3430 / 23601 /			Miller, Mark	
40	Structural Fill :: Exterior Column / Wall backfill at grids D.7-13.5.						88.0	Arena Floor = 89'	Troxler / 3430 / 23601 /			Miller, Mark	
Remarks						Comments							
A: Test results comply with specifications						Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.							



Benjamin Sullivan
01/04/2020

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601


Sample Details			
Set #:	3	Technician:	Wolfe, Patrick
Specimen Size:	4" X 8"	Cast By:	Wolfe, Patrick
Specimens In Set:	5	Date Cast:	12/30/19
Truck / Ticket #:	27 / 53752	Sampled From:	Chute
Contractor:	Wieser Brothers General Contractor, Inc.	Placement Method:	Chute
Batched:	11:02 CST	Sampled:	11:30 CST
Cast:	11:35 CST	Truck Empty:	11:45 CST
Placement Time:	43 (min)		

Location	
Placement Location:	Building Exterior - Footing
Location Details:	Exterior column footing in Area C, Gridline 15/E.
Sample Location / Notes:	Exterior column footing in Area C, Gridline 15/E.

Batch Log		Specifications	
Supplier:	River City Ready Mix	Mix Design:	LH 3000 1S
Plant:	La Crosse WI	Strength:	3000 (psi)
On-Site Admixtures:	None	Air:	Not Required - Not Required (%)
		Slump:	3 - 5 (in)

Field Measurements			
Weather:	Snow	Slump (in):	3-3/4 (ASTM C143)
Air Temperature (F):	34	Concrete Temp (F):	65 (ASTM C1064)
		Plastic Unit Weight:	
		Air Content:	1.4 (ASTM C231)
		Load Volume:	9.5 (yd³)

Lab Test Results										
Testing Lab: La Crosse, 2309 Palace Street, La Crosse, WI										
Specimen Number	Test Age Days	Test Date	Field / Lab Cure Days	Average Cylinder Diameter (in)	Cylinder Area (in²)	Max Load (lbs)	Strength (psi)	Fracture Type	Break Remark	Capping Method
3-1	7	01/06/20	1 / 6	4.00	12.57	45,760	3,640	2	1A	N
3-2	28	01/27/20	1 / 27							
3-3	28	01/27/20	1 / 27							
3-4	28	01/27/20	1 / 27							
3-5	35 H	02/03/20	1 / 34							
Test Age Average Strengths (psi): 7 Day - 3640										
								Capping Methods		
1A: The test result is for informational purposes.								N: ASTM C1231, Unbonded Caps		
Tested By: Tim Kronebusch (1)										
Checked In : 12/31/2019 (1,2,3,4,5)										



Ben Sullivan

Benjamin Sullivan
01/06/2020

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

If you have any questions, please contact Ben Sullivan.

Table of Contents

Title	Description
Daily Field Notes	2020-01-06 - Report Number 15
Daily Field Notes	2020-01-07 - Report Number 16
Daily Field Notes	2020-01-08 - Report Number 17
Daily Field Notes	2020-01-10 - Report Number 19
Special Inspection Daily Report	Report Number 9 - 2020-01-06
Special Inspection Daily Report	Report Number 10 - 2020-01-06
Special Inspection Daily Report	Report Number 11 - 2020-01-07
Special Inspection Daily Report	Report Number 12 - 2020-01-07
Special Inspection Daily Report	Report Number 13 - 2020-01-08
Special Inspection Daily Report	Report Number 14 - 2020-01-09
Special Inspection Daily Report	Report Number 15 - 2020-01-10
Compressive Strength of Concrete	2019-12-31 - Set-00004 Sample-288635
Compressive Strength of Concrete	2020-01-02 - Set-00005 Sample-288700
Field Compaction Report	2020-01-07 - Test-0041-0046
Field Compaction Report	2020-01-08 - Test-0047-0054
Field Compaction Report	2020-01-09 - Test-0055-0068
Field Compaction Report	2020-01-10 - Test-0069-0074

Distribution List

Name	Company
Mosher, Rhonda	

Daily Field Notes

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/06/2020
Temperature: 37

PM: Benjamin Sullivan
Technician: Wolfe, Patrick

Report Number: 15
Weather: Clear

Services Performed: Concrete Testing

Concrete Testing

Proposed total yardage: 47

Areas Tested: Footing/Column pad

Placement location: Exterior Area A, Column Pads at Gridlines 12/E, 10/D.3 and 10.4/F

Fresh concrete tests performed: Temperature / Slump / Air Content / Cast Cylinders

Contractor notified of test results: Yes

Name of person notified: Nate from Wieser

Test Data

Set #	Samp #	Sample Size	Air %	Slump / Spread	Temp (F)	Unit Wt (lbs)	Spec Stren	Mix	Supplier
6	289102	4 x 8"	2.7	5.25	62		3000	LH 3000 1S	River City RM

Remarks / Comments

Were all scheduled activities completed: Yes

Were there any delays affecting our activities: No

Report emailed to client or contractor: No

General Comments: Tested concrete for Exterior Area A, Column Pads at Gridlines 12/E, 10/D.3 and 10.4/F

Concrete appears as per plans and specs.

Cast 5-4x8 cylinders to test for compressive strength.

Hours on Site

Time Arrived: 12:30

Time Departed: 15:45

Total Hours: 5.50

Prep & Drive Time: 0.75

Time On Site Comments:



Patrick Wolfe

Daily Field Notes

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/07/2020
Temperature: 34

PM: Benjamin Sullivan
Technician: Wolfe, Patrick

Report Number: 16
Weather: Cloudy

Services Performed: Concrete Testing / Soil Density Testing / Cylinder Pickup

Density Testing

Method: Nuclear - ASTM D6938

Areas Tested: Building Pad

Number of tests performed: 8

Number of tests that met density requirements: 8

Number of tests that did not meet density requirements: 0

Number of tests with results pending: 0

Fill source: On-Site

Type and source of imported fill:

Contractor notified of test results: Yes

Name of person notified: JR from Strupp

Concrete Testing

Proposed total yardage: 5

Areas Tested: Footing/Column pad

Placement location: Tested concrete for partial Exterior columns in Area A, Gridline 12/E, 10/D.3 & 10.4/F

Fresh concrete tests performed: Temperature / Slump / Air Content / Cast Cylinders

Contractor notified of test results: Yes

Name of person notified:
Nate from Wieser & Jon from KA

Test Data

Set #	Samp #	Sample Size	Air %	Slump / Spread	Temp (F)	Unit Wt (lbs)	Spec Stren	Mix	Supplier
7	29236	4 x 8"	5.9	4.50	56		4500	GR AFA 25	River City RM

Remarks / Comments

Were all scheduled activities completed: Yes

Were there any delays affecting our activities: No

Report emailed to client or contractor: No

General Comments: Tested concrete for partial Exterior columns in Area A, Gridline 12/E, 10/D.3 & 10.4/F

Concrete slump spec is 3"-4" and tested at 4-1/2".
Temperature and air appear as per plans and specs.

Cast 5-4x8 cylinders to test for compressive strength.

Performed 8 nuclear density tests of backfill at gridline 18/B.8 under proposed column pad footing location.
Compacted soil correction appeared to meet the minimum 100% compaction.

Hours on Site

Time Arrived: 08:00

Time Departed: 15:15

Total Hours: 8.00

Prep & Drive Time: 0.75

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:

City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:

B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Time On Site Comments:



Patrick Wolfe

Daily Field Notes

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/08/2020
Temperature: 8

PM: Benjamin Sullivan
Technician: Wolfe, Patrick

Report Number: 17
Weather: Clear

Services Performed: Soil Density Testing / Cylinder Pickup

Density Testing

Method: Nuclear - ASTM D6938

Areas Tested: Building Pad

Number of tests performed: 8

Number of tests that did not meet density requirements: 0

Fill source: On-Site

Contractor notified of test results: Yes

Number of tests that met density requirements: 8

Number of tests with results pending: 0

Type and source of imported fill:

Name of person notified: JR from Strupp

Remarks / Comments

Were all scheduled activities completed: Yes

Were there any delays affecting our activities: No

Report emailed to client or contractor: No

General Comments: Picked up 5-4x8 cylinders to test for compression strength.

Performed 8 nuclear density tests of backfill at gridline 18/B.8 under proposed column pad footing location.
Compacted soil correction appeared to meet the minimum 100% compaction.

Hours on Site

Time Arrived: 08:00

Time Departed: 15:45

Total Hours: 8.50

Prep & Drive Time: 0.75

Time On Site Comments:



Patrick Wolfe

Daily Field Notes

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/10/2020
Temperature: 30

PM: Benjamin Sullivan
Technician: Wolfe, Patrick

Report Number: 19
Weather: Cloudy

Services Performed: Soil Density Testing / Other

Describe Other: Performed pre construction survey on north skywalk and retaining wall

Density Testing

Method: Nuclear - ASTM D6938

Areas Tested: Building Pad

Number of tests performed: 6

Number of tests that met density requirements: 6

Number of tests that did not meet density requirements: 0

Number of tests with results pending: 0

Fill source: On-Site

Type and source of imported fill:

Contractor notified of test results: Yes

Name of person notified: JR from Strupp

Remarks / Comments

Were all scheduled activities completed: Yes

Were there any delays affecting our activities: No

Report emailed to client or contractor: No

General Comments:

Performed 2 nuclear density tests at final elevation of soil correction at column pad gridline 13/B.3
Compacted soil correction appeared to meet the minimum 100%.

Performed 4 nuclear density tests for soil correction at column pad gridline 12/B.2. Compacted soil correction appeared to meet the minimum 100%.

Performed a preconstruction survey on walkway and retaining wall between Radisson & Lax Ctr.

Hours on Site

Time Arrived: 10:00

Time Departed: 16:30

Total Hours: 7.25

Prep & Drive Time: 0.75

Time On Site Comments:



Patrick Wolfe

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/06/2020
Technician: Wolfe, Patrick

City of: LaCrosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 9
Weather: Clear 38

Coverage	Frequency	Notes
Concrete Construction	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Observed the steel reinforcements and the concrete placement in Area A, Exterior Column Pads at gridlines 12/E, 10.4/F and 10/D.3

Tests Performed:

Visual Observations

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: No

Attachments



Special Inspection Daily Report

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



Special Inspection Daily Report

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/06/2020
Technician: Wolfe, Patrick

City of: La Crosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 10
Weather: Cloudy 37

Coverage	Frequency	Notes
Soils	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Performed soil and excavation observations for column footer in Area B, Gridline 18/B.8

Tests Performed:

Excavation observations revealed, that at approximately 6' below bottom of proposed column pad, clean native alluvial soils and groundwater were present.

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/07/2020
Technician: Wolfe, Patrick

City of: LaCrosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 11
Weather: Cloudy 33

Coverage	Frequency	Notes
Concrete Construction	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Observed the steel reinforcements and the concrete placement in Area A, for partial Exterior Columns at gridlines 12/E, 10.4/F and 10/D.3


Tests Performed:

Visual Observations

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: No

Attachments



2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601



To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.

A handwritten signature in black ink, appearing to read "Paul Colby". The signature is written in a cursive style and is positioned above a horizontal line.

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/07/2020
Technician: Wolfe, Patrick

City of: La Crosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 12
Weather: Cloudy 33

Coverage	Frequency	Notes
Soils	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Performed soil and excavation observations for column footer in Area B, Gridline 15/B.6

Tests Performed:

Excavation observations revealed that an over dig was necessary to get to clean native alluvial soils.

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

Attachments



2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Looking east



Looking west

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.

A handwritten signature in black ink, appearing to read "Paul [unclear]".

2309 Palace Street
 La Crosse, WI 54603
 Phone: 608-781-7277

Client:
 City of La Crosse
 400 La Crosse Street
 La Crosse, WI 54601

Project:
 B1913016
 La Crosse Center Expansion & Renovations
 300 Harborview Plaza
 La Crosse, WI 54601

Activity Date: 01/08/2020
Technician: Wolfe, Patrick

City of: La Crosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 13
Weather: Clear 8

Coverage	Frequency	Notes
Soils	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Performed soil and excavation observations for soil corrections under column footer in Area B, Gridline 15/B.6

Tests Performed:

Excavation observations revealed that fill was present to a depth of 15.5' where groundwater was also encountered. At this over dig elevation approximately 2' of clear rock was added before backfill began.

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

Attachments



Special Inspection Daily Report

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/09/2020
Technician: Wolfe, Patrick

City of: La Crosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 14
Weather: Cloudy 37

Coverage	Frequency	Notes
Soils	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Performed soil and excavation observations for soil corrections under column footer in Area A/B at Gridline 13/B.3

Tests Performed:

Excavation observations revealed that unacceptable fill was present to a depth of 9.45' below proposed column pad, where groundwater was also encountered. At this over dig elevation all saturated soils were removed and approximately 2' of clear rock was added before backfill began.

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

Attachments



2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Final depth of excavation



Clear rock being placed before soil backfill begins

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.

Special Inspection Daily Report

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 01/10/2020
Technician: Wolfe, Patrick

City of: La Crosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 15
Weather: Cloudy 30

Coverage	Frequency	Notes
Soils	Periodic	

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Performed soil and excavation observations for soil corrections under column footer in Area A at Gridline 12/B.2

Tests Performed:

Excavation observations revealed that unacceptable fill was present to a depth of approximately 10' below proposed column pad, where groundwater was also encountered. At this over dig elevation all saturated soils were removed and approximately 2' (30 cy) of clear rock was added before backfill began.

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Sample Details

Set #:	4	Technician:	Wolfe, Patrick	Batched:	13:04 CST
Specimen Size:	4" X 8"	Cast By:	Wolfe, Patrick	Sampled:	13:20 CST
Specimens In Set:	5	Date Cast:	12/31/19	Cast:	13:25 CST
Truck / Ticket #:	27 / 53781	Sampled From:	Chute	Truck Empty:	13:50 CST
Contractor:	Wieser Brothers General Contractor, Inc.	Placement Method:	Chute	Placement Time:	46 (min)

Location

Placement Location:	Building Exterior - Column
Location Details:	Exterior column (partial) in Area C, Gridline 15/E & 14/E
Sample Location / Notes:	Exterior column (partial) in Area C, Gridline 15/E

Batch Log

Supplier:	River City Ready Mix	Mix Design:	GR AFA 25	Strength:	4500 (psi)
Plant:	La Crosse WI			Air:	4.5 - 7.5 (%)
On-Site Admixtures:	None			Slump:	2 - 4 (in)

Specifications


Field Measurements

Weather:	Cloudy	Slump (in):	4 (ASTM C143)	Plastic Unit Weight:	
Air Temperature (F):	30	Concrete Temp (F):	56 (ASTM C1064)	Air Content:	4.0 (ASTM C231)
				Load Volume:	1.5 (yd ³)

Lab Test Results

Testing Lab: La Crosse, 2309 Palace Street, La Crosse, WI										
Specimen Number	Test Age Days	Test Date	Field / Lab Cure Days	Average Cylinder Diameter (in)	Cylinder Area (in ²)	Max Load (lbs)	Strength (psi)	Fracture Type	Break Remark	Capping Method
4-1	7	01/07/20	2 / 5	4.01	12.63	65,410	5,180	5	1A	N
4-2	28	01/28/20	2 / 26							
4-3	28	01/28/20	2 / 26							
4-4	28	01/28/20	2 / 26							
4-5	35 H	02/04/20	2 / 33							

Test Age Average Strengths (psi): 7 Day - 5180								Capping Methods		
1A: The test result is for informational purposes.								N: ASTM C1231, Unbonded Caps		
Tested By: Tim Kronebusch (1)										
Checked In : 01/02/2020 (1,2,3,4,5)										



Ben Sullivan

Benjamin Sullivan
01/10/2020

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601


Sample Details			
Set #:	5	Technician:	Miller, Mark
Specimen Size:	4" X 8"	Cast By:	Miller, Mark
Specimens In Set:	5	Date Cast:	01/02/20
Truck / Ticket #:	30 / 53790	Sampled From:	Chute
Contractor:	Wieser Brothers General Contractor, Inc.	Placement Method:	Chute
Batched:	07:59 CST	Sampled:	08:25 CST
Cast:	08:30 CST	Truck Empty:	08:45 CST
Placement Time:	46 (min)		

Location	
Placement Location:	Building Interior - Slab on Grade
Location Details:	Area B between grids 7 to EX-4b to EX-A to GG.8.
Sample Location / Notes:	Area B between grids 7 to EX-4b to EX-A to GG.8.

Batch Log		Specifications	
Supplier:	River City Ready Mix	Mix Design:	C13500Int
Plant:	La Crosse WI	Strength:	3500 (psi)
On-Site Admixtures:	None	Air:	Not Required - Not Required (%)
		Slump:	3 - 4 (in)

Field Measurements			
Weather:	Mostly Cloudy	Slump (in):	3-1/2 (ASTM C143)
Air Temperature (F):	37	Concrete Temp (F):	62 (ASTM C1064)
		Plastic Unit Weight:	
		Air Content:	1.4 (ASTM C231)
		Load Volume:	4 (yd ³)

Lab Test Results										
Testing Lab: La Crosse, 2309 Palace Street, La Crosse, WI										
Specimen Number	Test Age Days	Test Date	Field / Lab Cure Days	Average Cylinder Diameter (in)	Cylinder Area (in ²)	Max Load (lbs)	Strength (psi)	Fracture Type	Break Remark	Capping Method
5-1	7	01/09/20	1 / 6	4.00	12.57	52,060	4,140	2	1A	N
5-2	28	01/30/20	1 / 27							
5-3	28	01/30/20	1 / 27							
5-4	28	01/30/20	1 / 27							
5-5	35 H	02/06/20	1 / 34							
Test Age Average Strengths (psi): 7 Day - 4140										
								Capping Methods		
1A: The test result is for informational purposes.								N: ASTM C1231, Unbonded Caps		
Tested By: Patrick Wolfe (1)										
Checked In : 01/03/2020 (1,2,3,4,5)										



Ben Sullivan

Benjamin Sullivan
01/10/2020

Field Compaction Report

Report Date: 1/10/2020
Test Method: ASTM D6938

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Test Results													
Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
41		1/7/20	P-03	A	SP	9.2	114.8	4.3	117.5	12	102	100	A
42		1/7/20	P-03	A	SP	9.2	114.8	5.0	115.1	12	100	100	A
43		1/7/20	P-03	A	SP	9.2	114.8	5.2	115.1	12	100	100	A
44		1/7/20	P-03	A	SP	9.2	114.8	5.2	115.5	12	101	100	A
45		1/7/20	P-01	A	SP	12.0	110.0	5.8	111.6	12	101	100	A
46		1/7/20	P-01	A	SP	12.0	110.0	5.2	113.0	12	103	100	A
Test Information													
Test #	Test Location						Elevation	Reference	Gauge Make / Model / SN / Calibrated			Field Technician	
41	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area B, gridline 18/B.8						97.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
42	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area B, gridline 18/B.8						97.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
43	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area B, gridline 18/B.8						98.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
44	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area B, gridline 18/B.8						98.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
45	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area B, gridline 18/B.8						99.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
46	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area B, gridline 18/B.8						99.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
Remarks						Comments							
A: Test results comply with specifications						Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.							



Benjamin Sullivan
01/10/2020

Field Compaction Report

Report Date: 1/10/2020
Test Method: ASTM D6938

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Test Results													
Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
47		1/8/20	P-01	A	SP	12.0	110.0	4.3	112.0	12	102	100	A
48		1/8/20	P-01	A	SP	12.0	110.0	5.6	113.1	12	103	100	A
49		1/8/20	P-03	A	SP	9.2	114.8	5.0	117.4	12	102	100	A
50		1/8/20	P-03	A	SP	9.2	114.8	4.7	114.5	12	100	100	A
51		1/8/20	P-03	A	SP	9.2	114.8	5.7	118.1	12	103	100	A
52		1/8/20	P-03	A	SP	9.2	114.8	6.7	115.9	12	101	100	A
53		1/8/20	P-03	A	SP	9.2	114.8	6.8	117.2	12	102	100	A
54		1/8/20	P-03	A	SP	9.2	114.8	6.8	117.5	12	102	100	A

Test Information					
Test #	Test Location	Elevation	Reference	Gauge Make / Model / SN / Calibrated	Field Technician
47	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area C, gridline 15/B.6	97.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
48	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area C, gridline 15/B.6	97.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
49	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area C, gridline 15/B.6	98.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
50	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area C, gridline 15/B.6	98.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
51	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area C, gridline 15/B.6	99.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
52	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area C, gridline 15/B.6	99.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
53	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area C, gridline 15/B.6	100.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
54	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area C, gridline 15/B.6	100.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick

Remarks	Comments
A: Test results comply with specifications	Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.

Ben Sullivan

Benjamin Sullivan
01/10/2020

Field Compaction Report

Report Date: 1/10/2020
Test Method: ASTM D6938

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Test Results													
Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
55		1/9/20	P-03	A	SP	9.2	114.8	6.3	109.5	12	95	95	A
56		1/9/20	P-03	A	SP	9.2	114.8	5.5	113.6	12	99	95	A
57		1/9/20	P-03	A	SP	9.2	114.8	11.1	110.5	12	96	95	A
58		1/9/20	P-03	A	SP	9.2	114.8	7.2	110.8	12	97	95	A
59		1/9/20	P-03	A	SP	9.2	114.8	7.3	113.6	12	99	95	A
60		1/9/20	P-03	A	SP	9.2	114.8	5.5	112.1	12	98	95	A
61		1/9/20	P-03	A	SP	9.2	114.8	5.8	113.0	12	98	95	A
62		1/9/20	P-03	A	SP	9.2	114.8	4.2	110.0	12	96	95	A

Test Information					
Test #	Test Location	Elevation	Reference	Gauge Make / Model / SN / Calibrated	Field Technician
55	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 7-12.5/D-G.2	96.0	Top of Pedestal = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
56	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 7-12.5/D-G.2	97.0	Top of Pedestal = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
57	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 7-12.5/D-G.2	99.0	Top of Pedestal = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
58	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 7-12.5/D-G.2	99.0	Top of Pedestal = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
59	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 7-12.5/D-G.2	96.0	Top of Pedestal = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
60	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 7-12.5/D-G.2	98.0	Top of Pedestal = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
61	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 7-12.5/D-G.2	99.0	Top of Pedestal = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
62	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 7-12.5/D-G.2	100.0	Top of Pedestal = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick

Remarks	Comments
A: Test results comply with specifications	Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.

Field Compaction Report

Report Date: 1/10/2020
Test Method: ASTM D6938

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Test Results													
Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
63		1/9/20	P-03	A	SP	9.2	114.8	4.3	114.4	12	100	100	A
64		1/9/20	P-03	A	SP	9.2	114.8	4.4	114.6	12	100	100	A
65		1/9/20	P-01	A	SP	12.0	110.0	5.0	113.5	12	103	100	A
66		1/9/20	P-01	A	SP	12.0	110.0	5.0	110.9	12	101	100	A
67		1/9/20	P-01	A	SP	12.0	110.0	3.2	111.0	12	101	100	A
68		1/9/20	P-01	A	SP	12.0	110.0	3.8	112.7	12	102	100	A
Test Information													
Test #	Test Location						Elevation	Reference	Gauge Make / Model / SN / Calibrated			Field Technician	
63	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 13/C.4						96.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
64	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 13/C.4						96.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
65	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 13/C.4						97.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
66	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 13/C.4						97.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
67	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 13/C.4						98.5	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
68	Structural Fill : Footing Backfill: Structural Fill for Column Pad footing in Area A, gridline 13/C.4						98.5	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
Remarks						Comments							
A: Test results comply with specifications						Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.							



Benjamin Sullivan
01/10/2020

Field Compaction Report

Report Date: 1/13/2020
Test Method: ASTM D6938

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Test Results													
Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
69		1/10/20	P-01	A	SP	12.0	110.0	3.4	112.7	12	102	100	A
70		1/10/20	P-01	A	SP	12.0	110.0	3.6	113.2	12	103	100	A
71		1/10/20	P-01	A	SP	12.0	110.0	4.4	112.9	12	103	100	A
72		1/10/20	P-01	A	SP	12.0	110.0	4.4	112.9	12	103	100	A
73		1/10/20	P-01	A	SP	12.0	110.0	8.6	110.5	12	100	100	A
74		1/10/20	P-01	A	SP	12.0	110.0	6.7	112.6	12	102	100	A
Test Information													
Test #	Test Location						Elevation	Reference	Gauge Make / Model / SN / Calibrated			Field Technician	
69	Structural Fill : Footing Backfill: Backfill for soil correction under column pad at gridline 13/C.4						100.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
70	Structural Fill : Footing Backfill: Backfill for soil correction under column pad at gridline 13/C.4						100.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
71	Structural Fill : Footing Backfill: Backfill for soil correction under column pad at gridline 12/B.2						95.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
72	Structural Fill : Footing Backfill: Backfill for soil correction under column pad at gridline 12/B.2						95.0	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
73	Structural Fill : Footing Backfill: Backfill for soil correction under column pad at gridline 12/B.2						96.5	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
74	Structural Fill : Footing Backfill: Backfill for soil correction under column pad at gridline 12/B.2						96.5	Bottom of Footing = 100'	Troxler / 3430 Plus / 73868 / 5/22/2018			Wolfe, Patrick	
Remarks						Comments							
A: Test results comply with specifications						Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.							



Benjamin Sullivan
01/13/2020