



**KRAUS-ANDERSON®**  
Construction Company

## Change Order Request

**Project:** 1923025-02  
La Crosse Center Expansion & Renovation  
400 La Crosse Street  
La Crosse, WI 54601

**COR #** 33.00

**Date:** 5/15/2020

**To: Owner** City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**From:** Kraus-Anderson Construction Company  
151 East Wilson Street, Suite 100  
Madison, WI 53703

**PCO #** 66 - North Hall Over Excavation

Item #	Description	Vendor	Amount
1	North Hall Over Excavation	Strupp Trucking, Inc.	\$10,249.00
<b>Total For Change Order</b>			<b>\$10,249.00</b>

**Approved By:** City of La Crosse

**Signed:** \_\_\_\_\_

**Date:** \_\_\_\_\_

**Submitted By:** Kraus-Anderson Construction Company


**Signed:** DocuSigned by:  
*Peter Linsmeier*

**Date:** 5/15/2020 | 6:07 PM CD

**Accepted By:** I & S Group, Inc.

**Signed:** DocuSigned by:  
*Patrick Vos*  
6867371012384A6...  
CE66D9E39AF4441...

**Date:** 5/19/2020 | 9:33 PM CD



# CHANGE PROPOSAL

From: **JR STRUPP**  
**STRUPP TRUCKING, INC. &**  
**STRUPP EXCAVATING, INC.**  
N6200 County Rd XX  
Onalaska, WI 54650  
Phone: 608-781-9828 Fax: 608-781-1789  
CELL: 608-769-9940  
jrstrupp@yahoo.com

**#19**

**Date: 5/15/20**

**To: Kraus-Anderson  
151 E. Wilson St  
Madison, WI**

**Project Name: La Crosse Center Expansion and Renovation**

**Work to be included:**

Miscellaneous Over-excavation/Unsuitable soils replacement and existing rubble removal. Locations are: Column Pads/Footings 2.3/D, 4.5/M.5, 4/Q, 4/T, 11/N, 11/O and 11/R. Rubble area was along 4/T and 4/Q. Total of 401 cy @ \$25.56/cy.

Added Cost: \$10,249.00 (ten-thousand two-hundred forty-nine and 00/100 dollars)

**Authorized Signature:** Ron Reichert  
Ronald J. Reichert  
Project Manager

In order to provide quality service, price quote cannot be guaranteed beyond 10 days without written extension. All excavation +/- .10 foot. Handling and disposal of hazardous materials not included unless specifically stated. As per Wisconsin State law you are required to recycle to the maximum extent possible. No sawcutting, dewatering, shoring, testing, seed/sod, rock excavation, layout, grade establishment, hand excavation, excavation for thickened slabs, bollards, turned down curbs etc., frost protection or ripping. All backfilling and shaping to be completed prior to electrical, plumbing, mechanical etc. or General Contractor to provide laborers. General Contractor to provide and repair access for site.

All material is guaranteed to be as specified. All work to be completed in a workmanlike manner according to standard practices. Any alteration or deviation from above specifications involving extra costs will be executed only upon written orders and will become an extra charge over and beyond the estimate. All agreements contingent upon strikes, accidents or delays beyond our control. Owner to carry fire, tornado and other necessary insurance. Our workers are fully covered by workmen's compensation insurance. **This proposal to be included in any contract resulting for above bid.**

**Acceptance of Proposal:**

**SIGNATURE:** \_\_\_\_\_

**DATE OF ACCEPTANCE:** \_\_\_\_\_

The above prices, specifications and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified.

**Please complete the following information:**

Company Name: \_\_\_\_\_

Contact Person: \_\_\_\_\_

Billing Address: \_\_\_\_\_

Phone: \_\_\_\_\_ Fax: \_\_\_\_\_ Cell: \_\_\_\_\_

Job Name: \_\_\_\_\_ JobNumbers: \_\_\_\_\_

Please check how you would like to receive your invoice: Fax Invoice \_\_\_\_\_ Mail Invoice \_\_\_\_\_

**Company Name:** Strupp Trucking, Inc. #19  
**Date:** 5/15/2020  
**PCO:**

**Project Name/Number:** La Crosse Center

<u>Write-Up Item</u>	<u>Write-up Description</u>
Architectural Item #	Description of work: Misc Footing/Foundation Over-excavation/Unsuitable Soils and Rubble removal.

	<u>Cost</u>	<u>Description</u>	<u>Notes/Attachments</u>
<b>Labor</b>			
<b>Equipment</b>			
<b>Material</b> \$	10,249.56	401 cy @ \$25.56/cy	Area 2.3/D = 171 cy
<b>Tax on Material Only</b> \$	-		Area 4.5/M.5 = 16 cy
<b>Subtotal</b> \$	10,249.56		Area 4/Q = 6 cy
<b>5% Fee</b> \$	-		Area 4/T = 20 cy
<b>Total Cost of Change</b> \$	<b>10,249.56</b>		Area 11/N = 8 cy
			Area 11/O = 8 cy
			Area 11/R = 141 cy
			Rubble Area = 31 cy

**Subcontractor acknowledges no other Cost associated with this PCO.** \_\_\_\_\_ Ron Reichert Sign  
 \_\_\_\_\_ 5/15/2020 Date



2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

## Letter of Transmittal

Transmittal #23  
Transmittal Date 5/5/2020

**Client:**  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

If you have any questions, please contact Ben Sullivan.

### Table of Contents

Title	Description
Special Inspection Daily Report	Report Number 73 - 2020-04-27
Special Inspection Daily Report	Report Number 74 - 2020-04-28
Special Inspection Daily Report	Report Number 75 - 2020-04-29
Special Inspection Daily Report	Report Number 76 - 2020-04-30
Special Inspection Daily Report	Report Number 77 - 2020-05-01
Adhesive Anchors Inspection	
Adhesive Anchors Inspection	
Daily Field Notes	2020-04-27 - Report Number 93
Daily Field Notes	2020-04-28 - Report Number 94
Daily Field Notes	2020-04-29 - Report Number 95
Daily Field Notes	2020-04-30 - Report Number 96
Daily Field Notes	2020-05-01 - Report Number 97
Compressive Strength of Concrete	2020-03-27 - Set-00037 Sample-299579
Compressive Strength of Concrete	2020-03-27 - Set-00038 Sample-299609
Compressive Strength of Concrete	2020-03-31 - Set-00039 Sample-300047
Compressive Strength of Concrete	2020-04-02 - Set-00040 Sample-300377
Compressive Strength of Concrete	2020-04-17 - Set-00044 Sample-302622
Compressive Strength of Concrete	2020-04-21 - Set-00045 Sample-303224
Compressive Strength of Concrete	2020-04-27 - Set-00047 Sample-304538
Compressive Strength of Grout Prism	2020-04-01 - Set-00005 Sample-300200
Compressive Strength of Mortar Cube	2020-04-01 - Set-00005 Sample-300199
Field Compaction Report	2020-04-27 - Test-0297-0306
Field Compaction Report	2020-04-28 - Test-0307-0309
Field Compaction Report	2020-04-30 - Test-0310-0313

### Distribution List

Name	Company
Mosher, Rhonda	
Bush, Jon	Kraus-Anderson Construction Company





# Special Inspection Daily Report

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

**Activity Date:** 04/28/2020  
**Technician:** Wolfe, Patrick

**City of:** La Crosse, WI  
**Braun Intertec PM:** Benjamin Sullivan

**Report Number:** 74  
**Weather:** Cloudy 60

Coverage	Frequency	Notes
Masonry Construction	Periodic	Observation & measurements of reinforcement
Soils	Periodic	Excavation observations

Architect/engineer authorized changes to approved plans?: **No**

### Work Completed Description:

Soils: Observation of excavations for column pad at gridlines 4.5/M.5.  
3' overdig Soil correction was necessary to get to virgin native soil.

Performed Hand Auger & DCP testing to measure in-place strength of bearing soils. The results of the hand augers revealed suitable soils below. The results of the DCP testing indicate the bearing soils appear to meet the minimum specified bearing pressure of 6000 psf.

Masonry: Observation of reinforcements & grout placement at elevations, 99'8" to 107'8" CMU wall For EL1 at gridlines 5-6/BB.3-DD, TOW = 87' 8"

### Tests Performed:

Visual observations, DCPs, Hand Augers and Measurements

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

### Attachments



# Letter of Transmittal

Transmittal #24  
Transmittal Date 5/12/2020

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

If you have any questions, please contact Ben Sullivan.

## Table of Contents

Title	Description
Daily Field Notes	2020-05-04 - Report Number 98
Daily Field Notes	2020-05-05 - Report Number 99
Daily Field Notes	2020-05-05 - Report Number 100
Daily Field Notes	2020-05-06 - Report Number 101
Daily Field Notes	2020-05-07 - Report Number 102
Daily Field Notes	2020-05-08 - Report Number 103
Special Inspection Daily Report	Report Number 78 - 2020-05-04
Special Inspection Daily Report	Report Number 79 - 2020-05-05
Special Inspection Daily Report	Report Number 80 - 2020-05-06
Special Inspection Daily Report	Report Number 81 - 2020-05-07
Compressive Strength of Concrete	2020-04-07 - Set-00041 Sample-300883
Compressive Strength of Concrete	2020-04-09 - Set-00042 Sample-301405
Compressive Strength of Concrete	2020-04-24 - Set-00046 Sample-304045
Compressive Strength of Concrete	2020-04-30 - Set-00048 Sample-305297
Compressive Strength of Concrete	2020-04-30 - Set-00049 Sample-305301
Compressive Strength of Concrete	2020-05-01 - Set-00050 Sample-305562
Concrete Placement Summary	
Field Compaction Report	2020-05-04 - Test-0314-0320
Field Compaction Report	2020-05-05 - Test-0321-0331
Field Compaction Report	2020-05-06 - Test-0332-0337
Field Compaction Report	2020-05-07 - Test-0338-0343
Sieve Analysis Of Aggregate	307651
Standard Proctor M-D Relationship	2020-05-12 - 307651

## Distribution List

Name	Company
Mosher, Rhonda	
Bush, Jon	Kraus-Anderson Construction Company





# Daily Field Notes

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**

City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**

B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

**Activity Date:** 05/04/2020

**Temperature:** 50

**PM:** Benjamin Sullivan

**Technician:** Wolfe, Patrick

**Report Number:** 98

**Weather:** Cloudy

**Services Performed:** Soil Density Testing / Cylinder Pickup

## Density Testing

**Method:** Nuclear - ASTM D6938

**Areas Tested:** Utilities

**Number of tests performed:** 7

**Number of tests that did not meet density requirements:** 0

**Fill source:** On-Site

**Contractor notified of test results:** Yes

**Number of tests that met density requirements:** 7

**Number of tests with results pending:** 0

**Type and source of imported fill:**

**Name of person notified:** Stu from Strupp

## Remarks / Comments

**Were all scheduled activities completed:** Yes

**Were there any delays affecting our activities:** No

**Report emailed to client or contractor:** No

**General Comments:** Performed 7 compaction/density tests on sanitary sewer backfill within gridlines 3-7/B-D

Testing indicated soils were compacted to 95% or greater.

Picked up cylinders from previous casting.

Patrick Wolfe



## Daily Field Notes

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

**Activity Date:** 05/05/2020  
**Temperature:** 47

**PM:** Benjamin Sullivan  
**Technician:** Wolfe, Patrick

**Report Number:** 99  
**Weather:** Cloudy

**Services Performed:** Concrete Testing / Soil Density Testing

### Density Testing

**Method:** Nuclear - ASTM D6938

**Areas Tested:** Building Pad / Wall Backfill

**Number of tests performed:** 11

**Number of tests that met density requirements:** 11

**Number of tests that did not meet density requirements:** 0

**Number of tests with results pending:** 0

**Fill source:** On-Site

**Type and source of imported fill:**

**Contractor notified of test results:** Yes

**Name of person notified:** Stu from Strupp

### Concrete Testing

**Proposed total yardage:** 19

**Areas Tested:** Columns

**Placement location:** Columns at gridlines 2.3/J & 6/J

**Fresh concrete tests performed:** Temperature / Air Content / Cast Cylinders / Spread / Other

**Other concrete tests performed:** VSI

**Contractor notified of test results:** Yes

**Name of person notified:** Kevin from Wieser Bros

### Test Data

Set #	Samp #	Sample Size	Air %	Slump / Spread	Temp (F)	Unit Wt (lbs)	Spec Stren	Mix	Supplier
51	306074	4 x 8"	5.7	18.00	54		4500	LC4500SCC6%	RCRM
14	306076		5.5	20.00	56		4500	LC4500SCC6%	RCRM
52	306091	4 x 8"	5.8	21.00	55		4500	LC4500SCC6%	RCRM

### Remarks / Comments

**Were all scheduled activities completed:** Yes

**Were there any delays affecting our activities:** No

**Report emailed to client or contractor:** No

**General Comments:**

Performed field testing and cast cylinders for concrete placement on columns at gridlines 2.3/J & 6/J.

Concrete appears suitable for placement.

Cast two sets of 7-4x8 cylinders for testing.

Performed 11 nuclear density tests on footing backfill and soil correction backfill. All tests indicated that soils meet or exceed plans and specs.



# Special Inspection Daily Report

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**

City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**

B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

**Activity Date:** 05/04/2020**City of:** La Crosse, WI**Report Number:** 78**Technician:** Wolfe, Patrick**Braun Intertec PM:** Benjamin Sullivan**Weather:** Cloudy 50

Coverage	Frequency	Notes
Soils	Periodic	Excavation observations
Masonry Construction	Periodic	Observation & reinforcement measurements
Concrete Construction	Periodic	Reinforcement Observation

Architect/engineer authorized changes to approved plans?: **No**

**Work Completed Description:**

Soils: Observation of excavation & backfill for sanitary sewer at gridlines 2.5-7.5/B-D & Column pad at 2.3/D excavation

Masonry: Observation of reinforcements & grout placement at elevations 123'8"-135'8" for CMU wall at EL1, gridlines 5-6/BB.5-CC, Top of Fdn Wall = 87'8"

Concrete: Reinforcement observations for columns at 2.3/J & 6/J.

**Tests Performed:**

Visual observations & measurements

**Outstanding discrepancies on this project?:** No

**Report discussed with and sent to contractor?:** Yes

**Attachments**



# Special Inspection Daily Report

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601



To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.



## Special Inspection Daily Report

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**

City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**

B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

**Activity Date:** 05/05/2020

**City of:** La Crosse, WI

**Report Number:** 79

**Technician:** Wolfe, Patrick

**Braun Intertec PM:** Benjamin Sullivan

**Weather:** Cloudy 50

Coverage	Frequency	Notes
Soils	Periodic	Excavation observations
Masonry Construction	Periodic	Observation & reinforcement measurements

 Architect/engineer authorized changes to approved plans?: **No**
**Work Completed Description:**

Soils: Observation of 6' Soil correction, excavation &amp; backfill for Column pad at 2.3/D

Masonry: Observation of reinforcements &amp; grout placement at elevations 135'8"- 139'8" for CMU wall at EL1, gridlines 5-6/BB.5-CC, Top of Fdn Wall = 87'8"

**Tests Performed:**

Visual observations &amp; measurements

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

**Attachments**



# Special Inspection Daily Report

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

---



Bottom of 6' over dug excavation for column at gridlines 2.3/D measures approximately 24'x24'



Approximately 2' of clear rock placed before soil backfill at gridlines 2.3/D





## Letter of Transmittal

Transmittal #22  
Transmittal Date 4/28/2020

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

If you have any questions, please contact Ben Sullivan.

### Table of Contents

Title	Description
Daily Field Notes	2020-04-20 - Report Number 88
Daily Field Notes	2020-04-21 - Report Number 89
Daily Field Notes	2020-04-22 - Report Number 90
Daily Field Notes	2020-04-23 - Report Number 91
Daily Field Notes	2020-04-24 - Report Number 92
Special Inspection Daily Report	Report Number 68 - 2020-04-20
Special Inspection Daily Report	Report Number 69 - 2020-04-21
Special Inspection Daily Report	Report Number 70 - 2020-04-22
Special Inspection Daily Report	Report Number 71 - 2020-04-23
Special Inspection Daily Report	Report Number 72 - 2020-04-24
Adhesive Anchors Inspection	
Adhesive Anchors Inspection	
Compressive Strength of Concrete	2020-03-24 - Set-00036 Sample-299078
Compressive Strength of Concrete	2020-03-27 - Set-00037 Sample-299579
Compressive Strength of Concrete	2020-03-27 - Set-00038 Sample-299609
Compressive Strength of Concrete	2020-04-16 - Set-00043 Sample-302385
Field Compaction Report	2020-04-20 - Test-0261-0268
Field Compaction Report	2020-04-21 - Test-0269-0276
Field Compaction Report	2020-04-22 - Test-0277-0281
Field Compaction Report	2020-04-23 - Test-0282-0296

### Distribution List

Name	Company
Mosher, Rhonda	
Bush, Jon	Kraus-Anderson Construction Company

## Daily Field Notes

2309 Palace Street  
 La Crosse, WI 54603  
 Phone: 608-781-7277

**Client:**  
 City of La Crosse  
 400 La Crosse Street  
 La Crosse, WI 54601

**Project:**  
 B1913016  
 La Crosse Center Expansion & Renovations  
 300 Harborview Plaza  
 La Crosse, WI 54601

**Activity Date:** 04/22/2020

**Temperature:** 61

**PM:** Benjamin Sullivan

**Technician:** Wolfe, Patrick

**Report Number:** 90

**Weather:** Clear

**Services Performed:** Soil Density Testing / Cylinder Pickup / Masonry Pickup / DCP Testing / Other

**Describe Other:** Hand Auger soil testing

### Density Testing

**Method:** Nuclear - ASTM D6938

**Areas Tested:** Wall Backfill

**Number of tests performed:** 5

**Number of tests that did not meet density requirements:** 0

**Fill source:** On-Site

**Contractor notified of test results:** Yes

**Number of tests that met density requirements:** 5

**Number of tests with results pending:** 0

**Type and source of imported fill:**

**Name of person notified:** Stu with Strupp

### Remarks / Comments

**Were all scheduled activities completed:** Yes

**Were there any delays affecting our activities:** No


**Report emailed to client or contractor:** No

**General Comments:**

Performed 5 density/moisture tests for column pad excavations and soil corrections at gridlines 11/N & 11/O. All density/moisture tests appear to be in general accordance with project specifications. 100%

Performed DCP testing to measure in-place strength of bearing soils at gridlines 11/O. The results of the DCP testing indicate the bearing soils appear to meet the minimum specified bearing pressure of 6000 psf.

Picked up cylinders and block prisms for testing.



Patrick Wolfe





## Daily Field Notes

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

**Activity Date:** 04/23/2020

**Temperature:** 51

**PM:** Benjamin Sullivan

**Technician:** Wolfe, Patrick

**Report Number:** 91

**Weather:** Cloudy

**Services Performed:** Soil Density Testing / DCP Testing / Other

**Describe Other:** Hand Auger soil testing

### Density Testing

**Method:** Nuclear - ASTM D6938

**Areas Tested:** Wall Backfill

**Number of tests performed:** 15

**Number of tests that did not meet density requirements:** 0

**Fill source:** On-Site

**Contractor notified of test results:** Yes

**Number of tests that met density requirements:** 15

**Number of tests with results pending:** 0

**Type and source of imported fill:**

**Name of person notified:** Stu with Strupp

### Remarks / Comments

**Were all scheduled activities completed:** Yes

**Were there any delays affecting our activities:** No

**Report emailed to client or contractor:** No

**General Comments:**

Performed 15 density/moisture tests for column pad excavations and soil corrections at gridlines 4/T & 4/Q. All density/moisture tests appear to be in general accordance with project specifications. 100%

Performed DCP & Hand auger testing to verify & measure in-place strength of bearing soils at gridlines 4/Q & 4/Z. The results of the DCP testing indicate the bearing soils appear to meet the minimum specified bearing pressure of 6000 psf.

Patrick Wolfe



# Special Inspection Daily Report

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**

City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**

B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

**Activity Date:** 04/21/2020**City of:** La Crosse, WI**Report Number:** 69**Technician:** Wolfe, Patrick**Braun Intertec PM:** Benjamin Sullivan**Weather:** Clear 51

Coverage	Frequency	Notes
Concrete Construction	Periodic	Steel concrete reinforcement observation
Masonry Construction	Periodic	Observation & measurements of reinforcement
Soils	Periodic	Excavation observations

Architect/engineer authorized changes to approved plans?: **No**

**Work Completed Description:**

Concrete: Observation of steel reinforcement in Strip footing and column pad gridlines 4-11/Z.2, 11/Y.5 & 7/DD and wall from 5/GG.5-10/GG.

Soils: Observation of Excavations in Strip footing and column pad gridlines 4-11/Z.2, 11/Y.5 & 7/DD and wall from 5/GG.5-10/GG. Performed Hand Auger & DCP testing to measure in-place strength of bearing soils at gridlines 11/Y.5, 6/Z.2 & 10/G.5. The results of the hand augers revealed suitable soils below. The results of the DCP testing indicate the bearing soils appear to meet the minimum specified bearing pressure of 6000 psf.

Masonry: Observation of reinforcements & grout placement at elevations, 129-133 & 133 to finished height of CMU wall at gridlines 18.2/D-E.

**Tests Performed:**

Visual observations, DCPs, Hand Augers and Measurements

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

**Attachments**



# Special Inspection Daily Report

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**

City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**

B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

**Activity Date:** 04/22/2020**Technician:** Wolfe, Patrick**City of:** La Crosse, WI**Braun Intertec PM:** Benjamin Sullivan**Report Number:** 70**Weather:** Clear 61

Coverage	Frequency	Notes
Masonry Construction	Periodic	Observation & measurements of reinforcement
Soils	Periodic	Excavation observations

Architect/engineer authorized changes to approved plans?: **No**

**Work Completed Description:**

Soils: Observation of excavations for column pads at gridlines 4/T, 11/N, 11/O & 11/R

Excavation at 4/T exposed old building debris, to be remedied tomorrow.

Observed and tested 2' soil corrections at 11/N & 11/O.

DCP & Hand Auger testing at 11/R revealed an unsuitable pocket of fill. The unsuitable fill was excavated to a final elevation of 8' below proposed column pad. The excavation was over dug 2' larger East & West and 4' larger North & South before being backfilled to finished grade with clear rock.

Performed Hand Auger & DCP testing to measure in-place strength of bearing soils at gridlines 11/O. The results of the hand augers revealed suitable soils below.

The results of the DCP testing indicate the bearing soils appear to meet the minimum specified bearing pressure of 6000 psf.

Masonry: Observation of reinforcements & grout placement at elevations, 89-105 CMU wall at gridlines 15.8/D.8-E.1. TOF = 89

**Tests Performed:**

Visual observations, DCPs, Hand Augers and Measurements

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

**Attachments**



# Special Inspection Daily Report

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

---




Debris found in excavation at 11/R

# Special Inspection Daily Report

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601



Overexcavated to a depth of approximately 8' below proposed column pad  
Before clear rock backfill To grade

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.





# Special Inspection Daily Report

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**

City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**

B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

**Activity Date:** 04/23/2020

**City of:** La Crosse, WI

**Report Number:** 71

**Technician:** Wolfe, Patrick

**Braun Intertec PM:** Benjamin Sullivan

**Weather:** Cloudy 50

Coverage	Frequency	Notes
Masonry Construction	Periodic	Observation & measurements of reinforcement
Soils	Periodic	Excavation observations
Concrete Construction	Periodic	Reinforcement Observations

 Architect/engineer authorized changes to approved plans?: **No**
**Work Completed Description:**

Soils: Observation of excavations for column pads at gridlines 4/Z, 4/T & 4/Q.  
Excavation at 4/T & 4/Q exposed old building debris which was "chased out" & removed as far as possible.  
Observed and tested 5' soil correction at 4/T.  
Observed and tested 1' soil correction at 4/Q.

Performed Hand Auger & DCP testing at 4/Z & 4/Q, to measure in-place strength of bearing soils. The results of the hand augers revealed suitable soils below.  
The results of the DCP testing indicate the bearing soils appear to meet the minimum specified bearing pressure of 6000 psf.

Masonry: Observation of reinforcements & grout placement at elevations 87' 8"-91' 8" for CMU walls. EL1 at gridlines 5-6/BB.3-DD, TOW = 87' 8"

Concrete: Observed steel reinforcements in Column pads at 11/N, 11/O, 11/R & 4/T. Steel reinforcements appear to be in general accordance with project specifications.

**Tests Performed:**

Visual observations, DCPs, Hand Augers and Measurements

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

**Attachments**



# Special Inspection Daily Report

2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

**Client:**  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

**Project:**  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601



4/Q

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.





2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

## Field Compaction Report

Report Date: 4/27/2020  
Test Method: ASTM D6938

Client:  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

Project:  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

### Test Results

Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
269		4/21/20	P-02	A	SP	14.6	104.1	13.6	103.8	12	100	100	A
270		4/21/20	P-02	A	SP	14.6	104.1	10.5	106.7	12	102	100	A
271		4/21/20	P-02	A	SP	14.6	104.1	13.2	106.8	8	103	100	A
272		4/21/20	P-02	A	SP	14.6	104.1	13.8	106.5	8	102	100	A
273		4/21/20	P-02	A	SP	14.6	104.1	3.4	106.5	12	102	100	A
274		4/21/20	P-02	A	SP	14.6	104.1	3.2	107.7	12	103	100	A
275		4/21/20	P-02	A	SP	14.6	104.1	2.9	104.6	6	100	100	A
276		4/21/20	P-02	A	SP	14.6	104.1	4.0	106.3	6	102	100	A

### Test Information

Test #	Test Location	Elevation	Reference	Gauge Make / Model / SN / Calibrated	Field Technician
269	Structural Fill : Footing Backfill: Gridlines 7/DD	86.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
270	Structural Fill : Footing Backfill: Gridlines 7/DD	86.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
271	Structural Fill : Footing Backfill: 16" soil correction Gridlines 11/Y.5	85.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
272	Structural Fill : Footing Backfill: 16" soil correction Gridlines 11/Y.5	85.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
273	Structural Fill : Footing Backfill: 16" soil correction Gridlines 11/Y.5	86.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
274	Structural Fill : Footing Backfill: 16" soil correction Gridlines 11/Y.5	86.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
275	Structural Fill : Footing Backfill: 6" soil correction Gridlines 6/Z.2	86.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
276	Structural Fill : Footing Backfill: 6" soil correction Gridlines 6/Z.2	86.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick

Remarks	Comments
A: Test results comply with specifications	Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.

*Ben Sullivan*

Benjamin Sullivan  
04/27/2020



2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

## Field Compaction Report

Report Date: 4/27/2020  
Test Method: ASTM D6938

Client:  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

Project:  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

### Test Results

Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
277		4/22/20	P-02	A	SP	14.6	104.1	5.5	106.7	12	102	100	A
278		4/22/20	P-02	A	SP	14.6	104.1	5.5	107.2	12	103	100	A
279		4/22/20	P-02	A	SP	14.6	104.1	4.8	107.7	12	103	100	A
280		4/22/20	P-02	A	SP	14.6	104.1	3.6	106.1	12	102	100	A
281		4/22/20	P-02	A	SP	14.6	104.1	3.5	105.3	12	101	100	A

### Test Information

Test #	Test Location	Elevation	Reference	Gauge Make / Model / SN / Calibrated	Field Technician
277	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 11/N	85.0	Bottom of Footing = 87'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
278	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 11/N	86.0	Bottom of Footing = 87'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
279	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 11/N	87.0	Bottom of Footing = 87'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
280	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 11/O	86.0	Bottom of Footing = 86.5'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
281	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 11/O	86.5	Bottom of Footing = 86.5'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick

Remarks	Comments
A: Test results comply with specifications	Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.

*Ben Sullivan*

Benjamin Sullivan  
04/27/2020





2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

## Field Compaction Report

Report Date: 4/27/2020  
Test Method: ASTM D6938

Client:  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

Project:  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

### Test Results

Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
282		4/23/20	P-01	A	SP	12.0	110.0	3.2	111.8	12	102	95	A
283		4/23/20	P-01	A	SP	12.0	110.0	4.3	105.8	12	96	95	A
284		4/23/20	P-01	A	SP	12.0	110.0	4.5	106.8	12	97	95	A
285		4/23/20	P-01	A	SP	12.0	110.0	3.9	106.8	12	97	95	A
286		4/23/20	P-02	A	SP	14.6	104.1	6.5	106.5	12	102	100	A
287		4/23/20	P-02	A	SP	14.6	104.1	3.5	104.2	12	100	100	A
288		4/23/20	P-02	A	SP	14.6	104.1	4.7	106.8	12	103	100	A
289		4/23/20	P-02	A	SP	14.6	104.1	5.0	105.7	12	102	100	A

### Test Information

Test #	Test Location	Elevation	Reference	Gauge Make / Model / SN / Calibrated	Field Technician
282	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 4/T	81.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
283	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 5/T	82.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
284	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 4/T	82.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
285	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 5/T	83.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
286	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 4/T	83.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
287	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 5/T	84.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
288	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 4/T	85.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
289	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 4/T	85.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick

Remarks	Comments
A: Test results comply with specifications	Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.





2309 Palace Street  
La Crosse, WI 54603  
Phone: 608-781-7277

## Field Compaction Report

Report Date: 4/27/2020  
Test Method: ASTM D6938

Client:  
City of La Crosse  
400 La Crosse Street  
La Crosse, WI 54601

Project:  
B1913016  
La Crosse Center Expansion & Renovations  
300 Harborview Plaza  
La Crosse, WI 54601

### Test Results

Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	Probe Depth (in)	Percent Compaction	Min Comp. (%)	Remark
290		4/23/20	P-02	A	SP	14.6	104.1	5.8	104.3	12	100	100	A
291		4/23/20	P-02	A	SP	14.6	104.1	3.3	105.9	12	102	100	A
292		4/23/20	P-02	A	SP	14.6	104.1	5.6	104.2	12	100	100	A
293		4/23/20	P-02	A	SP	14.6	104.1	4.0	104.4	12	100	100	A
294		4/23/20	P-02	A	SP	14.6	104.1	4.4	107.6	12	103	100	A
295		4/23/20	P-02	A	SP	14.6	104.1	5.6	106.9	12	103	100	A
296		4/23/20	P-02	A	SP	14.6	104.1	5.1	105.9	12	102	100	A

### Test Information

Test #	Test Location	Elevation	Reference	Gauge Make / Model / SN / Calibrated	Field Technician
290	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 5/T	85.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
291	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 4/T	86.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
292	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 4/T	86.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
293	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 4/Q	85.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
294	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 4/Q	85.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
295	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 4/Q	86.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick
296	Structural Fill : Footing Backfill: Soil correction column pad at gridlines 4/Q	86.0	Bottom of Footing = 86'	Troxler / 3430 Plus / 73868 / 5/22/2018	Wolfe, Patrick

Remarks	Comments
A: Test results comply with specifications	Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.

*Ben Sullivan*

Benjamin Sullivan  
04/27/2020

