

Sward, Stephanie

From: Rebecca Woller <rebecca@integrityge.com>
Sent: Wednesday, March 26, 2025 3:10 PM
To: Torey Leonard; Schipper, Luke; Gallager, Matthew; Sward, Stephanie
Cc: Jeff Laessig; Jason Nelson
Subject: River Point IGE Repairs
Attachments: EPS QL Flyer.pdf; UF United PR Submittal-13.pdf; Short Liner.pdf

*** **CAUTION:** This email originated from an external sender. **DO NOT** click links or open attachments unless you recognize the sender and know the content is safe. ***

Team,

I wanted to reach out to you today with an update where things are at with our repair list for the River Point Project.

As of today, all structures on the list have been repaired, poured back in, and inspected by Luke Schipper. The only structure that still needs repairs is the Gerke structure which is 362C. We are currently onsite doing tuckpointing and that crew is going to be doing the repairs to the structure. Our team did speak with Luke on this as well.

As far as the pipe lining goes. We are working with Empire Pipe (see email below) to line the pipes in question. Below is the list of runs that we will be lining, along with the runs that we feel are too small of cracks, or rubs caused by our forklifts picking up the pipes. I spoke with Luke concerning this as well.

We are respectfully requesting to be approved to be on the agenda for next Monday the 31st. Mark, if you could please email me back or give me a call to discuss things that would be greatly appreciated. I have tried you a couple of times. My cell is 715-370-4681. Stephanie, if you could please confirm that we are on the agenda that would be greatly appreciated as well. Thank you, and please reach out to me with any questions.

Stormwater Pipe Segments				
96	325-326	broken lip at joint	27" Pipe	IGE tr
47	338A-338	Fractures	15" pipe	Some
48	338-338B	Fractures - listed in video as 339B-3339	12" Pipe	line 3
44	339-340	Fractures	18" pipe	line
42	341B-341	Fractures	12" pipe	line 2
37	342A-342	Fractures	15" pipe	line
				chall
50	346-345	Fractures	30" Pipe	up m
19	356B-356	Fractures	15" pipe	line
59	359A-359	Fractures, exposed rebar	12" pipe	clear
61	359-333	Fractures	18" Pipe	chall
				begir
				smal
79	366-381	Fractures	15" pipe	and z
81	368-367	infiltration stains indicating cracks go all the way through the pipe wall	12" Pipe	bad s
82	367-EXCB1	infiltration stains indicating cracks go all the way through the pipe wall	12" Pipe	bad s

Becky

Rebecca Woller
Project Manager, Estimator
Integrity Grading & Excavating, Inc.
"Grading Your Future with Integrity"

605 Grossman Drive | Schofield, WI 54476
4001 Felland Drive | Madison, WI 53718
Office: 715-359-4042 | Direct: 715-907-1104 | Cell: 715-370-4681
rebecca@integrityge.com | INTEGRITYGE.COM

From: Rick Fisher <RFisher@empire-pipe.com>
Sent: Thursday, March 20, 2025 4:49 PM
To: Rebecca Woller <rebecca@integrityge.com>
Subject: RE: [External] Repair List La Crosse

Becky,

I apologize I've been out sick. It's been a long day getting caught up. I have a site visit in the morning tomorrow, I should be able to get on the estimate when I get back to the office. My goal is to have something to you by Friday.

I've attached some information for the point repair materials. Let me know if you need anything else or have specific requests for the estimate.

Thanks for your understanding, and I'll be in touch soon with the estimate!

Have a great day.



Rick Fisher, Superintendent

415 Truman Street
North Mankato, MN 56003
Office: 507-388-2895
Cell: 507-902-4244
www.empire-pipe.com

INTEGRITY 💧 RELIABILITY 💧 INNOVATION

From: Rebecca Woller <rebecca@integrityge.com>
Sent: Monday, March 17, 2025 2:14 PM
To: Rick Fisher <RFisher@empire-pipe.com>
Subject: Repair List La Crosse

Stormwater Pipe Segments		
96	325-326	broken lip at joint
47	338A-338	Fractures
48	338-338B	Fractures - listed in video as 339B-3339
44	339-340	Fractures
42	341B-341	Fractures
37	342A-342	Fractures
50	346-345	Fractures
19	356B-356	Fractures
59	359A-359	Fractures, exposed rebar
61	359-333	Fractures
79	366-381	Fractures
81	368-367	infiltration stains indicating cracks go all the way through the pipe wall
82	367-EXCB1	infiltration stains indicating cracks go all the way through the pipe wall

Becky

Rebecca Woller
Project Manager, Estimator
Integrity Grading & Excavating, Inc.
"Grading Your Future with Integrity"
605 Grossman Drive | Schofield, WI 54476
4001 Felland Drive | Madison, WI 53718
Office: 715-359-4042 | Direct: 715-907-1104 | Cell: 715-370-4681
rebecca@integrityge.com | INTEGRITYGE.COM