



KRAUS-ANDERSON®
Construction Company

Change Order Request

Project: 1923025-02
La Crosse Center Expansion & Renovation
400 La Crosse Street
La Crosse, WI 54601

COR # 39.00
Date: 6/11/2020

To: Owner City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

From: Kraus-Anderson Construction Company
151 East Wilson Street, Suite 100
Madison, WI 53703

PCO # 73 - Entrance Hall Over Excavation

Item #	Description	Vendor	Amount
1	Entrance Hall Over Excavation	Strupp Trucking, Inc.	\$383.00
Total For Change Order			\$383.00

Approved By: City of La Crosse

Signed: _____

Date: _____

Submitted By: Kraus-Anderson Construction Company

Signed: DocuSigned by:
Peter Linsmeier
_____ 6867371012384A6...

Date: 6/11/2020 | 1:52 PM CD

Accepted By: I & S Group, Inc.

Signed: DocuSigned by:
Patrick Vos
_____ CE66D9E39AF4441...


Date: 6/16/2020 | 3:18 PM CD

Company Name: Strupp Trucking, Inc. #20
Date: 5/29/2020
PCO:

Project Name/Number: La Crosse Center

<u>Write-Up Item</u>	<u>Write-up Description</u>			
Architectural Item #	Description of work:		Misc Footing/Foundation Over-excavation/Unsuitable Soils at the NE Entrance.	
		<u>Cost</u>	<u>Description</u>	<u>Notes/Attachments</u>
	Labor			
	Equipment			
	Material \$	383.00	15 cy @ \$25.56/cy	Along Grid Line 1.7
	Tax on Material Only \$	-		
	Subtotal \$	383.00		
	5% Fee \$	-		
	Total Cost of Change \$	383.00		

Subcontractor acknowledges no other Cost associated with this PCO. Ron Reichert Sign
5/29/2020 Date



CHANGE PROPOSAL

From: JR STRUPP
 STRUPP TRUCKING, INC. &
 STRUPP EXCAVATING, INC.
 N6200 County Rd XX
 Onalaska, WI 54650
 Phone: 608-781-9828 Fax: 608-781-1789
 CELL: 608-769-9940
 jrstrupp@yahoo.com

#20

Date: 5/29/20

**To: Kraus-Anderson
151 E. Wilson St
Madison, WI**

Project Name: La Crosse Center Expansion and Renovation

Work to be included:

Provide soils corrections along Grid Line 1.7 at the new NE Entrance. Total of 15 cy @ \$25.66/cy = \$383.00.

Added Cost: \$ 383.00 (three-hundred eighty-three and 00/100 dollars)

Authorized Signature: Ron Reichert

Ronald J. Reichert
Project Manager

In order to provide quality service, price quote cannot be guaranteed beyond 10 days without written extension. All excavation +/- .10 foot. Handling and disposal of hazardous materials not included unless specifically stated. As per Wisconsin State law you are required to recycle to the maximum extent possible. No sawcutting, dewatering, shoring, testing, seed/sod, rock excavation, layout, grade establishment, hand excavation, excavation for thickened slabs, bollards, turned down curbs etc., frost protection or ripping. All backfilling and shaping to be completed prior to electrical, plumbing, mechanical etc. or General Contractor to provide laborers. General Contractor to provide and repair access for site.

All material is guaranteed to be as specified. All work to be completed in a workmanlike manner according to standard practices. Any alteration or deviation from above specifications involving extra costs will be executed only upon written orders and will become an extra charge over and beyond the estimate. All agreements contingent upon strikes, accidents or delays beyond our control. Owner to carry fire, tornado and other necessary insurance. Our workers are fully covered by workmen's compensation insurance. **This proposal to be included in any contract resulting for above bid.**

Acceptance of Proposal:

SIGNATURE: _____

DATE OF ACCEPTANCE: _____

The above prices, specifications and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified.

Please complete the following information:

Company Name: _____

Contact Person: _____

Billing Address: _____

Phone: _____ Fax: _____ Cell: _____

Job Name: _____ JobNumbers: _____

Please check how you would like to receive your invoice: Fax Invoice _____ Mail Invoice _____



Letter of Transmittal

Transmittal #27
Transmittal Date 5/28/2020

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

If you have any questions, please contact Ben Sullivan.

Table of Contents

Title	Description
Daily Field Notes	2020-05-18 - Report Number 109
Special Inspection Daily Report	Report Number 86 - 2020-05-18

Distribution List

Name	Company
Mosher, Rhonda	
Bush, Jon	Kraus-Anderson Construction Company



Daily Field Notes

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 05/18/2020
Temperature: 50

PM: Benjamin Sullivan
Technician: Wolfe, Patrick

Report Number: 109
Weather: Cloudy

Services Performed: Soil Density Testing / Cylinder Pickup / DCP Testing

Density Testing

Method: Nuclear - ASTM D6938

Areas Tested: Building Pad / Wall Backfill

Number of tests performed: 17

Number of tests that met density requirements: 17

Number of tests that did not meet density requirements: 0

Number of tests with results pending: 0

Fill source: On-Site

Type and source of imported fill:

Contractor notified of test results: Yes

Name of person notified: Mike from Strupp

Remarks / Comments

Were all scheduled activities completed: Yes

Were there any delays affecting our activities: No

Report emailed to client or contractor: No

General Comments:

Performed nuclear density testing on approximately 3'-4' soil correction, footing and wall backfill. All tests indicated that density meets or exceeds specifications.

Performed two DCP tests at gridlines 1.7/GG.5. Both tests indicated that soil bearing meets or exceeds specifications.

Picked up two sets of 5-4x8 cylinders from previous casting.

Patrick Wolfe



Special Inspection Daily Report

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601

Activity Date: 05/18/2020
Technician: Wolfe, Patrick

City of: La Crosse, WI
Braun Intertec PM: Benjamin Sullivan

Report Number: 86
Weather: Cloudy 50

Coverage	Frequency	Notes
Soils	Periodic	Excavation observations

Architect/engineer authorized changes to approved plans?: **No**

Work Completed Description:

Soils: Observation of approximately 3' to 4' over dig excavation & backfill of footers and column pad at gridlines 1.7/GG.5-GG.7

Tests Performed:

Visual observations & measurements

Outstanding discrepancies on this project?: No

Report discussed with and sent to contractor?: Yes

Attachments



Special Inspection Daily Report

2309 Palace Street
La Crosse, WI 54603
Phone: 608-781-7277

Client:
City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

Project:
B1913016
La Crosse Center Expansion & Renovations
300 Harborview Plaza
La Crosse, WI 54601



Overdig excavation

To the best of our knowledge, work inspected was done in accordance with the approved plans, specifications and applicable workmanship provisions of the current IBC, except as noted above.