



Change Order Request

Project: 1923025-02
La Crosse Center Expansion & Renovation
400 La Crosse Street
La Crosse, WI 54601

COR # 254.00

Date: 8/26/2021

To: Owner City of La Crosse
400 La Crosse Street
La Crosse, WI 54601

From: Kraus-Anderson Construction Company
151 East Wilson Street, Suite 100
Madison, WI 53703

PCO # 364 - Trash Chute Enclosure


Item #	Description	Vendor	Amount
1	CMU Wall at trash enclosure	Fowler & Hammer, Inc.	\$6,582.00
Total For Change Order			\$6,582.00

Approved By: City of La Crosse

Signed: _____


Date: _____

Submitted By: Kraus-Anderson Construction Company

Signed: 
6867371012384A6...

Date: 8/26/2021 | 6:47 PM CDT

Accepted By: I & S Group, Inc.

Signed: 
B2D92ADEC16949C...

Date: 9/7/2021 | 3:11 PM CDT



313 Monitor Street
La Crosse, WI 54603
TEL 608.782.6849
FAX 608.785.7055
WEB www.fowlerhammer.com

To: KA
Weston

Re: PCO 364

Fowler & Hammer Inc. is pleased to provide the following proposal for your review. Sales tax is included.

Scope of Work: Demo/Masonry/Slab

1. Demo/removal of CMU wall. Includes shoring.
2. Remove slab on grade inside trash chute enclosure
3. Furnish and install CMU and lintel.
4. Pour SOG with rebar
5. Haul rubble off site

Cost: \$6582

Labor	\$5240
Material	\$485
Equipment	\$350
Fee & Bond	\$507
Total	\$6582

We can track our time on tickets and give a deduct if it comes in less.

The foundation wall will be exposed at finished floor elevation. The rebar from the foundation into to the CMU will be cut flush at the removed opening.

Exclusions:

Testing

Please let me know if you have any questions.

David Mydy

Fowler & Hammer Inc.



KRAUS-ANDERSON®
Construction Company

151 East Wilson Street, Suite 100
Madison, WI 53703

Request For Proposal

Project:	1923025-02 La Crosse Center Expansion & Renovation 400 La Crosse Street La Crosse, WI 54601	PCO #:	364
To:	Wieser	Date:	07/16/2021

Please provide a cost breakdown in accordance with the Contract Documents and a Summary for the Change described herein and on the attachments (if any) listed. All responses are required within seven (7) days.

This is not an authorization to proceed with the work described herein unless and until approved by the Owner. On approval, this change will be included in a Change Order, which will provide the formal Contract Change.

DESCRIPTION OF PROPOSAL:

Please provide pricing for the following:

- 1) Remove the CMU in the approximate size and location shown on the attached.
- 2) Install an LL6 x 3.5 x 3/8" lintel across the opening.
- 3) Remove the concrete slab inside the trash chute enclosure and replace with a 6" slab (#5 bars @ 12" ocev).

Attachments:

We have reviewed the PCO and acknowledge that it is a "no change" item and does not affect our completion date.

Signed By: _____ Date: _____

Company Name: _____

