

CONTRACT CHANGE ORDER

No. #3

Date 9/11/2017

EDF # 2015-45

Contract No. **CURB-2017-16** for the following public work: International Business Park Expansion between Gerke Excavating Inc. and the City of La Crosse, dated March 9th, 2017, is hereby changed in the following particulars, to-wit:

The following specific work is hereby eliminated from such contract:

The following specific work is hereby added to such contract:

The Contracted Completion date has been extended from September 1st to October 2nd, 2017.

By virtue of such changes in the contract, the following revisions shall be made in the contract price:

Contract Price -----	<u>\$2,188,402.49</u>
Contract price decreased by eliminations -----	\$ _____
Contract price increased by additions -----	\$ _____
Net Deductions or Additions (Strike out one) -----	\$ _____
Revised Contract Price -----	<u>\$2,188,402.49</u>

**APPROVED BY BOARD OF
PUBLIC WORKS**

CONTRACTOR

I HEREBY CERTIFY that there are sufficient funds in the treasury to meet the liability assumed by the foregoing addenda to contract, or that provision has been made to pay the liability that will accrue thereunder. (WS 62.15-12; 62.09-10-f)

Controller



15341 State HWY 131
Tomah WI 54660
PH: 608-372-4203
Fax: 608-372-4139

8/15/2017

Dear Timothy Reichgelt,

Gerke Excavate is requesting a one month extension for the IBP Road Extension project for a completion date of October 2, 2017. Key items that correlate with this extension are:

- Excel Energy was contacted on July 11 start utility work. Due to conflict with payment and schedule, their first mobilization to lower the existing utility pole on 8/8/2017. Additional utility work is needed by Excel for utility crossings in roadway.
- Box culverts delayed and shipment started on 8/9/2017. It will take an estimated 6 days to install the box culverts when all the pieces arrive.
- Extra work for additional fill across the NW side of the project. Stripping placed topsoil to allow approximately 5' of additional fill to be placed.
- Weather delay due to heavy rainfall. 1 week of pumping water and regrading ditches and pond 2.
- 1 week utility delay to send crew to fix sink hole on Park and 23rd street.

Thanks,

Tyler Butzler
Gerke Excavating