

FORM CD-451 (REV. 12-14)	U.S. DEPARTMENT OF COMMERCE	<input checked="" type="checkbox"/> GRANT	<input type="checkbox"/> COOPERATIVE AGREEMENT
<b>AMENDMENT TO FINANCIAL ASSISTANCE AWARD</b>		FEDERAL AWARD ID NUMBER 06-79-06117-01 URI: 115355	

CFDA NO. AND NAME 11.300 Investments for Public Works and Economic Development Facilities	
PROJECT TITLE Storm Water System Flood Improvements	
PROJECT TITLE City of La Crosse, WI	AMENDMENT NUMBER 1
STREET ADDRESS 400 La Crosse St.	EFFECTIVE DATE Date of amendment to the award
CITY, STATE, ZIP CODE La Crosse, WI 54601-3374	EXTEND PERIOD OF PERFORMANCE TO (IF APPLICABLE) Remain 57 months from date of award

COSTS ARE REVISED AS FOLLOWS:	PREVIOUS ESTIMATED COST	ADD	DEDUCT	TOTAL ESTIMATED COST
FEDERAL SHARE OF COST	\$3,677,920	\$853,920	\$	\$4,531,840
RECIPIENT SHARE OF COST	\$919,480	\$213,480	\$	\$1,132,960
TOTAL ESTIMATED COST	\$4,597,400	\$1,067,400	\$	\$5,664,800

REASON(S) FOR AMENDMENT.

EDA hereby offers the City of La Crosse, WI an Amendment to modify the following conditions of the grant award:

- 1) Specific Award Condition No.1 Authorized Scope of Work to be changed to state: "The City of La Crosse Storm Water System Flood Improvements project will improve and redevelop three storm water lift stations and one booster station. The construction includes the following: Rose Street Lift Station-Installation of a third pump and control system; Taylor Street Lift Station-Reconstruction of the lift station by doubling the size wet-well to 20' x 18' by 20', expanded the lift station building to 25' x 25' footprint and adding four new pumps, 100 feet of storm sewer pipe to 66" diameter entering the lift station and control system; Monitor Street Lift Station-The entire lift station will be demolished and rebuilt into a larger 38' x 35' lift station with a wet well depth of 28', new pumps and control system; Lang Drive Booster Station- A 12 foot diameter submersible booster station with a 26' deep wet well, pump, and control system will be added to the storm sewer outfall; and all related appurtenances.
- 2) Specific Award Condition No. 4 Project Development Time Schedule to amend the Construction Start date from twenty-four (24) months to thirty-two (32) months to allow for the EDA to award a potential grant and time to bid the project. The original Construction Completion and Award Period will remain the same at fifty-four (54) months and fifty-seven (57) months respectively.
- 3) Specific Award Condition No. 7 Allowable Costs and Authorized Budget to add \$853,920 at an 80% grant rate and \$213,480 in local match funds for a total additional cost of \$1,067,400. The following are the budget line increases: \$14,000 for A/E fees, \$1,004,000 for construction costs and \$49,400 for contingencies.
- 4) Specific Award Condition No. 25 - Buy American Preferences.
- 5) Specific Award Condition No. 26 - Revisions to the Uniform Guidance.

By executing this Amendment to Financial Assistance Award, Recipient acknowledges and agrees to complete the Project on or before the dates identified in the Project schedule.

This Amendment Document (Form CD-451) signed by the Grants Officer constitutes an Amendment of the above-referenced Award, which may include an obligation of Federal funding. By signing this Form CD-451, the Recipient agrees to comply with the Amendment provisions checked below and attached, as well as previous provisions incorporated into the Award. If not signed and returned without modification by the Recipient within 30 days of receipt, the Grants Officer may unilaterally withdraw this Amendment offer and de-obligate any associated funds.

SPECIFIC AWARD CONDITION(S)

LINE ITEM BUDGET

OTHER(S): \_\_\_\_\_

SIGNATURE OF DEPARTMENT OF COMMERCE GRANTS OFFICER Susan M. Brehm, Regional Director	<i>Susan M. Brehm</i>	Digitally signed by SUSAN BREHM Date: 2021.01.28 14:40:26 -06'00'
PRINTED NAME, PRINTED TITLE, AND SIGNATURE OF AUTHORIZED RECIPIENT OFFICIAL Bernie Lenz, Water Utility Manager, City of La Crosse, WI	<i>Bernie Lenz</i>	DATE 2-16-21