

**CONTRACT CHANGE ORDER**

No. 6

Date August 9, 2023

EDF #22-026.02

Contract No. MISC-2022-031 for the following public work: River Point District—Phase II (Street & Utilities) between Chippewa Concrete Services, Inc. and the City of La Crosse, dated 9/01/22, is hereby changed in the following particulars, to-wit:

The following specific work is hereby eliminated from such contract:

Remove Item 01 71 23.01 Field Engineering (Staking), 1 LS, \$54,951.60/LS,  
Total Deduct = \$54,951.60.

The following specific work is hereby added to such contract:

Additional pavement, water main, storm sewer, and sanitary sewer required to serve Lot 7 construction. The total estimated cost of this work is \$477,342.02. See attached documents for proposed plans and item breakdown.

By virtue of such changes in the contract, the following revisions shall be made:


Contract-----	<u>\$10,961,937.96</u>
Contingency-----	<u>\$0.00</u>
Net Previous Change Orders-----	<u>\$25,216.34</u>
Decrease by eliminations (this C.O.)-----	<u>\$54,951.60</u>
Increase by additions (this C.O.)-----	<u>\$477,342.02</u>
Net <del>Deductions</del> or Additions (Strike out one)-----	<u>\$422,390.42</u>
<b>Revised Contract Total</b> -----	<u><b>\$11,409,544.72</b></u>


Chippewa Concrete Services, Inc.  
NAME OF CONTRACTOR

  
CONTRACTOR SIGNATURE

\_\_\_\_\_  
BOARD OF PUBLIC WORKS

I HEREBY CERTIFY that there are sufficient funds in the treasury to meet the liability assumed by the foregoing addenda to contract, or that provision has been made to pay the liability that will accrue thereunder. (WS 62.15-12; 62.09-10-f)

DocuSigned by:  
  
 EE923CC8B4BC443... Budget Analyst

DocuSigned by:  
  
 A93F306A40954A6... Controller

### **Summary of Change Order**

Additional underground utilities and pavement are necessary to properly serve the construction for the development of Lot 7. These utilities were previously planned for construction during Phase III, but will be constructed during Phase II to allow for construction to begin in Lot 7 this year.