

CONTRACT CHANGE ORDER

No. 4

Date 9-16-20

Contract No. PRKS-2020-18 for the following public work: All Abilities Trane Park Project - Phase 2 between Fowler & Hammer, Inc. and the City of La Crosse, dated February 13, 2020, is hereby changed in the following particulars, to-wit:

The following specific work is hereby eliminated from such contract:

None

The following specific work is hereby added to such contract:

Add 2 additional drains to Sway Fun equipment pit	\$ 2725.05
Re-route storm sewer, move pipe out of theatre wall & modify wall foundation	\$17,260.80
Re-lay storm sewer to avoid sanitary sewer conflict	\$10,265.72
Re-grade hill to correct slide elevation conflicts	\$10,000.00

By virtue of such changes in the contract, the following revisions shall be made in the contract price:

Contract Price -----	\$ 2,852,223.23
Contract price decreased by eliminations -----	\$ 0.00
Contract price increased by additions -----	\$ 40,251.57
Net Deductions or Additions (Strike out one) -----	\$ 40,251.57
Revised Contract Price -----	\$ 2,892,474.80

D. A. Mays
Fowler & Hammer
 CONTRACTOR

CITY OF LA CROSSE BY BOARD OF PUBLIC WORKS

I HEREBY CERTIFY that there are sufficient funds in the treasury to meet the liability assumed by the foregoing addenda to contract, or that provision has been made to pay the liability that will accrue thereunder. (WS 62.15-12; 62.09-10-f)

B. J. ...
 9/17/20

Controller

(Form approved by Common Council April 11, 1983)