

LCC Expansion & Renovation  
COR Log

CONTRACTS BP-1, 2, 3	\$	17,958,609	
APPROVED CHANGES TO DATE:	\$	(69,937)	-0.39%
<b>REVISED CURRENT CONTRACT VALUE:</b>	<b>\$</b>	<b>17,888,672</b>	
CURRENT PENDING CHANGES:	\$	133,901	0.36%
<b>PROJ. CONTRACT VALUE WITH APPROX./PENDING CHANGES:</b>	<b>\$</b>	<b>18,022,573</b>	

COR #	REFERENCE DOCUMENT	DESCRIPTION	STATUS	RESP. PARTY	EST. VALUE	PENDING REVIEW	APPROVED COST	DATE SUBMITTED	DATE OF APPROVAL	Notes
					VALUE					
	CCD / RFI	<b>TOTALS</b>			<b>\$63,963.94</b>	<b>\$133,901.13</b>	<b>-\$69,937.19</b>			
1	BP-2 PR01	Decreased elevator speed; Added roof drain connections; Relocated masonry walls & removed column wrap; Revised steel framing layout	FE		-\$52,292.72		-\$52,292.72	01/28/20	02/03/20	
2	Field Condition	Over excavation for column footings	FE		\$22,554.00		\$22,554.00	01/28/20	02/03/20	
3	BP-2 PR02	Revised footings, foundations, columns, & egress lighting	FE		\$7,230.74		\$7,230.74	01/28/20	02/03/20	
4	Contractor Credit	Tax Deduction	FE		-\$130,893.00		-\$130,893.00	01/28/20	02/03/20	
5	VE Item	Stained in lieu of integrally colored ballroom CIP columns	FE		\$0.00		\$0.00	02/03/20	02/17/20	
6	Contractor Credit	DFH bond deduct	FE		-\$600.00		-\$600.00	02/04/20	02/17/20	
7	Field Condition	Duct bank excavation/shoring	FE		\$88,500.00		\$88,500.00	02/05/20	02/10/20	
8	BP-1 PR01	Moved face of concrete infill 4"	FE		-\$110.00		-\$110.00	02/11/20	02/17/20	
9	BP-2 PR03	Added trash enclosure foundation, slab, and CMU wall; Added beam sizes/reactions	FE		\$21,394.75		\$21,394.75	02/12/20	03/02/20	
10	BP-2 PR05	Install electrical data loggers	FE		\$1,270.00		\$1,270.00	02/11/20	02/17/20	
11	BP-2 PR07	Added below grade grounding system	FE		\$20,610.00		\$20,610.00	02/11/20	03/02/20	
12	BP-2 PR04	Added demo of existing window; Revised masonry wall types; Revised foundation wall; Revised joist layouts/loading/bearing condition and changed ganged joists to w-beams	FE		-\$48,964.96		-\$48,964.96	02/12/20	02/17/20	
13	BP-1 Owner Request	Added telescopic seating section break; Added cable notches in front steps; Deleted front rails	FE		\$1,364.00		\$1,364.00	02/17/20	03/02/20	
14	BP-2 PR06	Modified steel elevations/connections/dimensions; Revised reveal at top of CIP columns	FE		\$0.00		\$0.00	02/19/20	03/02/20	
15	BP-1 PR 02	Added power for telescopic seating	Pending	LAX	\$18,237.20	\$18,237.20		03/30/20		
16	Submittal Change	Added cladding at exterior of escalator	Pending	LAX	\$35,882.63	\$35,882.63		03/30/20		
17	Submittal Change	Enlarge Freight Elevator Opening	Pending	LAX	\$4,677.89	\$4,677.89		03/30/20		
18	Field Condition	Over excavation for column footings	Pending	LAX	\$34,681.00	\$34,681.00		03/30/20		
19	BP-2 PR 08	Structural updates	Pending	LAX	\$46,683.41	\$46,683.41		03/30/20		
20	Contractor Credit	Aluminum Door Hardware Credit	Pending	LAX	-\$6,261.00	-\$6,261.00		03/30/20		